

KROGER-361 NORTHVILLE

PROJECT MANAGER: MALACHI MOSLEY

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
3/10	3/11	3/12	3/13	3/14	3/15	WK 6
STORE	FACILITY	CONTRACTOR				
<p>DELI</p> <p>STORE TO EMPTY DELI ISLAND BY 8PM</p> <p>9PM PUMP DOWN/DISCONNECT REFRIG./ELEC.</p> <p>PM DEMO DELI ISLAND</p> <p>KROGER TECHNOLOGY TO INSTALL MENU BOARDS</p> <p>PM RELOCATE POWER TO MENU BOARDS</p> <p>FLORAL</p> <p>STORE TO VACATE FLORAL BY 8PM</p> <p>KROGER TECHNOLOGY TO DISCONNECT EQUIPMENT</p> <p>9PM PUMP DOWN/DISCONNECT REFRIG./ELEC.</p> <p>PM FIXTURE CARPENTERS TO RELOCATE/SAVE 8' FLORAL CASE</p> <p>PM DISCONNECT PLUMBING</p> <p>PM DISCONNECT ELECTRICAL</p> <p>PM DEMO OLD MILLWORK AND SLAT WALLS</p> <p>SALES FLOOR</p> <p>PM PRIME/PAINT WALLS</p>	<p>FLORAL</p> <p>AM LAYOUT SAW CUTS</p> <p>PM CARPENTERS TO FRAME NEW WALLS(BOARD ONE SIDE)</p> <p>PM SAW CUT & REMOVE CONCRETE</p> <p>(COVER W/ STEEL PLATES & RUGS)</p> <p>OLD DELI ISLAND</p> <p>AM LAYOUT SAW CUT</p> <p>PM SAW CUT & REMOVE CONCRETE</p> <p>(COVER W/ STEEL PLATES & RUGS)</p> <p>SALES FLOOR</p> <p>PM PRIME/PAINT WALLS</p>	<p>PRODUCE</p> <p>PM ELIMINATE SALES FLOOR PIT (COVER W/ STEEL PLATES & RUGS)</p> <p>FLORAL</p> <p>PM U.G PLUMBING</p> <p>PM IN-WALL PLUMBING</p> <p>PM IN-WALL REFRIG./ELEC.</p> <p>DELI</p> <p>PM FIXTURE CARPENTERS TO SET NEW 6' 2 TIER HOT CHICKEN HOT CHICKEN</p> <p>PM FIXTURE CARPENTERS TO RELOCATE MIDAH CASES</p> <p>PM RELOCATE POWER TO MIDAH CASES</p> <p>PM POWER TO NEW 6' 2 TIER HOT CHICKEN</p> <p>SALES FLOOR</p> <p>PM PRIME/PAINT WALLS</p> <p>PM INSTALL DEPARTMENT SIGNS</p>	<p>*CONSTRUCTION MEETING @8AM*</p> <p>*STORE MEETING @9AM*</p> <p>FLORAL</p> <p>AM U.G INSPECTION</p> <p>AM IN-WALL INSPECTIONS</p> <p>PM BACKFILL & REMOVE SPOILS</p> <p>SALES FLOOR</p> <p>PM PRIME/PAINT WALLS</p> <p>PM INSTALL DEPARTMENT SIGNS</p>	<p>FLORAL</p> <p>4AM PREP CONCRETE</p> <p>AM POUR CONCRETE</p> <p>OLD DELI ISLAND</p> <p>4AM PREP CONCRETE</p> <p>AM POUR CONCRETE</p> <p>PRODUCE</p> <p>4AM PREP CONCRETE</p> <p>AM POUR CONCRETE</p> <p>SALES FLOOR</p> <p>PM PRIME/PAINT WALLS</p> <p>PM INSTALL WALL DECOR</p>	<p>RECEIVE RESTROOM SOLID SURFACE TOPS</p> <p>FLORAL</p> <p>AM FRAMING INSPECTION</p>	
			03/12/24			

KROGER-361 NORTHVILLE

PROJECT MANAGER: MALACHI MOSLEY

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
3/17	3/18	3/19	3/20	3/21	3/22	WK 7
STORE	FACILITY	CONTRACTOR				
<p>FLORAL</p> <p>PM CARPENTERS TO COMPLETE BOARD</p>	<p>FLORAL</p> <p>PM MUD & TAPE</p>	<p>FLORAL</p> <p>PM COMPLETE MUD & TAPE PM SAND WALLS FOR PAINT & CLEAN-UP</p>	<p>*CONSTRUCTION MEETING @8AM*</p> <p>*STORE MEETING @9AM*</p> <p>FLORAL</p> <p>PM FIXTURE CARPENTERS TO RECEIVE/SET NEW FLORAL MILLWORK, SLAT WALL & BALLOON BOXES</p> <p>PM FIXTURE CARPENTERS TO SET RELOCATED FLORAL CASE</p>	<p>FLORAL</p> <p>PM PLUMBING TO NEW SINKS PM ELEC. TO MILLWORK KROGER TECHNOLOGY TO INSTALL EQUIPMENT</p> <p>PM RELOCATE HELIUM TANK PM REFRIG./ELEC. TO FLORAL CASE</p>	<p>FLORAL</p> <p>RE-OPENS BY 6AM</p>	

KROGER-361 NORTHVILLE

PROJECT MANAGER: MALACHI MOSLEY

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
3/24	3/25	3/26	3/27	3/28	3/29	WK 8
STORE	FACILITY	CONTRACTOR				
<p>SALES FLOOR</p> <p>PM LVT & VCT REPAIRS</p> <p>FLORAL</p> <p>PM LVT REPAIRS</p> <p>PM INSTALL VINYL BASE</p>	<p>PRODUCE</p> <p>9PM RECEIVE PRODUCE</p> <p>BINS/TABLES</p> <p>SALES FLOOR</p> <p>PM LVT & VCT REPAIRS</p>	<p>PRODUCE</p> <p>PRODUCE RESET</p> <p>PM DEMO OLD TABLES & BINS</p> <p>PM FIXTURE CARPENTERS TO</p> <p>RELOCATE BERRY CASES</p> <p>PM RELOCATE POWER TO BERRY CASES</p> <p>SALES FLOOR</p> <p>PM LVT & VCT REPAIRS</p>	<p>*CONSTRUCTION MEETING @8AM*</p> <p>*STORE MEETING @9AM*</p> <p>PRODUCE</p> <p>PRODUCE RESET</p> <p>PM DEMO OLD TABLES & BINS</p> <p>SALES FLOOR</p> <p>PM LVT & VCT REPAIRS</p>	<p>SALES FLOOR</p> <p>PM LVT & VCT REPAIRS</p>	<p>RECEIVE RESTROOM PARTITIONS & ACCESSORIES?</p>	

KROGER-361 NORTHVILLE

PROJECT MANAGER: MALACHI MOSLEY

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
3/31	4/1	4/2	4/3	4/4	4/5	WK 9
STORE	FACILITY	CONTRACTOR				
EASTER SUNDAY	<p><u>FRONT END</u></p> <p>KROGER TECHNOLOGY TO DISCONNECT EQUIPMENT</p> <p>PM DISCONNECT POWER TO SELF CHECKOUT</p> <p>PM FIXTURE CARPENTERS TO RELOCATE SELF-CHECKOUTS</p> <p><u>SALES FLOOR</u></p> <p>PM CARPENTERS TO REMOVE & REPLACE MARLITE</p>	<p><u>FRONT END</u></p> <p>KROGER TECHNOLOGY TO DISCONNECT EQUIPMENT</p> <p>PM DISCONNECT POWER TO SELF CHECKOUT</p> <p>PM FIXTURE CARPENTERS TO RELOCATE SELF-CHECKOUTS</p> <p><u>SALES FLOOR</u></p> <p>PM CARPENTERS TO REMOVE & REPLACE MARLITE</p>	<p>*CONSTRUCTION MEETING @8AM*</p> <p><u>*STORE MEETING @9AM*</u></p> <p><u>MEN'S RESTROOMS</u></p> <p>PM DISCONNECT SINKS</p> <p>PM DEMO COUNTER TOP</p> <p>PM DEMO PARTITIONS</p> <p>PM CARPENTERS TO INSTALL NEW PARTITIONS & ACCESSORIES</p> <p>PM INSTALL NEW SOLID SURFACE TOP</p> <p>PM RECONNECT PLUMBING TO SINK</p> <p><u>SALES FLOOR</u></p> <p>PM CARPENTERS TO REMOVE & REPLACE MARLITE</p>	<p><u>WOMEN'S RESTROOMS</u></p> <p>PM DISCONNECT SINKS</p> <p>PM DEMO COUNTER TOP</p> <p>PM DEMO PARTITIONS</p> <p>PM CARPENTERS TO INSTALL NEW PARTITIONS & ACCESSORIES</p> <p>PM INSTALL NEW SOLID SURFACE TOP</p> <p>PM RECONNECT PLUMBING TO SINK</p> <p><u>SALES FLOOR</u></p> <p>PM CARPENTERS TO REMOVE & REPLACE MARLITE</p>		

KROGER-361 NORTHVILLE

PROJECT MANAGER: MALACHI MOSLEY

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/7	4/8	4/9	4/10	4/11	4/12	WK 10
STORE	FACILITY	CONTRACTOR				
<p><u>SALES FLOOR</u> PM CARPENTERS TO REMOVE & REPLACE MARLITE PM INSTALL VINYL BASE</p>	<p><u>SALES FLOOR</u> STORE TO EMPTY SHELVING FOR NEW WATER PALLET RACKING BY 8PM PM DEMO SHELVING 9PM FIXTURE CARPENTERS TO RECEIVE WATER PALLET RACKING PM FIXTURE CARPENTERS TO INSTALL NEW WATER PALLET RACKING PM CARPENTERS TO REMOVE & REPLACE MARLITE PM INSTALL VINYL BASE <u>RESTROOMS</u> AM INSTALL NEW MIRRORS IN BOTH MEN'S & WOMEN'S RESTROOMS</p>	<p><u>MANAGERS OFFICE</u> STORE TO EMPTY/VACATE OFFICE BY 8PM KROGER TECHNOLOGY TO DISCONNECT EQUIPMENT 9PM FIXTURE CARPENTERS TO EMPTY FURNITURE FROM MANAGERS OFFICE PM DEMO OLD FLOORING PM INSTALL NEW LVT PM INSTALL NEW VINYL BASE PM FIXTURE CARPENTERS TO SET FURNITURE BACK IN OFFICE KROGER TECHNOLOGY TO RE-INSTALL EQUIPMENT BY 6AM <u>SALES FLOOR</u> PM CARPENTERS TO REMOVE & REPLACE MARLITE PM INSTALL VINYL BASE</p>	<p>*CONSTRUCTION MEETING @8AM* *STORE MEETING @9AM* <u>CUSTOMER SERVICE/ACCT.</u> STORE TO VACATE 1ST HALF OF CUSTOMER SERVICE & ACCT. BY 8PM PM DEMO INSTALL NEW CARPET PM INSTALL NEW VINYL BASE <u>BACKHALL</u> PM PAINT FIRE LANES <u>SALES FLOOR</u> PM CARPENTERS TO COMPLETE MARLITE PM INSTALL VINYL BASE</p>	<p><u>CUSTOMER SERVICE/ACCT.</u> STORE TO VACATE 2ND HALF OF CUSTOMER SERVICE & ACCT. BY 8PM PM DEMO INSTALL NEW CARPET PM INSTALL VINYL BASE</p>		

KROGER-361 NORTHVILLE

PROJECT MANAGER: MALACHI MOSLEY

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/14	4/15	4/16	4/17	4/18	4/19	WK11
STORE	FACILITY	CONTRACTOR				
<p>OFFICE MEZZANINE</p> <p>STORE TO VACATE DESKS BY 8PM</p> <p>KROGER TECHNOLOGY TO DISCONNECT EQUIPMENT</p> <p>PM DEMO OLD DESKS</p> <p>PM DEMO OLD CARPET</p> <p>PM INSTALL NEW CARPET & VINYL BASE</p> <p>PM FIXTURE CARPENTERS TO SET NEW DESKS & CHAIRS</p> <p>KROGER TECHNOLOGY TO RECONNECT EQUIPMENT</p>	<p>VESTIBULE</p> <p>STORE TO VACATE VESTIBULE BY 8PM</p> <p>PM DEMO OLD CARPET</p> <p>PM INSTALL NEW FLOORING & VINYL BASE</p>	<p>VESTIBULE</p> <p>PM COMPLETE NEW FLOORING & VINYL BASE</p>			<p>CONTRACT END DATE</p>	