

KROGER-416 SCHEDULE

INTERIOR

PROJECT MANAGER - CARL REGNER

GENERAL CONTRACTER - TONY AND SONS, INC

SUN	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
8/17	8/18	8/19	8/20	8/21	8/22	8/23
	RECEIVE RESTROOM COUNTERTOPS RECEIVE/SET HUSSMANN CASES DUCT INSTALLATION & CONNECTIONS TO RTU #8, EXHAUST FANS R2, KH, G1, G2, & S RTU CONTROL WIRING & T-STATS RTU # 8 1ST GAS/POWER TO RTUs REFRIG/EELEC TO CASES DETAIL STRUCTURAL STEEL BUSWAY INSTALLATION INSTALL SALES AREA LIGHTS DRYWALL/DRYWALL TAPING COMPLETE VESTIBULE METAL DECK PAINTING	RECEIVE/SET HUSSMANN CASES DUCT INSTALLATION & CONNECTIONS TO RTU #8, EXHAUST FANS R2, KH, G1, G2, & S RTU CONTROL WIRING & T-STATS RTUs GAS/POWER TO RTUs REFRIG/EELEC TO CASES DETAIL STRUCTURAL STEEL BUSWAY INSTALLATION INSTALL SALES AREA LIGHTS DRYWALL/DRYWALL TAPING PRIME SALES AREA WALLS	RECEIVE/SET HUSSMANN CASES COMPLETE DUCT INSTALLATION & CONNECTIONS TO RTU #8, EXHAUST FANS R2, KH, G1, G2, & S RTU CONTROL WIRING & T-STATS RTUs GAS/POWER TO RTUs REFRIG/EELEC TO CASES INSTALL METAL DECKING @ COLUMN LINE 1 REMOVE INTERIOR SHORING GROUT INTERIOR COLUMN BASES BUSWAY INSTALLATION INSTALL SALES AREA LIGHTS DRYWALL/DRYWALL TAPING PRIME SALES AREA WALLS RECEIVE/INSTALL RX WINDOW	RECEIVE/SET HUSSMANN CASES DUCT INSTALLATION & CONNECTIONS TO RTUs 11,12 & EXHAUST FANS 1,3 CONTROL WIRING & T-STATS RTUs GAS/POWER TO RTUs FIRE ALARM TO RTUs CEILING GRID DELI, BAKERY, SEAFOOD REFRIG/EELEC TO CASES STRUCTURAL STEEL INSPECTION INSTALL METAL DECKING @ COLUMN LINE 1 GROUT INTERIOR COLUMN BASES SAW CUT CONCRETE @ COLUMN LINE 1 & REAR STOCK AREA REMOVE INTERIOR SHORING BUSWAY INSTALLATION INSTALL SALES AREA LIGHTS DRYWALL/DRYWALL TAPING	STANLEY DOOR INSTALLATION DUCT INSTALLATION & CONNECTIONS TO RTUs 11,12 & EXHAUST FANS 1,3 RTU CONTROL WIRING & T-STATS RTUs GAS/POWER TO RTUs FIRE ALARM TO RTUs CEILING GRID DELI, BAKERY, SEAFOOD REFRIG/ELEC TO HUSSMANN CASES REMOVE ALL SHORING FROM SITE REMOVE CONCRETE AT COLUMN LINE 1 & REAR STOCK AREA BUSWAY INSTALLATION INSTALL SALES AREA LIGHTS DRYWALL/DRYWALL TAPING	POWER ER SHUT DOWN
			WEEK 18 OF 38			

EXTERIOR

WEEK 18 OF 38

INTERIOR

WEEK 19 OF 38

EXTERIOR

2

INTERIOR

WEEK 20 OF 38

INTERIOR

WEEK 21 OF 38

EXTERIOR

GENERAL CONTRACTER - TONY AND SONS, INC

WEEK 21 OF 38

INTERIOR

WEEK 22 OF 38

EXTERIOR

GENERAL CONTRACTER - TONY AND SONS, INC

9/14	9/15	9/16	9/17	9/18	9/19	9/20
EFIS INSTALLATION GLAZING AT STOREFRONT WINDOWS & STANLEY DOORS	EFIS INSTALLATION GLAZING AT STOREFRONT WINDOWS & STANLEY DOORS	EFIS INSTALLATION GLAZING AT STOREFRONT WINDOWS & STANLEY DOORS	EFIS INSTALLATION GLAZING AT STOREFRONT WINDOWS & STANLEY DOORS	EFIS INSTALLATION GLAZING AT STOREFRONT WINDOWS & STANLEY DOORS	EFIS INSTALLATION GLAZING AT STOREFRONT WINDOWS & STANLEY DOORS	-
WEEK 22 OF 38						