

# Kroger #442 Northville

Project Manager: Tyler Washington

General Contractor: Tony and Sons, Inc.

Contractor	Facility	Store				
Sunday - 6/15	Monday - 6/16	Tuesday - 6/17	Wednesday - 6/18	Thursday - 6/19	Friday - 6/20	Saturday
<p style="text-align: center;"><b>Father's Day</b></p> <p><b>Old Pickup/New Offices</b></p> <p><b>9PM</b> Drywall finishing Sand and cleanup Fill-in ceiling tile Install doors &amp; hardware for doors 106 and 107 <b>Deli</b> <b>9PM</b> Install power for 2 Mida cases</p>	<p><b>Old Pickup/New Offices</b></p> <p><b>AM</b> Install glass in doors 106 &amp; 107 <b>AM/PM</b> Painting <b>Deli</b> <b>Receive/set 2 Mida cases between 10AM &amp; 1PM</b> Mida cases to be operational by <b>6AM Tuesday</b></p>	<p><b>Old Pickup/New Offices</b></p> <p><b>AM</b> Install new LVT flooring, use floor leveler if necessary</p>	<p><b>Old Pickup/New Offices</b></p> <p><b>AM</b> Finish LVT flooring, install vinyl wall base <b>PM</b> Receive/set desks, file cabinets, chairs, equipment, etc. <b>New Pickup &amp; Storage</b> <b>9PM</b> Install impact doors for doors 111.1, 111.2, &amp; 113</p>	<p><b>Old Pickup/New Offices</b></p> <p><b>Data/Technology</b> to install equipment in new offices &amp; transfer needed relocated equipment from mezzanine conference room by <b>6AM</b> <b>Friday</b> <b>Delivery</b> <b>Impact doors arrive between 6AM &amp; 12PM</b></p>	<p><b>Old Pickup/New Offices</b></p> <p><b>New offices to open by 6AM</b> <b>Store to move into new offices</b></p>	<p><b>Week 7</b></p>

Updated on 6/17/25

# Kroger #442 Northville

Project Manager: Tyler Washington

General Contractor: Tony and Sons, Inc.

Contractor	Facility	Store	Concrete	Inspections		
Sunday - 6/22	Monday - 6/23	Tuesday - 6/24	Wednesday - 6/25	Thursday - 6/26	Friday - 6/27	Saturday
<p><b><u>Meat/Seafood</u></b>  <b>9PM</b> Demo quarry tile curb                      (Can be done Monday night as well)</p> <p><b><u>Dairy</u></b>  <b>9PM</b> Remove/save the bottom row of the temp shelving for layouts &amp; saw cuts</p> <p><b><u>Floral</u></b>                      Store to vacate old floral millwork by <b>8PM</b></p> <p><b>9PM</b> Disconnect &amp; pull millwork electrical                      *Computer &amp; desk in floral storage are to stay for now*                      Disconnect &amp; save millwork sink &amp; water heater for relocation</p> <p><b>10PM</b> Demo floral millwork section w/ sink                      Save other floral millwork and relocate to column</p>	<p><b><u>Sales Floor</u></b>  <b>AM/PM</b> Layout saw cuts for dairy trench, aisle 15, &amp; Murray's</p> <p><b><u>Meat/Seafood &amp; Deli</u></b>                      Store to empty both existing 12' service meat cases &amp; 12' 5-deck deli by bakery <b>8PM</b>                      *The existing 12' service meat that is to stay cannot remain operational while the new cases are being installed &amp; piped to*</p> <p><b>8PM</b> Pump down/disconnect 12' service meat &amp; 12' 5-deck deli by bakery</p> <p><b>9PM</b> Demo 12' service meat &amp; 12' 5-deck deli by bakery</p> <p><b><u>Receive/set 2 6' meat/seafood cases</u></b>                      *Reuse existing hub drain if possible*</p> <p><b><u>Mezzanine</u></b>  <b>AM/PM</b> O.H. HVAC                      Relocate existing RTU-7 temp sensor                      Provide thermostat and wiring to sensor</p> <p><b>Store to empty mezz. conference room millwork "bookshelf" &amp; upper shelving by 9PM</b></p> <p><b>PM</b> Demo conference room millwork "bookshelf" &amp; upper shelving                      *Sink millwork stays*                      Demo any leftover desks in conference room</p> <p><b><u>Floral</u></b>                      Store to empty 8' &amp; 12' floral cases &amp; magazine shelving/racks by <b>8PM</b></p> <p><b>AM/PM</b> Layout saw cut</p> <p><b>8PM</b> Pump down/disconnect old 8' &amp; 12' floral cases                      Demo in-wall refrigeration as needed</p> <p><b>9PM</b> Demo 12' floral case (Save 8' case)                      *8' case to be relocated next week; store case in floral vicinity*                      *Block off old hub drains with accordions*                      Demo walls, door, frame, and a section of the ceiling grid                      Demo old magazine shelving/racks</p>	<p><b><u>Sales Floor</u></b>  <b>AM</b> G.P.R. for bakery, dairy trench, dairy island/bunker, aisle 15, &amp; Murray's</p> <p><b>10PM</b> Saw cut for dairy trench, aisle 15, &amp; Murray's                      Pull dairy trench concrete  <b>Do not pull aisle 15 &amp; Murray's</b>                      *Cannot saw cut dairy bunker yet*</p> <p><b><u>Meat/Seafood</u></b>  <b>PM</b> Refrigeration &amp; electrical to meat/seafood cases</p> <p><b><u>Bakery</u></b>  <b>9PM</b> Power for new 5' bread and donut displays                      Temp set 5' bread and 5' donut displays</p> <p><b><u>Mezzanine</u></b>  <b>AM/PM</b> Complete O.H. HVAC                      Relocate existing RTU-7 temp sensor                      Provide thermostat and wiring to TV and millwork was</p> <p><b>PM</b> Mud/tape where old conference room and millwork was                      Skim coat district mngr's office, training room, conference room, breakroom, hallway, and mezz. restroom alcove</p> <p><b><u>Floral</u></b>  <b>AM</b> G.P.R.</p> <p><b>9PM</b> Finish demo                      Sawcut &amp; remove concrete for U.G. plumbing                      Sawcut &amp; remove concrete for old hub drains                      Cover with plates &amp; rugs</p>	<p><b><u>Meat/Seafood</u></b>  <b>PM</b> Continue refrigeration &amp; finish electrical to meat/seafood cases</p> <p><b><u>Dairy</u></b>  <b>9PM</b> U.G. plumbing for dairy trench</p> <p><b><u>Mezzanine</u></b>  <b>PM</b> Continue mudding/tapping &amp; skim coating</p> <p><b><u>Floral</u></b>  <b>9PM</b> U.G. plumbing for new case and sanitary for new sink location                      Remove old hub drains                      Demo old flooring where new millwork is to go</p>	<p><b><u>Meat/Seafood</u></b>  <b>PM</b> Finish refrigeration &amp; electrical to meat/seafood cases</p> <p><b><u>Dairy</u></b>                      U.G. plumbing inspection</p> <p><b>9PM</b> Backfill dairy trench if needed</p> <p><b><u>Mezzanine</u></b>  <b>PM</b> Finish mudding/tapping &amp; skim coating                      Sand &amp; cleanup</p> <p><b><u>Floral</u></b>                      U.G. plumbing inspection</p>	<p><b><u>Meat/Seafood</u></b>  <b>4AM</b> Final case evacuations  <b>8AM</b> New meat/seafood &amp; existing cases to be operational</p> <p><b>Store to use new meat/seafood cases</b></p> <p><b><u>Dairy</u></b>  <b>AM</b> Concrete for trench</p> <p><b><u>New Offices/New Pickup &amp; Pickup Storage</u></b>  <b>AM</b> Concrete curbs</p> <p><b><u>Floral</u></b>  <b>AM</b> Concrete                      Remove plates &amp; rugs</p>	<p><b>Week 8</b></p>

Updated on 6/17/25

# Kroger #442 Northville

Project Manager: Tyler Washington

General Contractor: Tony and Sons, Inc.

Contractor	Facility	Store			
Sunday - 6/29	Monday - 6/30	Tuesday - 7/1	Wednesday - 7/2	Thursday - 7/3	Friday - 7/4
<p><b><u>Dairy</u></b>  <b>9PM</b> Put back bottom temp shelving  <b><u>Both Empl. Restrooms</u></b>  <b>Both employee restrooms close @ 9PM</b>  <b>9PM</b> Disconnect/demo sinks                      *Sanitizing cabinets &amp; toilets stay*  <b>10PM</b> Demo partitions, mirrors &amp; countertops                      Remove/save restroom accessories                      *Grab bars stay*  <b><u>Mezzanine</u></b>  <b>*Store to keep district manager's office &amp; training room unlocked from Sunday to Tuesday during the night*</b>  <b>PM</b> Take off any bulletin boards, pictures, etc. off the walls for painting                      *Put wall mounted items back either Monday morning or night*                      Paint district manager's office, training room, hallway, and conference room  <b>*Paint all mentioned mezzanine areas above in one night*</b>  <b><u>Floral</u></b>  <b>9PM</b> Framing                      Relocate the saved 8' floral case to its permanent spot</p>	<p><b><u>Both Empl. Restrooms</u></b>  <b>9PM</b> Install new countertops first then partitions &amp; accessories                      Reinstall existing accessories per plan  <b><u>Mezzanine (District Mngr. Office)</u></b>  <b>Store to empty any desks, file cabinets, etc. for temporary relocation by 8PM</b>  <b>9PM</b> Relocate all fixtures from district manager's office into the mezzanine hallway                      Move fixtures back into place by <b>6AM</b>                      *After flooring is complete*  <b>10PM</b> Demo existing flooring &amp; base                      Install new LVT &amp; base  <b>*South mezzanine entrance closed for the night*</b>  <b><u>Floral</u></b>  <b>AM</b> In-wall electrical &amp; data  <b>9PM</b> Complete framing                      In-wall refrigeration as needed  <b>Relocated floral case to be running before July 3rd</b></p>	<p><b><u>Both Empl. Restrooms</u></b>  <b>9PM</b> Finish installing partitions &amp; accessories                      Reinstall existing accessories per plan                      Hookup new sinks  <b><u>Mezzanine (Training Room)</u></b>  <b>Store to empty any desks, file cabinets, etc. for temporary relocation by 8PM</b>  <b>9PM</b> Relocate all fixtures from training room into the mezzanine hallway                      *Millwork countertop to stay in place*                      Move fixtures back into place by <b>6AM</b>                      *After flooring is complete*  <b>10PM</b> Demo existing flooring &amp; base                      Install new LVT &amp; base  <b>*South mezzanine entrance closed for the night*</b>  <b><u>Floral</u></b>  <b>AM</b> In-wall electrical &amp; data  <b>9PM</b> In-wall plumbing</p>	<p><b><u>Both Empl. Restrooms</u></b>  <b>AM</b> Install new mirrors                      Final cleanup  <b>Both restrooms to open by 3pm</b>  <b><u>Mezzanine (Hallway &amp; Conf. Room)</u></b>  <b>Store to empty any desks, file cabinets, etc. for temporary relocation by 8PM</b>  <b>9PM</b> Relocate all fixtures from conference room into the mezzanine hallway or breakroom                      Move needed                      *existing/relocated* fixtures back into place &amp; set *new* tables and chairs by <b>6AM</b>                      Demo unneeded fixtures                      *After flooring is complete*  <b>10PM</b> Demo existing flooring &amp; base                      Install new LVT &amp; base  <b>*South mezzanine entrance closed for the night*</b>  <b><u>Floral</u></b>                      In-wall electrical &amp; plumbing inspections                      Framing inspection  <b>9PM</b> Board walls</p>	<p><b>Off</b>  <b>*Kroger executive visit*</b></p>	<p><b>July 4th</b></p>
					Week 9

Updated on 6/17/25

# Kroger #442 Northville

Project Manager: Tyler Washington

General Contractor: Tony and Sons, Inc.

Contractor	Facility	Store				
Sunday - 7/6	Monday - 7/7	Tuesday - 7/8	Wednesday - 7/9	Thursday - 7/10	Friday - 7/11	Saturday
<p><b>Dairy</b>  <b>9PM</b> Receive/set 60' of dairy (5 12')</p> <p><b>Mezzanine (Breakroom)</b>  <b>9PM</b> Disconnect/demo breakroom sink                      Demo breakroom millwork                      Relocate all fixtures from the breakroom into the conference room or employee restroom alcove                      Demo unneeded breakroom tables &amp; chairs                      Move needed                      *existing/relocated* fixtures back into place &amp; set *new* tables and chairs by <b>6AM</b>                      *After flooring is complete*  <b>10PM</b> Demo existing flooring &amp; base                      Install new LVT &amp; base  <b>Floral</b>  <b>9PM</b> Complete boarding</p>	<p><b>Dairy</b>  <b>9PM</b> Refrigeration &amp; electrical to 60' of dairy</p> <p><b>Mezzanine (Breakroom)</b>  <b>9PM</b> Install new breakroom millwork                      Hookup new sink  <b>Mezzanine (Empl. Rest. Alcove)</b>                      Relocate lockers, etc. from the employee restroom alcove into the breakroom                      Move lockers, etc. back into place by <b>6AM</b>                      *After flooring is completed*  <b>10PM</b> Demo existing flooring &amp; base                      Install new LVT &amp; base  <b>Floral</b>  <b>9PM</b> Drywall finishing                      Install marlite</p>	<p><b>Dairy</b>  <b>9PM</b> Refrigeration &amp; electrical to 60' of dairy</p> <p><b>Women's Cust. Restroom</b>                      Women's customer restroom closes @ <b>9PM</b>                      Men's customer restroom becomes unisex restroom                      *Install slidebolt and unisex signage*  <b>9PM</b> Disconnect/demo toilets &amp; sinks                      Demo sanitizing cabinet                      Disconnect &amp; save hand dryers  <b>10PM</b> Demo partitions, mirrors, countertops, &amp; restroom accessories                      Demo wall finishes down to studs                      Demo floor tile and grout  <b>Mezzanine</b>  <b>9PM</b> Take off any bulletin boards, pictures, etc. off the walls for painting                      *Put wall mounted items back either Wednesday morning or night*                      Paint breakroom &amp; mezz. restroom alcove  <b>Floral</b>  <b>9PM</b> Drywall finishing                      Install marlite</p>	<p><b>Dairy</b>  <b>9PM</b> Refrigeration &amp; electrical to 60' of dairy</p> <p><b>Women's Cust. Restroom</b>  <b>9PM</b> Complete all demo  <b>Floral</b>  <b>9PM</b> Complete drywall finishing                      Sand &amp; cleanup                      Finish installing marlite</p>	<p><b>Dairy</b>  <b>9PM</b> Finish refrigeration &amp; electrical to 60' of dairy</p> <p><b>Women's Cust. Restroom</b>  <b>9PM</b> Install blocking for partitions, countertop, and accessories if needed                      Adjust floor drain height as necessary  <b>10PM</b> Install cement board &amp; green/purple board                      Tape &amp; mud joints for ceramic tile  <b>Floral</b>  <b>9PM</b> Painting</p>	<p><b>Dairy</b>  <b>4AM</b> Final case evacutations  <b>8AM</b> New 60' of dairy to be operational                      Store to use new 60' of dairy  <b>Women's Cust. Restroom</b>  <b>AM</b> Ceramic wall tile</p>	<p><b>Week 10</b></p>

Updated on 6/17/25