

KROGER 464 TROY						
PROJECT MANAGER: TYLER WASHINGTON				MNGR.		
GENERAL CONTRACTOR: TONY AND SONS, INC						
SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
9/7	9/8	9/9	9/10	9/11	9/12	WK 1
STORE	FACILITY	CONTRACTOR				
	BEVERAGE/FLORAL		DUMSPTERS/MATERIALS ON SITE INSTALL LIFT CHARGING STATION	*WEEKLY CONSTRUCTION MEETING @2PM* STORE MEETING @9AM		
	9PM REROUTE CASES TO R&S					
			9/2/2025			

KROGER 464 TROY						
PROJECT MANAGER: TYLER WASHINGTON						
GENERAL CONTRACTOR: TONY AND SONS, INC						
SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
9/14	9/15	9/16	9/17	9/18	9/19	WK 2
STORE	FACILITY	CONTRACTOR				
<u>BEVERAGE/FLORAL</u> PM STORE TO EMPTY FLORAL SLATWALL AND SHELVING BY 9PM. PM REMOVE 5' FLORAL SLATWALL, SHELVING NECESSARY FOR NEW 6' BEVERAGE CASE LAYOUT, RELOCATE FLORAL TABLES PM SAW-CUT AND REMOVE CONCRETE FOR NEW HUB DRAINS PM DISCONNECT FLORAL CASE RELOCATE TEMP. FOR POSSIBLE DRYSTOCK	<u>DAIRY</u> STORE TO EMPTY 36' DAIRY CASES BY 8PM PM DISCONNECT REFRIGERATION AND ELECTRICAL FOR 36' DAIRY CASES (DEMO) RECEIVE AND SET 32' DAIRY CASES 9PM. <u>BEVERAGE/FLORAL</u> PM INSTALL NEW HUB DRAINS AND REMOVE SPOILS	<u>DAIRY</u> PM START REFRIGERATION AND ELECTRICAL, START NECESSARY VACCUM CHECKS <u>BEVERAGE/FLORAL</u> AM UNDERGROUND INSPECTION PM BACKFILL TRENCHES	<u>DAIRY</u> PM CONTINUE REFRIGERATION AND ELECTRICAL, START NECESSARY VACCUM CHECKS <u>BEVERAGE/FLORAL</u> AM PRE-POUR INSPECTION POUR CONCRETE AFTER INSPECTION OR PM POUR?!	*WEEKLY CONSTRUCTION MEETING @2PM* STORE MEETING @9AM <u>DAIRY</u> PM CONTINUE REFRIGERATION AND ELECTRICAL, START NECESSARY VACCUM CHECKS <u>BEVERAGE/FLORAL</u> PM SET RELOCATED FLORAL CASE, SET 6' BEVERAGE AND 4 DR FROZEN BAKERY CASE PM BEGIN ELECTRICAL AND REFRIGERATION ON CASES <u>BAKERY</u> PM DISCONNECT AND REMOVE 10' LOW PROFILE FROZEN BAKERY CASE (DEMO) PM SET NEW 4DR CASE		

KROGER 464 TROY

PROJECT MANAGER: TYLER WASHINGTON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
9/21	9/22	9/23	9/24	9/25	9/26	WK 3
STORE	FACILITY	CONTRACTOR				
BEVERAGE/FLORAL PM REFRIGERATION AND ELECTRIC/ START NECESSARY VACUUM CHECKS BAKERY PM REFRIGERATION AND ELECTRIC/ START NECESSARY VACUUM CHECKS DAIRY CASES TO BE UP AND RUNNING FOR STORE TO STOCK BY 6AM MONDAY	DAIRY STORE TO EMPTY 36' DAIRY CASES BY 8PM PM DISCONNECT REFRIGERATION AND ELECTRICAL FOR 36' DAIRY CASES (DEMO) RECEIVE AND SET 36' DAIRY CASES 9PM. BEVERAGE/FLORAL PM CONTINUE REFRIGERATION AND ELECTRICAL/ CONTINUE NECESSARY VACUUM CHECKS BAKERY PM CONTINUE REFRIGERATION AND ELECTRIC/ CONTINUE NECESSARY VACUUM CHECKS	DAIRY PM START REFRIGERATION AND ELECTRICAL, START NECESSARY VACCUM CHECKS BEVERAGE/FLORAL PM CONTINUE REFRIGERATION AND ELECTRICAL/ CONTINUE NECESSARY VACUUM CHECKS BAKERY PM CONTINUE REFRIGERATION AND ELECTRIC/ CONTINUE NECESSARY VACUUM CHECKS	DAIRY PM CONTINUE REFRIGERATION AND ELECTRICAL, START NECESSARY VACCUM CHECKS BEVERAGE/FLORAL PM CONTINUE REFRIGERATION AND ELECTRICAL/ CONTINUE NECESSARY VACUUM CHECKS BAKERY PM CONTINUE REFRIGERATION AND ELECTRIC/ CONTINUE NECESSARY VACUUM CHECKS	*WEEKLY CONSTRUCTION MEETING @2PM* STORE MEETING @9AM DAIRY PM CONTINUE REFRIGERATION AND ELECTRICAL, START NECESSARY VACCUM CHECKS BEVERAGE/FLORAL CASES TO BE UP AND RUNNING FOR STORE TO STOCK BY 6AM BAKERY CASES TO BE UP AND RUNNING FOR STORE TO STOCK BY 6AM		

KROGER 464 TROY						
PROJECT MANAGER: TYLER WASHINGTON						
GENERAL CONTRACTOR: TONY AND SONS, INC						
SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
9/28	9/29	9/30	10/1	10/2	10/3	WK 4
STORE	FACILITY	CONTRACTOR				
<u>DAIRY</u> CASES TO BE UP AND RUNNING FOR STORE TO STOCK BY 6AM MONDAY	<u>DAIRY</u> STORE TO EMPTY 36' DAIRY CASES BY 8PM PM DISCONNECT REFRIGERATION AND ELECTRICAL FOR 36' DAIRY CASES (DEMO) RECEIVE AND SET 32' DAIRY CASES 9PM.	<u>DAIRY</u> PM START REFRIGERATION AND ELECTRICAL, START NECESSARY VACCUM CHECKS	<u>DAIRY</u> PM CONTINUE REFRIGERATION AND ELECTRICAL, START NECESSARY VACCUM CHECKS	<u>*WEEKLY CONSTRUCTION MEETING @2PM*</u> STORE MEETING @9AM <u>DAIRY</u> PM CONTINUE REFRIGERATION AND ELECTRICAL, START NECESSARY VACCUM CHECKS		

KROGER 464 TROY						
PROJECT MANAGER: TYLER WASHINGTON						
GENERAL CONTRACTOR: TONY AND SONS, INC						
SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
10/5	10/6	10/7	10/8	10/9	10/10	WK 6
STORE	FACILITY	CONTRACTOR				
<u>DAIRY</u> _____ CASES TO BE UP AND RUNNING FOR STORE TO STOCK BY 6AM MONDAY	<u>DAIRY</u> STORE TO EMPTY 36' DAIRY CASES BY 8PM PM DISCONNECT REFRIGERATION AND ELECTRICAL FOR 36' DAIRY CASES (DEMO) RECEIVE AND SET 32' DAIRY CASES 9PM.	<u>DAIRY</u> PM START REFRIGERATION AND ELECTRICAL, START NECESSARY VACCUM CHECKS	<u>DAIRY</u> PM CONTINUE REFRIGERATION AND ELECTRICAL, START NECESSARY VACCUM CHECKS	*WEEKLY CONSTRUCTION MEETING @2PM* STORE MEETING @9AM <u>DAIRY</u> PM CONTINUE REFRIGERATION AND ELECTRICAL, START NECESSARY VACCUM CHECKS	<u>DAIRY</u> CASES TO BE UP AND RUNNING FOR STORE TO STOCK BY 6AM	