

# KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
3/31	4/1	4/2	4/3	4/4	4/5	WK 1
STORE	FACILITY	CONTRACTOR	DAIRY DEPARTMENT	DAIRY DEPARTMENT	DAIRY DEPARTMENT	DAIRY DEPT.
<p><b>STORE KICK-OFF MEETING</b> MARCH 20TH 9-11AM</p>			<p><b>DAIRY DEPARTMENT</b>  <b>STORE TO EMPTY 16' DAIRY ISLAND BY 8PM</b>  <b>8PM PUMP DOWN/DISC EXISTING DAIRY ISLAND</b>  <b>9PM DEMO DAIRY ISLAND (SAVE TEMP SENSORS)</b></p>	<p><b>DAIRY DEPARTMENT</b>  <b>10PM SAWCUT/REMOVE CONCRETE FOR U.G. HUB DRAINS (ADJUST/EXTEND AS NECESSARY)</b></p>	<p><b>DAIRY DEPARTMENT</b>  <b>AM U.G. PLUMBING INSPECTION</b>  <b>BACKFILL/REMOVE SPOILS</b>  <b>POUR CONCRETE TRENCHES (COVER W/PLATES &amp; RUGS)</b></p>	<p><b>DAIRY DEPT.</b>  <b>9PM REC 12' DAIRY ISLND</b></p>

# KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/7	4/8	4/9	4/10	4/11	4/12	WK 2
STORE	FACILITY	CONTRACTOR				
<p><b><u>DAIRY DEPARTMENT</u></b>                      PM O.H. REFRIGERATION &amp; PVC FOR NEW ISLAND                      O.H. ELECTRIC FOR NEW ISLAND</p>	<p><b><u>DAIRY DEPARTMENT</u></b>                      PM O.H. REFRIG/ELECTRIC TO NEW DAIRY ISLAND</p> <p><b><u>DELI DEPARTMENT</u></b>                      RECEIVE NEW DELI DEPARTMENT DESK</p> <p>STORE TO EMPTY 12' SERVICE DELI CASE, 6' HOT FOOD CASE &amp; MILLWORK COUNTER BY 8PM</p> <p>8PM PUMP DOWN/DISC 12' SERVICE DELI CASE                      DISCONNECT 6' HOT FOOD CASE</p> <p>9PM DEMO 12' SERVICE DELI, 6' HOT FOOD &amp; PASS THRU COUNTER</p> <p>RECEIVE/SET 8' DELI A-5B &amp; 6' HOT CHICKEN CASES</p>	<p><b><u>DAIRY DEPARTMENT</u></b>                      STORE TO EMPTY 24' WALL SHELVING &amp; 16' WATER PALLET RACKING BY 9PM</p> <p>10PM DEMO SHELVING &amp; PALLET RACKING</p> <p>PM COMPLETE O.H. REFRIG/ELECTRIC TO NEW DAIRY ISLAND</p> <p>INSTALL KICKPLATES &amp; TRIM</p> <p><b><u>DELI DEPARTMENT</u></b>                      PM REFRIG/ELECTRIC TO 8' SERVICE DELI &amp; 6' HOT CHICKEN CASES                      INSTALL POWER/DATA FOR NEW DELI DEPARTMENT DESK</p>	<p><b><u>DAIRY DEPARTMENT</u></b>                      4AM FINAL CASE EVACUATIONS</p> <p>NOON STORE TO STOCK NEW DAIRY ISLAND</p> <p>10PM SAWCUT/REMOVE CONCRETE FOR U.G. HUB DARINS @ NEW DAIRY &amp; BEVERAGE CASES</p> <p><b><u>DELI DEPARTMENT</u></b>                      PM REFRIG/ELECTRIC TO 8' SERVICE DELI &amp; 6' HOT CHICKEN CASES                      INSTALL NEW DELI DEPARTMENT DESK                      INSTALL NEW HOSE BIBB FOR PROPORTIONER</p>	<p><b><u>DAIRY DEPARTMENT</u></b>                      10PM U.G. PLUMBING FOR NEW DAIRY &amp; BEVERAGE CASES</p> <p><b><u>DELI DEPARTMENT</u></b>                      TECHNOLOGY TO INSTALL EQUIPMENT/PHONE @ NEW DEPARTMENT DESK</p> <p>PM COMPLETE REFRIG/ ELECTRIC TO 8' SERVICE DELI &amp; 6' HOT CHICKEN CASES                      INSTALL KICKPLATES &amp; TRIS</p>	<p><b><u>DAIRY</u></b> 4AM FINAL CASE EVACUATIONS</p> <p>8AM STORE TO STOCK 8' SERVICE DELI &amp; 6' HOT CHICKEN CASES</p> <p><b><u>DEPARTMENT</u></b>                      AM U.G. PLUMBING INSPECTION</p> <p><b><u>DELI DEPARTMENT</u></b></p>	

# KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/14	4/15	4/16	4/17	4/18	4/19	WK 3
<b>STORE</b>	<b>FACILITY</b>	<b>CONTRACTOR</b>				
<p><b><u>DAIRY DEPARTMENT</u></b>                      PM MIX/<b>POUR CONCRETE</b>                      TRENCHES (BARRICADE AREA)                      O.H. REFRIG/ELECTRIC FOR                      DAIRY/BEVERAGE CASES</p>	<p><b><u>DAIRY DEPARTMENT</u></b>                      PM O.H. REFRIG/ELECTRIC FOR                      DAIRY/BEVERAGE CASES                      9PM <b>RECEIVE/SET 24' DAIRY C-3                      &amp; 12' BEVERAGE C-18</b>  <b>FRONT END</b>  <b>RECEIVE NEW TOBACCO                      CABINETS</b>  <b>MADIX DELIVERY</b>                      PM INSTALL NEW TOBACCO                      CABINETS                      O.H. ELEC/DATA FOR RELOCATED                      U-SCANS                      RELAMINATE CHECKOUTS</p>	<p><b><u>DAIRY DEPARTMENT</u></b>                      PM REFRIG/ELECTRIC TO                      DAIRY/BEVERAGE CASES  <b>FRONT END</b>  <b>STORE TO TRANSFER CIGARETTES                      TO NEW CABINETS</b>                      PM RELAMINATE CHECKOUTS                      9PM DEMO OLD CIGARETTE                      CORRAL DISCONNECT                      POWER/DATA TO 6 USCANS &amp;                      CASHIERS STATION                      10PM RELOCATE 6 USCANS &amp;                      CASHIERS STATION</p>	<p><b><u>DAIRY DEPARTMENT</u></b>                      PM COMPLETE REFRIG/ELECTRIC                      TO DAIRY/BEVERAGE CASES                      INSTALL KICKPLATES &amp; TRIM  <b>FRONT END</b>                      PM POWER/DATA TO RELOCATED                      USCANS &amp; CASHIERS STATION                      RELAMINATE CHECKOUTS</p>	<p><b><u>DAIRY DEPARTMENT</u></b>                      4AM FINAL CASE                      EVACUATIONS/TURN ON CASES  <b>FRONT END</b>  <b>AM TECHNOLOGY TO COMPLETE                      INSTALLATION OF 6 USCANS &amp;                      CASHIERS STATION</b>                      (OPERATIONAL BY 6PM)                      PM COMPLETE CHECKOUT                      RELAMINATION</p>	<p><b><u>DAIRY                      DEPARTMENT</u></b>  <b>STORE TO STOCK 24'                      DAIRY &amp; 12' SS                      BEVERAGE CASES</b></p>	

# KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/21	4/22	4/23	4/24	4/25	4/26	WK 4
STORE	FACILITY	CONTRACTOR				
	<p><b>NEW PICKUP AREA</b></p> <p><b>STORE TO EMPTY OTC SHELVING BY 9PM</b></p> <p>9PM DEMO OLD OTC SHELVING (INCLUDING WALL SHELVING)</p> <p>10PM CARPENTERS TO BUILD NEW OTC SHELVING</p> <p><b>PHARMACY</b></p> <p><b>STORE TO EMPTY STORAGE SHELVING BY 8PM</b></p> <p>9PM <b>PHARMACIST ON SITE</b></p> <p>RELOCATE LIGHT FIXTURE</p> <p>10PM DEMO/RELOCATE STORAGE SHELVING</p> <p>DEMO PARTIALS CEILING, WALLS &amp; FINISHES FOR NEW PICKUP AREA</p> <p>BUILD TEMP WALL FOR SECURITY</p>	<p><b>NEW PICKUP AREA</b></p> <p>9PM FRAME NEW PICKUP WALLS, INSTALL SUPPORT POSTS &amp; INSTALL DOOR FRAME (DRYWALL SALES SIDE AT LEAST 4' HIGH)</p> <p><b>PHARMACY</b></p> <p>9PM <b>PHARMACIST ON SITE</b></p> <p>FRAME PHARMACY WALL &amp; DRYWALL PHARMACY SIDE</p> <p>10PM DEMO PHARMACY WINDOW, IN-FILL &amp; DRYWALL PHARMACY SIDE</p>	<p><b>NEW PICKUP AREA</b></p> <p>9PM IN-WALL ELEC/DATA EXTEND LIGHT FIXTURE(S)</p> <p><b>PHARMACY</b></p> <p>9PM <b>PHARMACIST ON SITE</b></p> <p><b>TECHNOLOGY TO REMOVE/REPLACE EQUIPMENT FOR LAMINATE WORK</b></p> <p>RELAMINATE MILLWORK &amp; END PANELS</p>	<p><b>NEW PICKUP AREA</b></p> <p>9PM COMPLETE IN-WALL ELEC/DATA</p> <p><b>PHARMACY</b></p> <p>9PM <b>PHARMACIST ON SITE</b></p> <p><b>REMOVE/REPLACE EQUIPMENT FOR LAMINATE WORK</b></p> <p>RELAMINATE MILLWORK &amp; END PANELS</p>	<p><b>NEW PICKUP AREA</b></p> <p>AM IN-WALL &amp; FRAMING <b>INSPECTIONS</b></p>	

# KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/28	4/29	4/30	5/1	5/2	5/3	WK 5
STORE	FACILITY	CONTRACTOR				
<p><b>NEW PICKUP AREA</b></p> <p>9PM DRYWALL/PLYWOOD</p>	<p><b>NEW PICKUP AREA</b></p> <p>9PM COMPLETE DRYWALL/PLYWOOD</p> <p><b>PHARMACY</b></p> <p>9PM PHARMACIST ON SITE</p> <p>DEMO CARPET TILE &amp; VINYL BASE/INSTALL NEW CARPET TILE &amp; BASE @ 1/2 OF PHARMACY</p> <p><b>FLORAL</b></p> <p><b>STORE TO EMPTY 12' UPRIGHT FLORAL CASE BY 8PM</b></p> <p>8PM PUMP DOWN/DISC 12' UPRIGHT FLORAL CASE</p> <p>9PM RECEIVE NEW 12' UPRIGHT FLORAL CASE</p> <p>DEMO OLD 12' FLORAL CASE</p> <p>10PM SET NEW UPRIGHT FLORAL CASE</p>	<p><b>NEW PICKUP AREA</b></p> <p>AM DRYWALL TAPING</p> <p>INSTALL CAMERA(S) &amp; SPEAKER(S)</p> <p>PM DEMO FLOOR TILE</p> <p><b>PHARMACY</b></p> <p>9PM PHARMACIST ON SITE</p> <p>DEMO CARPET TILE &amp; VINYL BASE/INSTALL NEW CARPET TILE &amp; BASE @ BALANCE OF PHARMACY</p> <p><b>FLORAL</b></p> <p>PM REGRIG/ELEC TO 12' FLORAL CASE</p>	<p><b>SALES AREA</b></p> <p>9PM REPLACE/REPAIR LVT @ OTC, DAIRY/BEVERAGE, WATER PALLET RACKING, ETC.</p> <p><b>NEW PICKUP AREA</b></p> <p>AM DRYWALL TAPING</p> <p>PM GRIND GLUE FROM CONCRETE &amp; SEAL FLOOR</p> <p><b>FLORAL</b></p> <p>PM COMPLETE REFRIG/ELEC TO 12' FLORAL CASE</p> <p>INSTALL KICKPLATES &amp; TRIM</p>	<p><b>NEW PICKUP AREA</b></p> <p>AM COMPLETE DRYWALL TAPING</p> <p>PM INSTALL VINYL BASE</p> <p><b>FLORAL</b></p> <p>4AM 12' FLORAL CASE FINAL EVACUATIONS</p> <p>8AM <b>STORE TO STOCK 12' FLORAL CASE</b></p>	<p><b>NEW PICKUP AREA</b></p> <p>AM SAND DRYWALL (COVER ALL PRODUCT &amp; DISPLAYS NEAR BY) (CLEAN-UP WHEN FINISHED)</p>	

# KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/5	5/6	5/7	5/8	5/9	5/10	WK 6
STORE	FACILITY	CONTRACTOR				
<p><b>NEW PICKUP AREA</b></p> <p>PM PRIME DRYWALL</p>	<p>RECEIVE NEW IMPACT DOORS RECEIVE TRACK LIGHTS, PRUDENTIAL LIGHTS &amp; OTC VALANCE/LIGHTING</p> <p><b>NEW PICKUP AREA</b></p> <p>RECEIVE 8' REACH-IN COOLER (IDDF5SU-8)</p> <p>RECEIVE TOTE/CARTS, CHARGING STATION, SCALE &amp; SHELVING</p> <p>PM PAINT DRYWALL</p> <p><b>FLORAL</b></p> <p>AM RECEIVE FLORAL STEP DISPLAY &amp; HELIUM CABINET</p> <p><b>BREAKROOM</b></p> <p>AM RECEIVE BREAKROOM CABINETS, COUNTERTOP &amp; SINK/FAUCET</p>	<p><b>NEW PICKUP AREA</b></p> <p>PM SET/INSTALL 8' REACH-IN COOLER, SHELVING CARTS, CHARGING STATION &amp; SCALE POWER TO REACH-IN COOLER INSTALL OTC WALL SHELVING</p> <p><b>RECYCLE ROOM</b></p> <p><b>RECYCLE ROOM CLOSSES AT END OF DAY</b></p> <p>PM INSTALL POWER FOR TEMP MACHINES (A &amp; DC) DISCONNECT DUCT FROM MACHINES (SAVE CONNECTIONS) REMOVE SINK/FAUCET DEMO PAPER TOWELL DISP REMOVE/SAVE BUG ZAPPER DEMO OLD MARLITE &amp; VINYL BASE DELIVER NEW MATERIALS</p> <p><b>FLORAL</b></p> <p><b>STORE TO EMPTY LOW PROFILE FLORAL CASES &amp; PARTIAL COUNTER BY 8PM</b></p> <p>8PM PUMPDOWN/DISC LOW PROFILE FLORAL CASES 9PM DEMO FLORAL CASES &amp; PARTIAL MILLWORK (PROVIDE NEW END PANEL) 10PM INSTALL NEW STEP DISPLAY &amp; HELIUM CABINET</p>	<p><b>NEW PICKUP AREA</b></p> <p><b>STORE TO EMPTY REACH-IN PICKUP COOLER/FREEZER BY 9PM</b></p> <p>9PM RELOCATE EXISTING REACH- IN COOLER/FREEZER RELOCATE PICKUP U-BOAT, POS TERMINAL &amp; HOT HOLDING RACKS POWER TO REACH-IN COOLER &amp; FREEZER COMPLETE OTC WALL SHELVING</p> <p><b>RECYCLE ROOM</b></p> <p>8AM TOMRA TO INSTALL TEMP MACHINES &amp; REMOVE OLD MACHINES</p> <p><b>STORE TO CLEAN DEBRIS &amp; REMOVE TRASH BINS</b></p> <p>PM VERIFY OPENINGS/ADJUST AS NECESSARY INSTALL MARLITE PANELING &amp; MCCUE BUMPER</p> <p><b>BREAKROOM</b></p> <p><b>STORE TO EMPTY BREAKROOM CABINETS BY 8PM</b></p> <p>8PM DISC SINK/FAUCET 9PM REMOVE ALL BULLETIN BOARDS, WALL DECOR, SOAP/TOWEL DISPENSERS FROM WALLS (SAVE FOR RE- INSTALLATION) 10PM DEMO CABINETS &amp; TOP DEMO VINYL WALL COVERING, PANELING &amp; VINYL BASE</p>	<p><b>NEW PICKUP AREA</b></p> <p>6AM TECHNOLOGY CONNECTIONS/INSTALLATION</p> <p>PM COMPLETE POWER TO REACH- IN COOLERS/FREEZER AND PERFORM START-UP INSTALL MARLITE PANELING ON SALES SIDE OF WALLS AS SHOWN INSTALL IMPACT DOOR(S) 10PM DEMO BALANCE OF OLD PICKUP EQUIPMENT</p> <p><b>RECYCLE ROOM</b></p> <p>EPOXY INSTALLATION INCLUDING BEHIND FRONT OF MACHINES (BACK ROOM)</p> <p><b>BREAKROOM</b></p> <p>PM RELOCATE/ADJUST WALL ELECTRIC AS SHOWN TAPE/PATCH WALLS</p>	<p><b>NEW PICKUP AREA</b></p> <p>PICKUP OPENS IN NEW LOCATION</p> <p><b>RECYCLE ROOM</b></p> <p>COMPLETE EPOXY INSTALLATION</p>	<p><b>RECYCL</b></p> <p><b>E</b></p> <p><b>ROOM</b></p> <p>EPOXY CURE</p>

# KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/12	5/13	5/14	5/15	5/16	5/17	WK 7
STORE	FACILITY	CONTRACTOR				
<p><b>SALES AREA</b></p> <p>PM REPLACE DAMAGED/ STAINED CEILING TILE @ CUSTOMER SERVICE, ACCOUNTING, SAFE ROOM &amp; VESTIBULE AS SHOWN ELECTRICIAN TO DEMO OLD PRUDENTIAL LIGHTS ABOVE DELI &amp; MEAT ISLANDS INSTALL OTC VALANCES</p> <p><b>DELI DEPARTMENT</b></p> <p>PM DEMO OLD CEILING TILE &amp; PROCOAT CEILING GRID @ DELI SOFFIT AS SHOWN</p> <p><b>FRONT END</b></p> <p>PM DEMO OLD PICKUP AREA POWER &amp; INSTALL NEW POP COOLER POWER</p> <p><b>RECYCLE ROOM</b></p> <p>PM REMOVE/REPLACE WHITE FRP AS NECESSARY COMPLETE MARLITE PANELING &amp; MCCUE BUMPER</p> <p><b>BREAKROOM</b></p> <p>PM TAPE/PATCH WALLS</p>	<p><b>SALES AREA</b></p> <p>PM REPLACE DAMAGED/ STAINED CEILING TILE @ CUSTOMER SERVICE, ACCOUNTING, SAFE ROOM &amp; VESTIBULE AS SHOWN INSTALL NEW PRUDENTIAL LIGHTS ABOVE DELI &amp; MEAT ISLANDS AS SHOWN</p> <p><b>DELI DEPARTMENT</b></p> <p>PM INSTALL NEW CEILING TILE IN DELI SOFFIT</p> <p><b>FRONT END</b></p> <p>VENDOR TO INSTALL NEW POP COOLERS @ OLD PICKUP</p> <p><b>RECYCLE ROOM</b></p> <p>PM PAINT WALLS (SW 6203) PAINT DOOR FRAME (SW 7046 ANONYMOUS)</p> <p><b>BREAKROOM</b></p> <p>PM SAND WALLS &amp; CLEAN-UP</p>	<p><b>SALES AREA</b></p> <p>PM REMOVE OLD/INSTALL NEW IMPACT DOORS INSTALL OTC VALANCE LIGHTING</p> <p><b>RECYCLE ROOM</b></p> <p>PM INSTALL SINK/FAUCET INSTALL HAND DRYER INSTALL SOAP DISPENSER INSTALL VINYL BASE CLEAN CEILING TILE &amp; DIFFUSERS</p> <p><b>BREAKROOM</b></p> <p>PM INSTALL VINYL WALL PAPER PAINT DOOR &amp; FRAME</p>	<p><b>SALES AREA</b></p> <p>PM COMPLETE INSTALLATION OF IMPACT DOORS COMPLETE OTC VALANCE LIGHTING INSTALL PRODUCE/ FLORAL/BEVERAGE TRACK LIGHTING</p> <p><b>RECYCLE ROOM</b></p> <p>8AM TOMRA TO INSTALL NEW MACHINES &amp; REMOVE TEMP MACHINES BY END OF DAY</p> <p><b>RECYCLE ROOM OPENS</b></p> <p><b>BREAKROOM</b></p> <p>PM COMPLETE VINYL WALL COVERING INSTALL CABINETS &amp; TOPS</p>	<p><b>SALES AREA</b></p> <p>PM INSTALL PRODUCE/ FLORAL/BEVERAGE TRACK LIGHTING</p> <p><b>RECYCLE ROOM</b></p> <p>PM REMOVE TEMP POWER (A &amp; DC) REATTACH DUCT TO NEW MACHINES INSTALL STAINLESS CORNERS</p> <p><b>BREAKROOM</b></p> <p>PM INSTALL SINK/FAUCET INSTALL MARLITE PANELING</p>		

# KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/19	5/20	5/21	5/22	5/23	5/24	WK 8
STORE	FACILITY	CONTRACTOR				
<p><b><u>SALES AREA</u></b>                      PM COMPLETE PRODUCE/                      FLORAL/BEVERAGE TRACK                      LIGHTING</p> <p><b><u>BREAKROOM</u></b>                      PM COMPLETE MARLITE                      PANELING                      REINSTALL WALL DÉCOR,                      BULLETIN BOARDS,                      SOAP/TOWELL DISPENSERS, ETC.</p> <p><b><u>FROZEN FOOD</u></b>                      STORE TO EMPTY 26DRS FROZEN                      &amp; 2-2DR FROZEN END CAPS BY                      8PM (CR-1 &amp; CR-8)                      8PM PUMP DOWN/DISC 26DRS                      FROZEN &amp; 2-2DR END CAPS (CR-1                      &amp; CR-8)                      9PM DEMO ABOVE CASES                      STORE TO CLEAN FLOOR</p>	<p><b><u>BREAKROOM</u></b>                      PM INSTALL VINYL BASE</p> <p><b><u>VESTIBULE</u></b>                      PM REMOVE/REPLACE CARPET                      TILES IN VESTIBULE &amp; INSTALL                      TRANSITION STRIPS</p> <p><b><u>FROZEN FOOD</u></b>                      9PM RECEIVE 28DRS FROZEN CR-                      1 &amp; 2-3DR FROZEN ENDS CR-8                      BEGIN REFRIG/ELECTRICK TO                      ABOVE CASES</p>	<p><b><u>FROZEN FOOD</u></b>                      PM REFRIG/ELECTRIC TO 26 DRS                      FROZEN CR-1</p>	<p><b><u>FROZEN FOOD</u></b>                      PM COMPLETE REFIRG/ ELECTRIC                      TO 26 DRS FROZEN CR-1                      INSTALL KICKPLATES &amp; TRIM</p>	<p><b><u>FROZEN FOOD</u></b>                      4AM FINAL EVACUATIONS FOR 26                      DRS FROZEN CR-1                      PM STORE TO STOCK 26 DRS                      FROZEN FOOD CASES</p>		



# KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/26	5/27	5/28	5/29	5/30	5/31	WK 9
STORE	FACILITY	CONTRACTOR				
	<b>MEMORIAL DAY</b>	<p><b><u>FROZEN FOOD</u></b>  <b>STORE TO EMPTY 26DRS FROZEN CR-7 &amp; 2-3DR FROZEN ENDS CR-8 BY 8PM</b>  <b>8PM 8PM PUMP DOWN/DISC ABOVE CASES</b>  <b>9PM DEMO 26 DRS FROZEN &amp; 2-3DR FROZEN END CASES</b>  <b>STORE TO CLEAN FLOOR</b>  <b>RECEIVE/SET 2-3DR FROZEN END CAPS CR-8 &amp; 26 DRS FROZEN CR-7</b></p>	<p><b><u>FROZEN FOOD</u></b>  <b>PM REFRIG/ELECTRIC TO 26DRS FROZEN CR-7</b></p>	<p><b><u>FROZEN FOOD</u></b>  <b>PM REFRIG/ELECTRIC TO 26DRS FROZEN CR-7</b></p>		

# KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/2	6/3	6/4	6/5	6/6	6/7	WK 10
STORE	FACILITY					
<p><b>FROZEN FOOD</b></p> <p>PM COMPLETE REFRIG/ELECTRIC TO 26DRS FROZEN CR-7 INSTALL KICKPLATES &amp; TRIM</p>	<p><b>FROZEN FOOD</b></p> <p>4AM FINAL CASE EVACUATION FOR C-7 PM REFRIG/ELECTRIC FOR 4-3DR FROZEN END CASES CR-8</p> <p><b>DAIRY</b></p> <p>9PM RECEIVE/SET 8' SC DAIRY (LOCATION NOT SHOWN ON PRINTS)</p>	<p><b>FROZEN FOOD</b></p> <p>STORE TO STOCK 26 DRS FROZEN FOOD CR-7</p> <p>PM REFRIG/ELECTRIC TO 4-3DR FROZEN END CASES</p>	<p><b>FROZEN FOOD</b></p> <p>STORE TO EMPTY 26DRS FROZEN FOODBY 8PM (CR-6/5)</p> <p>8PM PUMP DOWN/DISC 26DRS FROZEN CR-6/5</p> <p>9PM DEMO 26 DRS FROZEN FOOD CASES</p> <p><b>STORE TO CLEAN FLOOR</b></p> <p>PM COMPLETE REFRIG/ ELECTRIC TO 4-3DR FROZEN END CASES INSTALL KICKPLATES &amp; TRIM</p>	<p><b>FROZEN FOOD</b></p> <p>4AM FINAL CASE EVACUATIONS FOR 4-3DR FROZEN END CASES CR-8</p> <p>9PM RECEIVE/SET 26 DRS FROZEN CR-6/5</p> <p>BEGIN REFRIG/ELECTRIC TO 26 DRS FROZEN CR6/5</p>	<p><b>FROZEN FOOD</b></p> <p>STORE TO STOCK 4-3DR FROZEN END CASES</p>	

# KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/9	6/10	6/11	6/12	6/13	6/14	WK 11
STORE	FACILITY	CONTRACTOR				
<p><u>PUNCHLIST</u></p> <p><b>SALES AREA</b></p> <p>PM ELECTROSTATIC PAINT ALL EXISTING CASES TO MATCH NEW</p> <p><b>FROZEN FOOD</b></p> <p>PM REFRIG/ELECTRIC TO 26DRS FROZEN CR-6/5</p>	<p><u>PUNCHLIST</u></p> <p><b>SALES AREA</b></p> <p>PM ELECTROSTATIC PAINT ALL EXISTING CASES TO MATCH NEW</p> <p><b>FROZEN FOOD</b></p> <p>PM COMPLETE REFRIG/ ELECTRIC TO 26 DRS FROZEN CR-6/5 INSTALL KICKPLATES &amp; TRIM</p> <p>9PM RECEIVE/STORE 26 DRS FROZEN CR-4/5</p>	<p><u>PUNCHLIST</u></p> <p><b>SALES AREA</b></p> <p>PM ELECTROSTATIC PAINT ALL EXISTING CASES TO MATCH NEW</p> <p><b>FROZEN FOOD</b></p> <p>4AM FINAL EVACUATIONS FOR 26 DRS FROZEN CR-6/5 &amp; TURN-ON</p>	<p><u>PUNCHLIST</u></p> <p><b>FROZEN FOOD</b></p> <p>STORE TO STOCK 26 DRS FROZEN CR-6/5 &amp; EMPTY 26DRS FROZEN CR-4/5 BY 8PM</p> <p>8PM PUMP DOWN/DISC 26 DRS FROZEN CR-4-5</p> <p>9PM DEMO 26 DRS FROZEN FOOD CASES</p> <p>10PM SET 26 DRS FROZEN FOOD CR-4/5</p> <p><b>BACK ROOM</b></p> <p>PM PAINT FIRE LANES @ LOADING DOCK &amp; REAR STORAGE</p>	<p><u>PUNCHLIST</u></p> <p><b>FROZEN FOOD</b></p> <p>PM REFRIG/ELECTRIC TO 26 DRS FROZEN CR-4/5</p>	<p><u>PUNCHLIST</u></p>	

# KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/16	6/17	6/18	6/19	6/20	6/21	WK 12
STORE	FACILITY	CONTRACTOR				
<p><u>PUNCHLIST</u></p> <p><b><u>FROZEN FOOD</u></b></p> <p>PM REFRIG/ELECTRIC TO 26 DRS FROZEN CR-4/5</p>	<p><u>PUNCHLIST</u></p> <p><b><u>FROZEN FOOD</u></b></p> <p>PM COMPLETE REFRIG/ELEC TO 26 DRS FROZEN CR-4/5 INSTALL KICKPLATES &amp; TRIM</p>	<p><u>PUNCHLIST</u></p> <p><b><u>FROZEN FOOD</u></b></p> <p>4AM FINAL CASE EVALUATIONS FOR 26DRS FROZEN CR-4/5 &amp; TURN-ON</p>	<p><u>PUNCHLIST</u></p> <p><b><u>FROZEN FOOD</u></b></p> <p>STORE TO STOCK 26 DRS FROZEN FOOD CASES</p>	<p><u>PUNCHLIST COMPLETION</u></p>	<p><b><u>SUBSTANTIAL COMPLETION</u></b></p>	