

KROGER-361 NORTHVILLE

PROJECT MANAGER: MALACHI MOSLEY

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY 2/4	MONDAY 2/5	TUESDAY 2/6	WEDNESDAY 2/7	THURSDAY 2/8	FRIDAY 2/9	SAT WK 1
STORE						
FACILITY						
<p>GPR @ FLORAL, DELI, SUSHI, WINE AND BEVERAGE RECEIVE OFFICE CHAIRS RECEIVE BREAK ROOM FURNITURE</p>	<p>DELI AM LAYOUT SAW CUTS AM LAYOUT SAW CUTS FOR NEW SUSHI</p>	<p>*CONSTRUCTION MEETING @8AM* *STORE MEETING @9AM* RECEIVE SUSHI HAND SINK RECEIVE BREAK ROOM MILLWORK</p>	<p>RECEIVE BAKERY TABLES BREAKROOM PM DISCONNECT PLUMBING TO SINK PM DEMO OLD MILLWORK PM DEMO TABLES & CHAIRS PM CARPENTERS TO INSTALL NEW MILLWORK PM CARPENTERS TO INSTALL NEW FURNITURE & CHAIRS PM RECONNECT PLUMBING TO SINK</p>			
				1/29/2024		

KROGER-361 NORTHVILLE

PROJECT MANAGER: MALACHI MOSLEY

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY 2/11	MONDAY 2/12	TUESDAY 2/13	WEDNESDAY 2/14	THURSDAY 2/15	FRIDAY 2/16	SAT WK 2
STORE						
FACILITY						
CONTRACTOR						
<p>DELI STORE TO EMPTY 16' DELI MEAT & CHEESE BY 8PM STORE TO EMPTY 10' LOW PROFILE DELI 9PM PUMP DOWN/DISCONNECT REFRIG./ELEC. TO 16' MEAT & CHEESE 9PM PUMP DOWN/DISCONNECT 10' LOW PROFILE DELI 10PM DEMO 16' DELI 10PM FIXTURE CARPENTERS TO RELOCATE 10' L.P. DELI NEW SUSHI PM SAW CUT & REMOVE CONCRETE FOR NEW HUB DRAIN PM COVER W/ STEEL PLATES & RUGS PM SAW CUT & REMOVE CONCRETE FOR SUSHI SINK</p>	<p>DELI PM REFRIG./ELEC. TO 10' RELOCATED DELI NEW SUSHI PM U.G. PLUMBING FOR HUB DRAIN PM U.G. PLUMBING FOR RELOCATE 3 COMP SUSHI SINK/NEW PREP SINK PM IN-WALL PLUMBING</p>	<p>*CONSTRUCTION MEETING @8AM* *STORE MEETING @9AM* DELI PM REFRIG./ELEC. TO 10' RELOCATED DELI NEW SUSHI AM U.G. INSPECTION AM IN-WALL INSPECTION PM BACKFILL & REMOVE SPOILS</p>	<p>DELI PM COMPLETE REFRIG./ELEC. TO 10' RELOCATED DELI FINAL EVAC. @ 4AM NEW SUSHI 4AM PREP CONCRETE AM PRE-POUR INSPECTION AM POUR CONCRETE</p>	<p>RECEIVE WIRE & COPPER RECEIVE TRACK LIGHTS</p>		

KROGER-361 NORTHVILLE

PROJECT MANAGER: MALACHI MOSLEY

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY 2/18	MONDAY 2/19	TUESDAY 2/20	WEDNESDAY 2/21	THURSDAY 2/22	FRIDAY 2/23	SAT WK 3
STORE						
<p>OLD SUSHI</p> <p>STORE TO VACATE SUSHI BY 8PM</p> <p>9PM DISCONNECT PLUMBING</p> <p>9PM DISCONNECT REFRIG./ELEC.</p> <p>10PM FIXTURE CARPENTERS TO RELOCATE 6' SUSHI</p> <p>10PM DEMO OLD SUSHI</p> <p>PM DEMO/RELOCATE LIGHTS</p>	<p>DELI</p> <p>STORE TO EMPTY 6' HOT CHICKEN BY 6AM</p> <p>STORE TO EMPTY 4' FRESH SLICE BY 8PM</p> <p>STORE TO EMPTY 6' LP DELI BY 8PM</p> <p>STORE TO EMPTY 8' COLD MEALS BY 8PM</p> <p>9PM PUMP DOWN/DISCONNECT REFRIG./ELEC. TO 4' FRESH SLICE, 6' LP DELI & 8' COLD MEALS</p> <p>PM DISCONNECT ELEC. TO 6' HOT CHICKEN</p> <p>PM DEMO 4' FRESH SLICE, 6' HOT CHICKEN & 6' LP DELI</p> <p>PM FIXTURE CARPENTERS TO RELOCATE 6' HOT CHICKEN & 8' DELI (6' HOT CHICKEN RUNNING BY 6AM TUESDAY MORNING)</p> <p>PM FIXTURE CARPENTERS TO RECEIVE/SET 12' DELI(CKT.D-15)</p> <p>RECEIVE/SET 8' COLD CHICKEN(CKT.D-18)</p> <p>OLD SUSHI</p> <p>AM DISCONNECT/RELOCATE SPRINKLERS</p> <p>PM COMPLETE DEMO INCLUDING COMPASSO CEILING</p> <p>NEW SUSHI</p> <p>PM REFRIG./ELEC.</p>	<p style="text-align: center;">CONTRACTOR</p> <p>RECEIVE BREAK ROOM MILLWORK</p> <p>DELI</p> <p>STORE TO STOCK 6' HOT CHICKEN BY 6AM</p> <p>PM REFRIG./ELEC. TO 20' DELI</p> <p>PM REFRIG./ELEC. TO 8' COLD MEALS</p> <p>RECEIVE 4' CHICKEN TABLE</p> <p>NEW SUSHI</p> <p>PM REFRIG./ELEC.</p> <p>PM FIXTURE CARPENTERS TO RECEIVE 6' SUSHI REFRIGERATED TABLE</p>	<p>*CONSTRUCTION MEETING @8AM*</p> <p>*STORE MEETING @9AM*</p> <p>DELI</p> <p>PM REFRIG./ELEC. TO 20' DELI</p> <p>PM REFRIG./ELEC. TO 8' COLD MEALS</p> <p>NEW SUSHI</p> <p>PM COMPLETE REFRIG./ELEC.</p> <p>PM INSTALL NEW PVC CHASE</p> <p>FINAL EVAC. @ 4AM</p>	<p>DELI</p> <p>PM REFRIG./ELEC. TO 20' DELI</p> <p>PM REFRIG./ELEC. TO 8' COLD MEALS</p> <p>NEW SUSHI</p> <p>STORE TO STOCK SUSHI BY 6AM</p>	<p>DELI</p> <p>AM LAYOUT SAW CUT FOR NEW HUB DRAIN</p> <p>OLD</p> <p>SUSHI/PRODUCE</p> <p>AM LAYOUT SAW CUTS FOR HUB DRAINS</p>	

KROGER-361 NORTHVILLE

PROJECT MANAGER: MALACHI MOSLEY

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY 2/25	MONDAY 2/26	TUESDAY 2/27	WEDNESDAY 2/28	THURSDAY 2/29	FRIDAY 3/1	SAT WK 4
STORE						
<p>DELI</p> <p>PM COMPLETE REFRIG./ELEC. TO 20' DELI & INSTALL PVC RISER</p> <p>PM COMPLETE REFRIG./ELEC. TO 8' COLD</p> <p>FINAL EVAC. @ 4AM TO 20' DELI AND 8' COLD MEALS</p> <p>WINE/BEVERAGE</p> <p>STORE TO VACATE WINE BY 8PM</p> <p>STORE TO EMPTY 8' WINE BY 8PM</p> <p>9PM PUMPDOWN/DISCONNECT WINE CELLAR & 8' WINE</p> <p>PM DEMO 8' WINE</p>	<p>RECEIVE DÉCOR</p> <p>RECEIVE IMPACT DOORS</p> <p>DELI</p> <p>STORE TO STOCK 20' DELI BY 6AM</p> <p>STORE TO STOCK 8' COLD MEALS BY 6AM</p> <p>STORE TO VACATE 8' MULTIT DECK LOW PROFILE DELI BY 8PM</p> <p>9PM PUMP DOWN/DISCONNECT REFRIG./ELEC. TO 8' L.P DELI</p> <p>PM DEMO 8' L.P DELI</p> <p>PM SAW CUT & REMOVE CONCRETE FOR NEW HUB DRAIN</p> <p>WINE</p> <p>AM DISCONNECT/RELOCATE SPRINKLERS</p> <p>PM COMPLETE DEMO OF WINE CELLAR</p> <p>PM CUT & CAP MECHANICALS BELOW CONCRETE</p> <p>PRODUCE/BEVERAGE</p> <p>PM SAW CUT & REMOVE CONCRETE FOR NEW HUB DRAINS</p> <p>PM COVER W/ STEEL PLATES & RUGS</p>	<p>DELI</p> <p>PM U.G. PLUMBING</p> <p>PRODUCE/BEVERAGE</p> <p>PM U.G PLUMBING</p>	<p>*CONSTRUCTION MEETING @8AM*</p> <p>*STORE MEETING @9AM*</p> <p>DELI</p> <p>PM COMPLETE U.G. PLUMBING</p> <p>PRODUCE/BEVERAGE</p> <p>PM COMPLETE U.G PLUMBING</p>	<p>DELI</p> <p>AM U.G PLUMBING INSPECTION</p> <p>PM BACKFILL & REMOVE SPOILS</p> <p>PRODUCE/BEVERAGE</p> <p>AM U.G. INSPECTION</p> <p>PM BACKFILL & REMOVE SPOILS</p>	<p>DELI</p> <p>4AM PREP CONCRETE</p> <p>AM PRE-POUR INSPECTION</p> <p>AM POUR CONCRETE</p> <p>PRODUCE/BEV.</p> <p>4AM PREP CONCRETE</p> <p>AM PRE-POUR INSPECTION</p> <p>AM POUR CONCRETE</p>	
FACILITY						
CONTRACTOR						

KROGER-361 NORTHVILLE

PROJECT MANAGER: MALACHI MOSLEY

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
3/3	3/4	3/5	3/6	3/7	3/8	WK 5

CONTRACTOR						
SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
<p>DELI</p> <p>9PM FIXTURE CARPENTERS TO RECEIVE/SET 8' DELI(CKT.C-6)</p> <p>9PM FIXTURE CARPENTERS TO RECEIVE/SET 8' DELI(CKT.D-14)</p> <p>PRODUCE</p> <p>9PM FIXTURE CARPENTERS TO RECEIVE/SET 8' PRODUCE (CKT.C-6)</p> <p>BEVERAGE</p> <p>STORE TO EMPTY 8' BEVERAGE BY 8PM</p> <p>9PM PUMP DOWN/DISCONNECT REFRIG./ELEC.</p> <p>PM FIXTURE CARPENTERS TO RELOCATE 8' BEVERAGE</p> <p>PM FIXTURE CARPENTERS TO RELOCATE END PANEL</p>	<p style="text-align: center;">FACILITY</p> <p>RECEIVE 6' 2 TIER HOT CHICKEN</p> <p>DELI</p> <p>PM REFRIG./ELEC.</p> <p>PM FIXTURE CARPENTERS TO SET NEW 6' HOT CHICKEN</p> <p>PM FIXTURE CARPENTERS TO RELOCATE MIDAH CASES</p> <p>PM RELOCATE POWER TO MIDAH CASES</p> <p>PM POWER TO NEW 6' HOT CHICKEN</p> <p>PRODUCE</p> <p>PM REFRIG./ELEC.</p> <p>BEVERAGE</p> <p>PM REFRIG./ELEC.</p>	<p>DELI</p> <p>PM REFRIG./ELEC.</p> <p>PRODUCE</p> <p>PM REFRIG./ELEC.</p> <p>BEVERAGE</p> <p>PM REFRIG./ELEC.</p> <p>BAKERY</p> <p>AM BAKERY RESET</p> <p>PM DEMO OLD BAKERY TABLES</p>	<p>*CONSTRUCTION MEETING @8AM*</p> <p>*STORE MEETING @9AM*</p> <p>DELI</p> <p>PM REFRIG./ELEC.</p> <p>PRODUCE</p> <p>PM REFRIG./ELEC.</p> <p>BEVERAGE</p> <p>PM REFRIG./ELEC.</p> <p>BAKERY</p> <p>AM BAKERY RESET</p>	<p>DELI</p> <p>PM COMPLETE REFRIG./ELEC. FINAL EVAC. @ 4AM</p> <p>PRODUCE</p> <p>PM COMPLETE REFRIG./ELEC. FINAL EVAC. @ 4AM</p> <p>BEVERAGE</p> <p>PM COMPLETE REFRIG./ELEC. FINAL EVAC. @ 4AM</p>	<p>DELI</p> <p>STORE TO STOCK BOTH 8' 5 DECK DELI BY 6AM</p> <p>PRODUCE</p> <p>STORE TO STOCK 8' PRODUCE BY 6AM</p> <p>BEVERAGE</p> <p>TO STOCK 8' BEVERAGE BY 6AM</p>	

KROGER-361 NORTHVILLE

PROJECT MANAGER: MALACHI MOSLEY

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY 3/10	MONDAY 3/11	TUESDAY 3/12	WEDNESDAY 3/13	THURSDAY 3/14	FRIDAY 3/15	SAT WK 6
STORE						
<p>DELI</p> <p>STORE TO EMPTY DELI ISLAND BY 8PM</p> <p>9PM PUMP DOWN/DISCONNECT REFRIG./ELEC.</p> <p>PM DEMO DELI ISLAND</p> <p>KROGER TECHNOLOGY TO INSTALL MENU BOARDS</p> <p>PM RELOCATE POWER TO MENU BOARDS</p> <p>FLORAL</p> <p>STORE TO VACATE FLORAL BY 8PM</p> <p>KROGER TECHNOLOGY TO DISCONNECT EQUIPMENT</p> <p>9PM PUMP DOWN/DISCONNECT REFRIG./ELEC.</p> <p>PM FIXTURE CARPENTERS TO RELOCATE/SAVE 8' FLORAL CASE</p> <p>PM DISCONNECT PLUMBING</p> <p>PM DISCONNECT ELECTRICAL</p> <p>PM DEMO OLD MILLWORK AND SLAT WALLS</p>	<p>FLORAL</p> <p>AM LAYOUT SAW CUTS</p> <p>PM CARPENTERS TO FRAME NEW WALLS(BOARD ONE SIDE)</p> <p>OLD DELI ISLAND</p> <p>AM LAYOUT SAW CUT</p>	<p>FLORAL</p> <p>PM SAW CUT & REMOVE CONCRETE</p> <p>PM COVER W/ STEEL PLATES & RUGS</p> <p>OLD DELI ISLAND</p> <p>PM SAW CUT & REMOVE CONCRETE</p> <p>PM COVER W/ STEEL PLATES & RUGS</p> <p>PRODUCE</p> <p>PM ELIMINATE SALES FLOOR PIT</p> <p>PM COVER W/ STEEL PLATES & RUGS</p>	<p>*CONSTRUCTION MEETING @8AM*</p> <p>*STORE MEETING @9AM*</p> <p>FLORAL</p> <p>PM U.G PLUMBING</p> <p>PM IN-WALL PLUMBING</p> <p>PM IN-WALL REFRIG./ELEC.</p>	<p>FLORAL</p> <p>AM U.G INSPECTION</p> <p>AM IN-WALL INSPECTIONS</p> <p>PM BACKFILL & REMOVE SPOILS</p>	<p>RECEIVE RESTROOM PARTITIONS & ACCESSORIES</p> <p>RECEIVE RESTROOM SOLID SURFACE TOPS</p> <p>FLORAL</p> <p>4AM PREP CONCRETE</p> <p>AM PRE-POUR INSPECTION</p> <p>AM FRAMING INSPECTION</p> <p>AM POUR CONCRETE</p> <p>OLD DELI ISLAND</p> <p>4AM PREP CONCRETE</p> <p>AM PRE-POUR INSPECTION</p> <p>AM FRAMING INSPECTION</p> <p>AM POUR CONCRETE</p> <p>PRODUCE</p> <p>4AM PREP CONCRETE</p> <p>AM PRE-POUR INSPECTION</p> <p>AM FRAMING INSPECTION</p> <p>AM POUR CONCRETE</p>	

KROGER-361 NORTHVILLE

PROJECT MANAGER: MALACHI MOSLEY
GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY 3/17	MONDAY 3/18	TUESDAY 3/19	WEDNESDAY 3/20	THURSDAY 3/21	FRIDAY 3/22	SAT WK 7
STORE						
FACILITY						
<p>FLORAL PM CARPENTERS TO COMPLETE BOARD SALES FLOOR PM DEMO OLD WALL DÉCOR PM PATCH WALLS FOR PAINT PM REMOVE & REPLACE IMPACT DOORS DELI PM EPOXY REPAIRS</p>	<p>FLORAL PM MUD & TAPE SALES FLOOR PM DEMO OLD WALL DÉCOR PM PATCH WALLS FOR PAINT PM REMOVE & REPLACE IMPACT DOORS DELI PM EPOXY REPAIRS</p>	<p>FLORAL PM COMPLETE MUD & TAPE PM SAND WALLS FOR PAINT & CLEAN-UP SALES FLOOR PM DEMO OLD WALL DÉCOR PM PATCH WALLS FOR PAINT PM REMOVE & REPLACE IMPACT DOORS DELI PM EPOXY REPAIRS</p>	<p>*CONSTRUCTION MEETING @8AM* *STORE MEETING @9AM* FLORAL PM FIXTURE CARPENTERS TO RECEIVE/SET NEW FLORAL MILLWORK, SLAT WALL & BALLOON BOXES PM FIXTURE CARPENTERS TO SET RELOCATED FLORAL CASE SALES FLOOR PM DEMO OLD WALL DÉCOR PM PATCH WALLS FOR PAINT PM REMOVE & REPLACE IMPACT DOORS DELI PM EPOXY CURE</p>	<p>FLORAL PM PLUMBING TO NEW SINKS PM ELEC. TO MILLWORK KROGER TECHNOLOGY TO INSTALL EQUIPMENT PM RELOCATE HELIUM TANK PM REFRIG./ELEC. TO FLORAL CASE SALES FLOOR PM DEMO OLD WALL DÉCOR PM PATCH WALLS FOR PAINT PM REMOVE & REPLACE IMPACT DOORS</p>	<p>FLORAL RE-OPENS BY 6AM RECEIVE MARLITE?</p>	

KROGER-361 NORTHVILLE

PROJECT MANAGER: MALACHI MOSLEY

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY 3/24	MONDAY 3/25	TUESDAY 3/26	WEDNESDAY 3/27	THURSDAY 3/28	FRIDAY 3/29	SAT WK 8
STORE						
<p>SALES FLOOR</p> <p>PM DEMO OLD WALL DÉCOR</p> <p>PM PATCH WALLS FOR PAINT</p> <p>PM LVT & VCT REPAIRS</p> <p>PM REMOVE & REPLACE MARLITE</p> <p>FLORAL</p> <p>PM LVT REPAIRS</p> <p>PM INSTALL VINYL-BASE</p>	<p>PRODUCE</p> <p>9PM RECEIVE PRODUCE</p> <p>BINS/TABLES</p> <p>SALES FLOOR</p> <p>PM DEMO OLD WALL DÉCOR</p> <p>PM PATCH WALLS FOR PAINT</p> <p>PM LVT & VCT REPAIRS</p> <p>PM REMOVE & REPLACE MARLITE</p>	<p>PRODUCE</p> <p>PRODUCE RESET</p> <p>PM DEMO OLD TABLES & BINS</p> <p>PM FIXTURE CARPENTERS TO</p> <p>RELOCATE BERRY CASES</p> <p>PM RELOCATE POWER TO BERRY CASES</p> <p>SALES FLOOR</p> <p>PM DEMO OLD WALL DÉCOR</p> <p>PM PATCH WALLS FOR PAINT</p> <p>PM LVT & VCT REPAIRS</p> <p>PM REMOVE & REPLACE MARLITE</p>	<p>*CONSTRUCTION MEETING @8AM*</p> <p>*STORE MEETING @9AM*</p> <p>PRODUCE</p> <p>PRODUCE RESET</p> <p>PM DEMO OLD TABLES & BINS</p> <p>SALES FLOOR</p> <p>PM DEMO OLD WALL DÉCOR</p> <p>PM PATCH WALLS FOR PAINT</p> <p>PM LVT & VCT REPAIRS</p> <p>PM REMOVE & REPLACE MARLITE</p>	<p>SALES FLOOR</p> <p>PM DEMO OLD WALL DÉCOR</p> <p>PM PATCH WALLS FOR PAINT</p> <p>PM LVT & VCT REPAIRS</p> <p>PM REMOVE & REPLACE MARLITE</p>	<p>RECEIVE PICK-UP</p> <p>SHELVING</p> <p>RECEIVE AMBIENT</p> <p>SHELVING</p>	
FACILITY						
CONTRACTOR						

KROGER-361 NORTHVILLE

PROJECT MANAGER: MALACHI MOSLEY

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY 3/31	MONDAY 4/1	TUESDAY 4/2	WEDNESDAY 4/3	THURSDAY 4/4	FRIDAY 4/5	SAT WK 9
STORE						
FACILITY						
CONTRACTOR						
<p>EASTER SUNDAY</p> <p>SALES FLOOR PM PRIME/PAINT WALLS PM CARPENTERS TO REMOVE & REPLACE MARLITE PM INSTALL VINYL BASE FRONT END KROGER TECHNOLOGY TO DISCONNECT EQUIPMENT PM DISCONNECT POWER TO SELF CHECKOUT PM FIXTURE CARPENTERS TO RELOCATE SELF-CHECKOUTS</p>	<p>SALES FLOOR PM PRIME/PAINT WALLS PM CARPENTERS TO REMOVE & REPLACE MARLITE PM INSTALL VINYL BASE FRONT END KROGER TECHNOLOGY TO DISCONNECT EQUIPMENT PM DISCONNECT POWER TO SELF CHECKOUT PM FIXTURE CARPENTERS TO RELOCATE SELF-CHECKOUTS</p>	<p>SALES FLOOR PM PRIME/PAINT WALLS PM CARPENTERS TO REMOVE & REPLACE MARLITE PM INSTALL VINYL BASE FRONT END KROGER TECHNOLOGY TO DISCONNECT EQUIPMENT PM DISCONNECT POWER TO SELF CHECKOUT PM FIXTURE CARPENTERS TO RELOCATE SELF-CHECKOUTS</p>	<p>*CONSTRUCTION MEETING @8AM* *STORE MEETING @9AM* SALES FLOOR PM PRIME/PAINT WALLS PM CARPENTERS TO REMOVE & REPLACE MARLITE PM INSTALL VINYL BASE MEN'S RESTROOMS PM DISCONNECT SINKS PM DEMO COUNTER TOP PM DEMO PARTITIONS PM CARPENTERS TO INSTALL NEW PARTITIONS & ACCESSORIES PM INSTALL NEW SOLID SURFACE TOP PM RECONNECT PLUMBING TO SINK</p>	<p>SALES FLOOR PM PRIME/PAINT WALLS PM CARPENTERS TO REMOVE & REPLACE MARLITE PM INSTALL VINYL BASE WOMEN'S RESTROOMS PM DISCONNECT SINKS PM DEMO COUNTER TOP PM DEMO PARTITIONS PM CARPENTERS TO INSTALL NEW PARTITIONS & ACCESSORIES PM INSTALL NEW SOLID SURFACE TOP PM RECONNECT PLUMBING TO SINK</p>		

KROGER-361 NORTHVILLE

PROJECT MANAGER: MALACHI MOSLEY

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY 4/7	MONDAY 4/8	TUESDAY 4/9	WEDNESDAY 4/10	THURSDAY 4/11	FRIDAY 4/12	SAT WK 10	
STORE							
FACILITY							
CONTRACTOR							
<p>SALES FLOOR</p> <p>PM PRIME/PAINT WALLS PM CARPENTERS TO REMOVE & REPLACE MARLITE PM INSTALL VINYL BASE</p>	<p>SALES FLOOR</p> <p>STORE TO EMPTY SHELVING FOR NEW WATER PALLET RACKING BY 8PM PM DEMO SHELVING 9PM FIXTURE CARPENTERS TO RECEIVE/WATER PALLET RACKING PM FIXTURE CARPENTERS TO INSTALL WATER PALLET RACKING PM INSTALL DÉCOR RESTROOMS AM INSTALL NEW MIRRORS IN BOTH MEN'S & WOMEN'S RESTROOMS</p>	<p>SALES FLOOR</p> <p>PM INSTALL DÉCOR PICK-UP KROGER TECHNOLOGY TO DISCONNECT EQUIPMENT PM DISCONNECT POWER TO DESK PM FIXTURE CARPENTERS TO RELOCATE DESK PM RELOCATE POWER TO CHICKEN WARMER PM FIXTURE CARPENTERS TO RELOCATE CHICKEN WARMER PM RECONNECT POWER TO DESK KROGER TECHNOLOGY TO RECONNECT EQUIPMENT BY 6AM</p>	<p>*CONSTRUCTION MEETING @8AM* *STORE MEETING @9AM*</p> <p>SALES FLOOR PM INSTALL DÉCOR PICK-UP STORE TO EMPTY COOLER SHELVING BY 8PM PM DEMO OLD SHELVING PM FIXTURE CARPENTERS TO INSTALL NEW COOLER SHELVING</p>	<p>SALES FLOOR</p> <p>PM INSTALL DÉCOR LOADING DOCK/AMBIENT STORE TO EMPTY SHELVING BY 8PM PM DEMO OLD SHELVING PM FIXTURE CARPENTERS TO INSTALL NEW AMBIENT SHELVING CUSTOMER SERVICE/ACCT. STORE TO VACATE 1ST HALF OF CUSTOMER SERVICE & ACCT. BY 8PM PM DEMO INSTALL NEW CARPET PM INSTALL NEW VINYL BASE</p>			

KROGER-361 NORTHVILLE

PROJECT MANAGER: MALACHI MOSLEY

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY 4/14	MONDAY 4/15	TUESDAY 4/16	WEDNESDAY 4/17	THURSDAY 4/18	FRIDAY 4/19	SAT WK11
CONTRACTOR						
<p>STORE</p> <p>SALES FLOOR PM INSTALL DÉCOR CUSTOMER SERVICE/ACCT. STORE TO VACATE 2ND HALF OF CUSTOMER SERVICE & ACCT. BY 8PM PM DEMO INSTALL NEW CARPET PM INSTALL VINYL BASE</p>	<p>FACILITY</p> <p>OFFICE MEZZANINE STORE TO VACATE DESKS BY 8PM KROGER TECHNOLOGY TO DISCONNECT EQUIPMENT PM DEMO OLD DESKS PM DEMO OLD CARPET PM INSTALL NEW CARPET & VINYL BASE PM FIXTURE CARPENTERS TO SET NEW DESKS & CHAIRS KROGER TECHNOLOGY TO RECONNECT EQUIPMENT</p>	<p>CONTRACTOR</p> <p>VESTIBULE STORE TO VACATE VESTIBULE BY 8PM PM DEMO OLD CARPET PM INSTALL NEW FLOORING & VINYL BASE</p>	<p>VESTIBULE</p> <p>PM COMPLETE NEW FLOORING & VINYL BASE BACKHALL PM PAINT FIRE LANES</p>			
CONTRACT END DATE						