

KROGER-361 NORTHVILLE

PROJECT MANAGER: MALACHI MOSLEY

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
2/18	2/19	2/20	2/21	2/22	2/23	WK 3
STORE	FACILITY	CONTRACTOR				
<p>OLD SUSHI</p> <p>STORE TO VACATE SUSHI BY 8PM</p> <p>9PM DISCONNECT PLUMBING</p> <p>9PM DISCONNECT REFRIG./ELEC.</p> <p>10PM FIXTURE CARPENTERS TO</p> <p>RELOCATE 6' SUSHI</p> <p>10PM DEMO OLD SUSHI</p> <p>PM DEMO/RELOCATE LIGHTS</p>	<p>OLD SUSHI</p> <p>AM DISCONNECT/RELOCATE</p> <p>SPRINKLERS</p> <p>PM COMPLETE DEMO INCLUDING</p> <p>COMPASSO CEILING</p> <p>NEW SUSHI</p> <p>PM REFRIG./ELEC.</p>	<p>RECEIVE BREAK ROOM</p> <p>MILLWORK</p> <p>RECEIVE 4' CHICKEN TABLE</p> <p>NEW SUSHI</p> <p>PM REFRIG./ELEC.</p> <p>PM FIXTURE CARPENTERS TO</p> <p>RECEIVE 6' SUSHI REFRIGERATED</p> <p>TABLE</p>	<p>*CONSTRUCTION MEETING</p> <p>@8AM*</p> <p>*STORE MEETING @9AM*</p> <p>NEW SUSHI</p> <p>PM COMPLETE REFRIG./ELEC.</p> <p>PM INSTALL NEW PVC CHASE</p> <p>FINAL EVAC. @ 4AM</p>	<p>NEW SUSHI</p> <p>STORE TO STOCK SUSHI BY 6AM</p>	<p>DELI</p> <p>AM LAYOUT SAW CUT</p> <p>FOR NEW HUB DRAIN</p> <p>OLD</p> <p>SUSHI/PRODUCE</p> <p>AM LAYOUT SAW CUTS</p> <p>FOR HUB DRAINS</p>	
			02/20/24			

KROGER-361 NORTHVILLE

PROJECT MANAGER: MALACHI MOSLEY

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
2/25	2/26	2/27	2/28	2/29	3/1	WK 4

STORE	FACILITY	CONTRACTOR			
-------	----------	------------	--	--	--

<p>DELI</p> <p>STORE TO EMPTY 6' HOT CHICKEN BY 6AM</p> <p>STORE TO EMPTY 4' FRESH SLICE BY 8PM</p> <p>STORE TO EMPTY 6' LP DELI BY 8PM</p> <p>STORE TO EMPTY 8' COLD MEALS BY 8PM</p> <p>BRING IN TEMP MIDAH CASES?</p> <p>9PM PUMP DOWN/DISCONNECT REFRIG./ELEC. TO 4' FRESH SLICE, 6' LP DELI & 8' COLD MEALS</p> <p>PM DISCONNECT ELEC. TO 6' HOT CHICKEN</p> <p>PM DEMO 4' FRESH SLICE & 6' LP DELI</p> <p>PM FIXTURE CARPENTERS TO RELOCATE 6' HOT CHICKEN & 8' COLD MEALS (BOTH 6' HOT CHICKEN AND 8' COLD MEALS RUNNING BY 6AM TUESDAY MORNING)</p> <p>WINE/BEVERAGE</p> <p>STORE TO VACATE WINE BY 8PM</p> <p>STORE TO EMPTY 8' WINE BY 8PM</p> <p>9PM PUMDOWN/DISCONNECT WINE CELLAR & 8' WINE</p> <p>PM DEMO 8' WINE</p>	<p>RECEIVE DÉCOR</p> <p>RECEIVE IMPACT DOORS</p> <p>DELI</p> <p>PM FIXTURE CARPENTERS TO RECEIVE/SET 12' DELI(CKT.D-15)(REMOVE EXISTING END PANEL FROM 8'COLD MEALS & BOLT 12' TO THE 8')</p> <p>PM FIXTURE CARPENTERS TO RECEIVE/SET 8' COLD CHICKEN(CKT.D-18)</p> <p>STORE TO VACATE 8' MULIT DECK LOW PROFILE DELI BY 8PM</p> <p>9PM PUMP DOWN/DISCONNECT REFRIG./ELEC. TO 8' L.P DELI</p> <p>PM DEMO 8' L.P DELI</p> <p>PM SAW CUT & REMOVE CONCRETE FOR NEW HUB DRAIN</p> <p>WINE</p> <p>AM DISCONNECT/RELOCATE SPRINKLERS</p> <p>PM COMPLETE DEMO OF WINE CELLAR</p> <p>PM CUT & CAP MECHANICALS BELOW CONCRETE</p> <p>PRODUCE/BEVERAGE</p> <p>PM SAW CUT & REMOVE CONCRETE FOR NEW HUB DRAINS</p> <p>PM COVER W/ STEEL PLATES & RUGS</p>	<p>DELI</p> <p>PM REFRIG./ELEC. TO 20' DELI</p> <p>PM REFRIG./ELEC. TO 8' COLD MEALS</p> <p>PM U.G. PLUMBING</p> <p>PRODUCE/BEVERAGE</p> <p>PM U.G PLUMBING</p>	<p>*CONSTRUCTION MEETING @8AM*</p> <p>*STORE MEETING @9AM*</p> <p>DELI</p> <p>PM REFRIG./ELEC. TO 20' DELI</p> <p>PM REFRIG./ELEC. TO 8' COLD MEALS</p> <p>AM U.G PLUMBING INSPECTION</p> <p>PM BACKFILL & REMOVE SPOILS</p> <p>PRODUCE/BEVERAGE</p> <p>AM U.G. PLUMBING INSPECTION</p> <p>PM BACKFILL & REMOVE SPOILS</p>	<p>DELI</p> <p>PM REFRIG./ELEC. TO 20' DELI</p> <p>PM REFRIG./ELEC. TO 8' COLD MEALS</p> <p>4AM PREP CONCRETE</p> <p>AM POUR CONCRETE</p> <p>PRODUCE/BEV.</p> <p>4AM PREP CONCRETE</p> <p>AM POUR CONCRETE</p>		
--	---	---	--	--	--	--

KROGER-361 NORTHVILLE

PROJECT MANAGER: MALACHI MOSLEY

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
3/3	3/4	3/5	3/6	3/7	3/8	WK 5
STORE	FACILITY	CONTRACTOR				
<p><u>DELI</u></p> <p>PM COMPLETE REFRIG./ELEC. TO 20' DELI & INSTALL PVC RISER</p> <p>PM COMPLETE REFRIG./ELEC. TO 8' COLD</p> <p>FINAL EVAC. @ 4AM TO 20' DELI AND 8' COLD MEALS</p> <p>9PM FIXTURE CARPENTERS TO RECEIVE/SET 8' DELI(CKT.C-6)</p> <p>9PM FIXTURE CARPENTERS TO RECEIVE/SET 8' DELI(CKT.D-14)</p> <p><u>PRODUCE</u></p> <p>9PM FIXTURE CARPENTERS TO RECEIVE/SET 8' PRODUCE (CKT.C-6)</p> <p><u>BEVERAGE</u></p> <p>STORE TO EMPTY 8' BEVERAGE BY 8PM</p> <p>9PM PUMP DOWN/DISCONNECT REFRIG./ELEC.</p> <p>PM FIXTURE CARPENTERS TO RELOCATE 8' BEVERAGE</p> <p>PM FIXTURE CARPENTERS TO RELOCATE END PANEL</p>	<p>RECEIVE 6' 2 TIER HOT CHICKEN</p> <p><u>DELI</u></p> <p>STORE TO STOCK 20' DELI BY 6AM</p> <p>STORE TO STOCK 8' COLD MEALS BY 6AM</p> <p>PM REFRIG./ELEC.</p> <p>PM FIXTURE CARPENTERS TO SET NEW 6' 2 TIER HOT CHICKEN HOT CHICKEN</p> <p>PM FIXTURE CARPENTERS TO RELOCATE MIDAH CASES</p> <p>PM RELOCATE POWER TO MIDAH CASES</p> <p>PM POWER TO NEW 6' 2 TIER HOT CHICKEN</p> <p><u>PRODUCE</u></p> <p>PM REFRIG./ELEC.</p> <p><u>BEVERAGE</u></p> <p>PM REFRIG./ELEC.</p>	<p><u>DELI</u></p> <p>PM REFRIG./ELEC.</p> <p><u>PRODUCE</u></p> <p>PM REFRIG./ELEC.</p> <p><u>BEVERAGE</u></p> <p>PM REFRIG./ELEC.</p> <p><u>BAKERY</u></p> <p>AM BAKERY RESET</p> <p>PM DEMO OLD BAKERY TABLES</p>	<p>*CONSTRUCTION MEETING @8AM*</p> <p>*STORE MEETING @9AM*</p> <p><u>DELI</u></p> <p>PM REFRIG./ELEC.</p> <p><u>PRODUCE</u></p> <p>PM REFRIG./ELEC.</p> <p><u>BEVERAGE</u></p> <p>PM REFRIG./ELEC.</p> <p><u>BAKERY</u></p> <p>AM BAKERY RESET</p>	<p><u>DELI</u></p> <p>PM COMPLETE REFRIG./ELEC.</p> <p>FINAL EVAC. @ 4AM</p> <p><u>PRODUCE</u></p> <p>PM COMPLETE REFRIG./ELEC.</p> <p>FINAL EVAC. @ 4AM</p> <p><u>BEVERAGE</u></p> <p>PM COMPLETE REFRIG./ELEC.</p> <p>FINAL EVAC. @ 4AM</p>	<p><u>DELI</u></p> <p>STORE TO STOCK BOTH 8' 5 DECK DELI CASES BY 6AM</p> <p><u>PRODUCE</u></p> <p>STORE TO STOCK 8' PRODUCE BY 6AM</p> <p><u>BEVERAGE STORE</u></p> <p>TO STOCK 8' BEVERAGE BY 6AM</p>	

KROGER-361 NORTHVILLE

PROJECT MANAGER: MALACHI MOSLEY

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
3/10	3/11	3/12	3/13	3/14	3/15	WK 6
STORE	FACILITY	CONTRACTOR				
<p>DELI</p> <p>STORE TO EMPTY DELI ISLAND BY 8PM</p> <p>9PM PUMP DOWN/DISCONNECT REFRIG./ELEC.</p> <p>PM DEMO DELI ISLAND</p> <p>KROGER TECHNOLOGY TO INSTALL MENU BOARDS</p> <p>PM RELOCATE POWER TO MENU BOARDS</p> <p>FLORAL</p> <p>STORE TO VACATE FLORAL BY 8PM</p> <p>KROGER TECHNOLOGY TO DISCONNECT EQUIPMENT</p> <p>9PM PUMP DOWN/DISCONNECT REFRIG./ELEC.</p> <p>PM FIXTURE CARPENTERS TO RELOCATE/SAVE 8' FLORAL CASE</p> <p>PM DISCONNECT PLUMBING</p> <p>PM DISCONNECT ELECTRICAL</p> <p>PM DEMO OLD MILLWORK AND SLAT WALLS</p>	<p>FLORAL</p> <p>AM LAYOUT SAW CUTS</p> <p>PM CARPENTERS TO FRAME NEW WALLS(BOARD ONE SIDE)</p> <p>PM SAW CUT & REMOVE CONCRETE</p> <p>(COVER W/ STEEL PLATES & RUGS)</p> <p>OLD DELI ISLAND</p> <p>AM LAYOUT SAW CUT</p> <p>PM SAW CUT & REMOVE CONCRETE</p> <p>(COVER W/ STEEL PLATES & RUGS)</p>	<p>PRODUCE</p> <p>PM ELIMINATE SALES FLOOR PIT (COVER W/ STEEL PLATES & RUGS)</p> <p>FLORAL</p> <p>PM U.G PLUMBING</p> <p>PM IN-WALL PLUMBING</p> <p>PM IN-WALL REFRIG./ELEC.</p>	<p>*CONSTRUCTION MEETING @8AM*</p> <p>*STORE MEETING @9AM*</p> <p>FLORAL</p> <p>AM U.G INSPECTION</p> <p>AM IN-WALL INSPECTIONS</p> <p>PM BACKFILL & REMOVE SPOILS</p>	<p>FLORAL</p> <p>4AM PREP CONCRETE</p> <p>AM POUR CONCRETE</p> <p>OLD DELI ISLAND</p> <p>4AM PREP CONCRETE</p> <p>AM POUR CONCRETE</p> <p>PRODUCE</p> <p>4AM PREP CONCRETE</p> <p>AM POUR CONCRETE</p>	<p>RECEIVE RESTROOM PARTITIONS & ACCESSORIES</p> <p>RECEIVE RESTROOM SOLID SURFACE TOPS</p> <p>FLORAL</p> <p>AM FRAMING INSPECTION</p>	

KROGER-361 NORTHVILLE

PROJECT MANAGER: MALACHI MOSLEY

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
3/17	3/18	3/19	3/20	3/21	3/22	WK 7
STORE	FACILITY	CONTRACTOR				
<p>FLORAL</p> <p>PM CARPENTERS TO COMPLETE BOARD</p> <p>SALES FLOOR</p> <p>PM DEMO OLD WALL DÉCOR</p> <p>PM PATCH WALLS FOR PAINT</p> <p>PM REMOVE & REPLACE IMPACT DOORS</p>	<p>FLORAL</p> <p>PM MUD & TAPE</p> <p>SALES FLOOR</p> <p>PM DEMO OLD WALL DÉCOR</p> <p>PM PATCH WALLS FOR PAINT</p> <p>PM REMOVE & REPLACE IMPACT DOORS</p> <p>DELI</p> <p>PM EPOXY REPAIRS</p>	<p>FLORAL</p> <p>PM COMPLETE MUD & TAPE</p> <p>PM SAND WALLS FOR PAINT & CLEAN-UP</p> <p>SALES FLOOR</p> <p>PM DEMO OLD WALL DÉCOR</p> <p>PM PATCH WALLS FOR PAINT</p> <p>PM REMOVE & REPLACE IMPACT DOORS</p> <p>DELI</p> <p>PM EPOXY REPAIRS</p>	<p>*CONSTRUCTION MEETING @8AM*</p> <p>*STORE MEETING @9AM*</p> <p>FLORAL</p> <p>PM FIXTURE CARPENTERS TO RECEIVE/SET NEW FLORAL MILLWORK, SLAT WALL & BALLOON BOXES</p> <p>PM FIXTURE CARPENTERS TO SET RELOCATED FLORAL CASE</p> <p>SALES FLOOR</p> <p>PM DEMO OLD WALL DÉCOR</p> <p>PM PATCH WALLS FOR PAINT</p> <p>PM REMOVE & REPLACE IMPACT DOORS</p> <p>DELI</p> <p>PM EPOXY CURE</p>	<p>FLORAL</p> <p>PM PLUMBING TO NEW SINKS</p> <p>PM ELEC. TO MILLWORK</p> <p>KROGER TECHNOLOGY TO INSTALL EQUIPMENT</p> <p>PM RELOCATE HELIUM TANK</p> <p>PM REFRIG./ELEC. TO FLORAL CASE</p> <p>SALES FLOOR</p> <p>PM DEMO OLD WALL DÉCOR</p> <p>PM PATCH WALLS FOR PAINT</p> <p>PM REMOVE & REPLACE IMPACT DOORS</p>	<p>FLORAL</p> <p>RE-OPENS BY 6AM</p> <p>RECEIVE MARLITE?</p>	

KROGER-361 NORTHVILLE

PROJECT MANAGER: MALACHI MOSLEY

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
3/24	3/25	3/26	3/27	3/28	3/29	WK 8
STORE	FACILITY	CONTRACTOR				
<p>SALES FLOOR</p> <p>PM DEMO OLD WALL DÉCOR</p> <p>PM PATCH WALLS FOR PAINT</p> <p>PM LVT & VCT REPAIRS</p> <p>PM REMOVE & REPLACE MARLITE</p> <p>FLORAL</p> <p>PM LVT REPAIRS</p> <p>PM INSTALL VINYL BASE</p>	<p>PRODUCE</p> <p>9PM RECEIVE PRODUCE</p> <p>BINS/TABLES</p> <p>SALES FLOOR</p> <p>PM DEMO OLD WALL DÉCOR</p> <p>PM PATCH WALLS FOR PAINT</p> <p>PM LVT & VCT REPAIRS</p> <p>PM REMOVE & REPLACE MARLITE</p>	<p>PRODUCE</p> <p>PRODUCE RESET</p> <p>PM DEMO OLD TABLES & BINS</p> <p>PM FIXTURE CARPENTERS TO</p> <p>RELOCATE BERRY CASES</p> <p>PM RELOCATE POWER TO BERRY CASES</p> <p>SALES FLOOR</p> <p>PM DEMO OLD WALL DÉCOR</p> <p>PM PATCH WALLS FOR PAINT</p> <p>PM LVT & VCT REPAIRS</p> <p>PM REMOVE & REPLACE MARLITE</p>	<p>*CONSTRUCTION MEETING @8AM*</p> <p>*STORE MEETING @9AM*</p> <p>PRODUCE</p> <p>PRODUCE RESET</p> <p>PM DEMO OLD TABLES & BINS</p> <p>SALES FLOOR</p> <p>PM DEMO OLD WALL DÉCOR</p> <p>PM PATCH WALLS FOR PAINT</p> <p>PM LVT & VCT REPAIRS</p> <p>PM REMOVE & REPLACE MARLITE</p>	<p>SALES FLOOR</p> <p>PM DEMO OLD WALL DÉCOR</p> <p>PM PATCH WALLS FOR PAINT</p> <p>PM LVT & VCT REPAIRS</p> <p>PM REMOVE & REPLACE MARLITE</p>	<p>RECEIVE PICK-UP SHELVING</p> <p>RECEIVE AMBIENT SHELVING</p>	

KROGER-361 NORTHVILLE

PROJECT MANAGER: MALACHI MOSLEY

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
3/31	4/1	4/2	4/3	4/4	4/5	WK 9
STORE	FACILITY	CONTRACTOR				
<p>EASTER SUNDAY</p>	<p><u>SALES FLOOR</u> PM PRIME/PAINT WALLS PM CARPENTERS TO REMOVE & REPLACE MARLITE PM INSTALL VINYL BASE FRONT END KROGER TECHNOLOGY TO DISCONNECT EQUIPMENT PM DISCONNECT POWER TO SELF CHECKOUT PM FIXTURE CARPENTERS TO RELOCATE SELF-CHECKOUTS</p>	<p><u>SALES FLOOR</u> PM PRIME/PAINT WALLS PM CARPENTERS TO REMOVE & REPLACE MARLITE PM INSTALL VINYL BASE FRONT END KROGER TECHNOLOGY TO DISCONNECT EQUIPMENT PM DISCONNECT POWER TO SELF CHECKOUT PM FIXTURE CARPENTERS TO RELOCATE SELF-CHECKOUTS</p>	<p>*CONSTRUCTION MEETING @8AM* *STORE MEETING @9AM* <u>SALES FLOOR</u> PM PRIME/PAINT WALLS PM CARPENTERS TO REMOVE & REPLACE MARLITE PM INSTALL VINYL BASE <u>MEN'S RESTROOMS</u> PM DISCONNECT SINKS PM DEMO COUNTER TOP PM DEMO PARTITIONS PM CARPENTERS TO INSTALL NEW PARTITIONS & ACCESSORIES PM INSTALL NEW SOLID SURFACE TOP PM RECONNECT PLUMBING TO SINK</p>	<p><u>SALES FLOOR</u> PM PRIME/PAINT WALLS PM CARPENTERS TO REMOVE & REPLACE MARLITE PM INSTALL VINYL BASE <u>WOMEN'S RESTROOMS</u> PM DISCONNECT SINKS PM DEMO COUNTER TOP PM DEMO PARTITIONS PM CARPENTERS TO INSTALL NEW PARTITIONS & ACCESSORIES PM INSTALL NEW SOLID SURFACE TOP PM RECONNECT PLUMBING TO SINK</p>		

KROGER-361 NORTHVILLE

PROJECT MANAGER: MALACHI MOSLEY

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/7	4/8	4/9	4/10	4/11	4/12	WK 10
STORE	FACILITY	CONTRACTOR				
<p>SALES FLOOR</p> <p>PM PRIME/PAINT WALLS PM CARPENTERS TO REMOVE & REPLACE MARLITE PM INSTALL VINYL BASE</p>	<p>SALES FLOOR</p> <p>STORE TO EMPTY SHELVING FOR NEW WATER PALLET RACKING BY 8PM</p> <p>PM DEMO SHELVING 9PM FIXTURE CARPENTERS TO RECEIVE/WATER PALLET RACKING PM FIXTURE CARPENTERS TO INSTALL WATER PALLET RACKING PM INSTALL DÉCOR</p> <p>RESTROOMS</p> <p>AM INSTALL NEW MIRRORS IN BOTH MEN'S & WOMEN'S RESTROOMS</p>	<p>SALES FLOOR</p> <p>PM INSTALL DÉCOR</p> <p>PICK-UP</p> <p>KROGER TECHNOLOGY TO DISCONNECT EQUIPMENT</p> <p>PM DISCONNECT POWER TO DESK PM FIXTURE CARPENTERS TO RELOCATE DESK PM RELOCATE POWER TO CHICKEN WARMER PM FIXTURE CARPENTERS TO RELOCATE CHICKEN WARMER PM RECONNECT POWER TO DESK</p> <p>KROGER TECHNOLOGY TO RECONNECT EQUIPMENT BY 6AM</p>	<p>*CONSTRUCTION MEETING @8AM*</p> <p>*STORE MEETING @9AM*</p> <p>SALES FLOOR</p> <p>PM INSTALL DÉCOR</p> <p>PICK-UP</p> <p>STORE TO EMPTY COOLER SHELVING BY 8PM</p> <p>PM DEMO OLD SHELVING PM FIXTURE CARPENTERS TO INSTALL NEW COOLER SHELVING</p> <p>MANAGERS OFFICE</p> <p>STORE TO EMPTY/VACATE OFFICE BY 8PM</p> <p>KROGER TECHNOLOGY TO DISCONNECT EQUIPMENT</p> <p>9PM FIXTURE CARPENTERS TO EMPTY FURNITURE FROM MANAGERS OFFICE PM DEMO OLD FLOORING PM INSTALL NEW LVT PM INSTALL NEW VINYL BASE PM FIXTURE CARPENTERS TO SET FURNITURE BACK IN OFFICE</p> <p>KROGER TECHNOLOGY TO RE-INSTALL EQUIPMENT BY 6AM</p>	<p>SALES FLOOR</p> <p>PM INSTALL DÉCOR</p> <p>LOADING DOCK/AMBIENT</p> <p>STORE TO EMPTY SHELVING BY 8PM</p> <p>PM DEMO OLD SHELVING PM FIXTURE CARPENTERS TO INSTALL NEW AMBIENT SHELVING</p> <p>CUSTOMER SERVICE/ACCT.</p> <p>STORE TO VACATE 1ST HALF OF CUSTOMER SERVICE & ACCT. BY 8PM</p> <p>PM DEMO INSTALL NEW CARPET PM INSTALL NEW VINYL BASE</p>		

KROGER-361 NORTHVILLE

PROJECT MANAGER: MALACHI MOSLEY

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/14	4/15	4/16	4/17	4/18	4/19	WK11

STORE	FACILITY	CONTRACTOR			
-------	----------	------------	--	--	--

STORE	FACILITY	CONTRACTOR			CONTRACT END DATE
<p>SALES FLOOR</p> <p>PM INSTALL DÉCOR</p> <p>CUSTOMER SERVICE/ACCT.</p> <p>STORE TO VACATE 2ND HALF OF CUSTOMER SERVICE & ACCT. BY 8PM</p> <p>PM DEMO INSTALL NEW CARPET</p> <p>PM INSTALL VINYL BASE</p>	<p>OFFICE MEZZANINE</p> <p>STORE TO VACATE DESKS BY 8PM</p> <p>KROGER TECHNOLOGY TO DISCONNECT EQUIPMENT</p> <p>PM DEMO OLD DESKS</p> <p>PM DEMO OLD CARPET</p> <p>PM INSTALL NEW CARPET & VINYL BASE</p> <p>PM FIXTURE CARPENTERS TO SET NEW DESKS & CHAIRS</p> <p>KROGER TECHNOLOGY TO RECONNECT EQUIPMENT</p>	<p>VESTIBULE</p> <p>STORE TO VACATE VESTIBULE BY 8PM</p> <p>PM DEMO OLD CARPET</p> <p>PM INSTALL NEW FLOORING & VINYL BASE</p>	<p>VESTIBULE</p> <p>PM COMPLETE NEW FLOORING & VINYL BASE</p> <p>BACKHALL</p> <p>PM PAINT FIRE LANES</p>		