

# KROGER-361 NORTHVILLE

PROJECT MANAGER: MALACHI MOSLEY

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
3/17	3/18	3/19	3/20	3/21	3/22	WK 7
STORE	FACILITY	CONTRACTOR				
<p><b>FLORAL</b></p> <p>PM CARPENTERS TO COMPLETE BOARD</p>	<p><b>FLORAL</b></p> <p>PM MUD &amp; TAPE</p>	<p><b>FLORAL</b></p> <p>PM COMPLETE MUD &amp; TAPE</p> <p>PM SAND WALLS FOR PAINT &amp; CLEAN-UP</p>	<p>*CONSTRUCTION MEETING @8AM*</p> <p><b>*STORE MEETING @9AM*</b></p> <p><b>FLORAL</b></p> <p>AM RECEIVE/SET NEW FLORAL MILLWORK, SLAT WALL &amp; BALLOON BOXES RECEIVE</p> <p>RESTROOM SOLID SURFACE TOPS</p> <p>10AM RECEIVE CHASE DOORS</p> <p>PM FIXTURE CARPENTERS TO SET RELOCATED FLORAL CASE</p> <p>PM FIXTURE CARPENTERS TO SET FLORAL MILL WORK/UPPER CABINETS/SLAT WALL &amp; BALLOON BOXES</p> <p><b>STORE POWER OUTAGE SCHEDULED FROM 10PM-1AM</b></p>	<p><b>FLORAL</b></p> <p>PM PLUMBING TO NEW SINKS</p> <p>PM ELEC. TO MILLWORK</p> <p><b>KROGER TECHNOLOGY TO INSTALL EQUIPMENT</b></p> <p>PM RELOCATE HELIUM TANK</p> <p>PM REFRIG./ELEC. TO FLORAL CASE</p> <p>FINAL EVAC. @4AM</p>	<p><b>FLORAL</b></p> <p><b>RE-OPENS BY 6AM</b></p>	
			03/20/24			

# KROGER-361 NORTHVILLE

PROJECT MANAGER: MALACHI MOSLEY

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
3/24	3/25	3/26	3/27	3/28	3/29	WK 8
STORE	FACILITY	CONTRACTOR				
<p><b>SALES FLOOR</b></p> <p>PM LVT &amp; VCT REPAIRS</p> <p><b>FLORAL</b></p> <p>PM LVT REPAIRS</p> <p>PM INSTALL VINYL BASE</p>	<p><b>PRODUCE</b></p> <p>9PM RECEIVE PRODUCE</p> <p>BINS/TABLES</p> <p><b>SALES FLOOR</b></p> <p>PM LVT &amp; VCT REPAIRS</p>	<p><b>PRODUCE</b></p> <p><b>PRODUCE RESET</b></p> <p>PM DEMO OLD TABLES &amp; BINS</p> <p>PM FIXTURE CARPENTERS TO</p> <p><b>RELOCATE</b> BERRY CASES</p> <p>PM RELOCATE POWER TO BERRY CASES</p> <p><b>SALES FLOOR</b></p> <p>PM LVT &amp; VCT REPAIRS</p>	<p>*CONSTRUCTION MEETING @8AM*</p> <p><b>*STORE MEETING @9AM*</b></p> <p><b>PRODUCE</b></p> <p><b>PRODUCE RESET</b></p> <p>PM DEMO OLD TABLES &amp; BINS</p> <p><b>SALES FLOOR</b></p> <p>PM LVT &amp; VCT REPAIRS</p>	<p><b>SALES FLOOR</b></p> <p>PM LVT &amp; VCT REPAIRS</p>	<p><b>RECEIVE RESTROOM PARTITIONS &amp; ACCESSORIES?</b></p>	

# KROGER-361 NORTHVILLE

PROJECT MANAGER: MALACHI MOSLEY

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
3/31	4/1	4/2	4/3	4/4	4/5	WK 9
STORE	FACILITY	CONTRACTOR				
<b>EASTER SUNDAY</b>	<p><u><b>FRONT END</b></u>  <b>KROGER TECHNOLOGY TO DISCONNECT EQUIPMENT</b>                      PM DISCONNECT POWER TO SELF CHECKOUT                      PM FIXTURE CARPENTERS TO <b>RELOCATE</b> SELF-CHECKOUTS  <u><b>SALES FLOOR</b></u>                      PM CARPENTERS TO REMOVE &amp; REPLACE MARLITE</p>	<p><u><b>FRONT END</b></u>  <b>KROGER TECHNOLOGY TO DISCONNECT EQUIPMENT</b>                      PM DISCONNECT POWER TO SELF CHECKOUT                      PM FIXTURE CARPENTERS TO RELOCATE SELF-CHECKOUTS  <u><b>SALES FLOOR</b></u>                      PM CARPENTERS TO REMOVE &amp; REPLACE MARLITE</p>	<p>*CONSTRUCTION MEETING @8AM*                      *<b>STORE MEETING @9AM*</b>  <u><b>MEN'S RESTROOMS</b></u>                      PM DISCONNECT SINKS                      PM DEMO COUNTER TOP                      PM DEMO PARTITIONS                      PM CARPENTERS TO INSTALL NEW PARTITIONS &amp; ACCESSORIES                      PM INSTALL NEW SOLID SURFACE TOP                      PM RECONNECT PLUMBING TO SINK  <u><b>SALES FLOOR</b></u>                      PM CARPENTERS TO REMOVE &amp; REPLACE MARLITE</p>	<p><u><b>WOMEN'S RESTROOMS</b></u>                      PM DISCONNECT SINKS                      PM DEMO COUNTER TOP                      PM DEMO PARTITIONS                      PM CARPENTERS TO INSTALL NEW PARTITIONS &amp; ACCESSORIES                      PM INSTALL NEW SOLID SURFACE TOP                      PM RECONNECT PLUMBING TO SINK  <u><b>SALES FLOOR</b></u>                      PM CARPENTERS TO REMOVE &amp; REPLACE MARLITE</p>		

# KROGER-361 NORTHVILLE

PROJECT MANAGER: MALACHI MOSLEY

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/7	4/8	4/9	4/10	4/11	4/12	WK 10
STORE	FACILITY	CONTRACTOR				
<p><b>SALES FLOOR</b></p> <p>PM CARPENTERS TO REMOVE &amp; REPLACE MARLITE PM INSTALL VINYL BASE</p>	<p><b>SALES FLOOR</b></p> <p><b>STORE TO EMPTY SHELVING FOR NEW WATER PALLET RACKING BY 8PM</b></p> <p>PM DEMO SHELVING 9PM FIXTURE CARPENTERS TO RECEIVE WATER PALLET RACKING PM FIXTURE CARPENTERS TO INSTALL NEW WATER PALLET RACKING PM CARPENTERS TO REMOVE &amp; REPLACE MARLITE PM INSTALL VINYL BASE</p> <p><b>RESTROOMS</b></p> <p>AM INSTALL NEW MIRRORS IN BOTH MEN'S &amp; WOMEN'S RESTROOMS</p>	<p><b>MANAGERS OFFICE</b></p> <p><b>STORE TO EMPTY/VACATE OFFICE BY 8PM</b></p> <p>KROGER TECHNOLOGY TO DISCONNECT EQUIPMENT 9PM FIXTURE CARPENTERS TO EMPTY FURNITURE FROM MANAGERS OFFICE PM DEMO OLD FLOORING PM INSTALL NEW LVT PM INSTALL NEW VINYL BASE PM FIXTURE CARPENTERS TO SET FURNITURE BACK IN OFFICE</p> <p>KROGER TECHNOLOGY TO RE-INSTALL EQUIPMENT BY 6AM</p> <p><b>SALES FLOOR</b></p> <p>PM CARPENTERS TO REMOVE &amp; REPLACE MARLITE PM INSTALL VINYL BASE</p>	<p>*CONSTRUCTION MEETING @8AM*</p> <p>*STORE MEETING @9AM*</p> <p><b>CUSTOMER SERVICE/ACCT.</b></p> <p><b>STORE TO VACATE 1ST HALF OF CUSTOMER SERVICE &amp; ACCT. BY 8PM</b></p> <p>PM DEMO INSTALL NEW CARPET PM INSTALL NEW VINYL BASE</p> <p><b>BACKHALL</b></p> <p>PM PAINT FIRE LANES</p> <p><b>SALES FLOOR</b></p> <p>PM CARPENTERS TO COMPLETE MARLITE PM INSTALL VINYL BASE</p>	<p><b>CUSTOMER SERVICE/ACCT.</b></p> <p><b>STORE TO VACATE 2ND HALF OF CUSTOMER SERVICE &amp; ACCT. BY 8PM</b></p> <p>PM DEMO INSTALL NEW CARPET PM INSTALL VINYL BASE</p>		

# KROGER-361 NORTHVILLE

PROJECT MANAGER: MALACHI MOSLEY

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/14	4/15	4/16	4/17	4/18	4/19	WK11
STORE	FACILITY	CONTRACTOR				
<p><b>OFFICE MEZZANINE</b></p> <p><b>STORE TO VACATE DESKS BY 8PM</b></p> <p><b>KROGER TECHNOLOGY TO DISCONNECT EQUIPMENT</b></p> <p><b>PM DEMO OLD DESKS</b></p> <p><b>PM DEMO OLD CARPET</b></p> <p><b>PM INSTALL NEW CARPET &amp; VINYL BASE</b></p> <p><b>PM FIXTURE CARPENTERS TO SET NEW DESKS &amp; CHAIRS</b></p> <p><b>KROGER TECHNOLOGY TO RECONNECT EQUIPMENT</b></p>	<p><b>VESTIBULE</b></p> <p><b>STORE TO VACATE VESTIBULE BY 8PM</b></p> <p><b>PM DEMO OLD CARPET</b></p> <p><b>PM INSTALL NEW FLOORING &amp; VINYL BASE</b></p>	<p><b>VESTIBULE</b></p> <p><b>PM COMPLETE NEW FLOORING &amp; VINYL BASE</b></p>			<p><b>CONTRACT END DATE</b></p>	