

# KROGER-361 NORTHVILLE

PROJECT MANAGER: MALACHI MOSLEY

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
3/24	3/25	3/26	3/27	3/28	3/29	WK 8
STORE	FACILITY	CONTRACTOR				
<p><del>SALES FLOOR</del></p> <p><del>PM LVT &amp; VCT REPAIRS</del></p> <p><del>FLORAL</del></p> <p><del>PM LVT REPAIRS</del></p> <p><del>PM INSTALL VINYL BASE</del></p> <p><del>DELI</del></p> <p><del>PM REFRIG./ELEC.</del></p>	<p><del>PRODUCE</del></p> <p><del>10PM RECEIVE PRODUCE</del></p> <p><del>BINS/TABLES</del></p> <p><del>SALES FLOOR</del></p> <p><del>PM LVT &amp; VCT REPAIRS</del></p> <p><del>DELI</del></p> <p><del>PM REFRIG./ELEC.</del></p>	<p><del>PRODUCE</del></p> <p><del>PRODUCE RESET</del></p> <p><del>PM DEMO OLD TABLES &amp; BINS</del></p> <p><del>PM FIXTURE CARPENTERS TO</del></p> <p><del>RELOCATE BERRY CASES</del></p> <p><del>PM RELOCATE POWER TO BERRY CASES</del></p> <p><del>SALES FLOOR</del></p> <p><del>PM LVT &amp; VCT REPAIRS</del></p> <p><del>DELI</del></p> <p><del>PM REFRIG./ELEC.</del></p>	<p><del>*CONSTRUCTION MEETING @8AM*</del></p> <p><del>*STORE MEETING @9AM*</del></p> <p><del>PRODUCE</del></p> <p><del>PRODUCE RESET</del></p> <p><del>PM DEMO OLD TABLES &amp; BINS</del></p> <p><del>SALES FLOOR</del></p> <p><del>PM LVT &amp; VCT REPAIRS</del></p> <p><del>DELI</del></p> <p><del>PM COMPLETE REFRIG./ELEC.</del></p> <p><del>FINAL EVAC. @4AM</del></p>	<p><del>SALES FLOOR</del></p> <p><del>PM LVT &amp; VCT REPAIRS</del></p> <p><del>DELI</del></p> <p><del>STORE TO STOCK 20' SERVICE</del></p> <p><del>DELI BY 6AM</del></p>		
			03/26/24			

# KROGER-361 NORTHVILLE

PROJECT MANAGER: MALACHI MOSLEY

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT	
3/31	4/1	4/2	4/3	4/4	4/5	WK 9	
STORE	FACILITY	CONTRACTOR					
<b>EASTER SUNDAY</b>	<p><b>FRONT END</b></p> <p>KROGER TECHNOLOGY TO DISCONNECT EQUIPMENT</p> <p>PM DISCONNECT POWER TO SELF CHECKOUT</p> <p>PM FIXTURE CARPENTERS TO RELOCATE SELF-CHECKOUTS</p> <hr style="border: 0.5px solid red;"/> <p><b>SALES FLOOR</b></p> <p>PM CARPENTERS TO REMOVE &amp; REPLACE MARLITE</p>	<p><b>SALES FLOOR</b></p> <p>PM CARPENTERS TO REMOVE &amp; REPLACE MARLITE</p>	<p>*CONSTRUCTION MEETING @8AM*</p> <p><b>*STORE MEETING @9AM*</b></p> <hr style="border: 0.5px solid red;"/> <p><b>MEN'S RESTROOMS</b></p> <p>PM DISCONNECT SINKS</p> <p>PM DEMO COUNTER TOP</p> <p>PM DEMO PARTITIONS</p> <p>PM CARPENTERS TO INSTALL NEW PARTITIONS &amp; ACCESSORIES</p> <p>PM INSTALL NEW SOLID SURFACE TOP</p> <p>PM RECONNECT PLUMBING TO SINK</p> <hr style="border: 0.5px solid red;"/> <p><b>SALES FLOOR</b></p> <p>PM CARPENTERS TO REMOVE &amp; REPLACE MARLITE</p>	<p><b>WOMEN'S RESTROOMS</b></p> <p>PM DISCONNECT SINKS</p> <p>PM DEMO COUNTER TOP</p> <p>PM DEMO PARTITIONS</p> <p>PM CARPENTERS TO INSTALL NEW PARTITIONS &amp; ACCESSORIES</p> <p>PM INSTALL NEW SOLID SURFACE TOP</p> <p>PM RECONNECT PLUMBING TO SINK</p> <hr style="border: 0.5px solid red;"/> <p><b>SALES FLOOR</b></p> <p>PM CARPENTERS TO REMOVE &amp; REPLACE MARLITE</p>			

# KROGER-361 NORTHVILLE

PROJECT MANAGER: MALACHI MOSLEY

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/7	4/8	4/9	4/10	4/11	4/12	WK 10
STORE	FACILITY	CONTRACTOR				
<p><b>SALES FLOOR</b></p> <p>PM CARPENTERS TO REMOVE &amp; REPLACE MARLITE PM INSTALL VINYL BASE</p>	<p><b>SALES FLOOR</b></p> <p>STORE TO EMPTY SHELVING FOR NEW WATER PALLET RACKING BY 8PM</p> <p>PM DEMO SHELVING</p> <p>9PM FIXTURE CARPENTERS TO RECEIVE WATER PALLET RACKING</p> <p>PM FIXTURE CARPENTERS TO INSTALL NEW WATER PALLET RACKING</p> <p>PM CARPENTERS TO REMOVE &amp; REPLACE MARLITE</p> <p>PM INSTALL VINYL BASE</p> <p><b>RESTROOMS</b></p> <p>AM INSTALL NEW MIRRORS IN BOTH MEN'S &amp; WOMEN'S RESTROOMS</p>	<p><b>MANAGERS OFFICE</b></p> <p>STORE TO EMPTY/VACATE OFFICE BY 8PM</p> <p>KROGER TECHNOLOGY TO DISCONNECT EQUIPMENT</p> <p>9PM FIXTURE CARPENTERS TO EMPTY FURNITURE FROM MANAGERS OFFICE</p> <p>PM DEMO OLD FLOORING</p> <p>PM INSTALL NEW LVT</p> <p>PM INSTALL NEW VINYL BASE</p> <p>PM FIXTURE CARPENTERS TO SET FURNITURE BACK IN OFFICE</p> <p>KROGER TECHNOLOGY TO RE-INSTALL EQUIPMENT BY 6AM</p> <p><b>SALES FLOOR</b></p> <p>PM CARPENTERS TO REMOVE &amp; REPLACE MARLITE</p> <p>PM INSTALL VINYL BASE</p>	<p>*CONSTRUCTION MEETING @8AM*</p> <p>*STORE MEETING @9AM*</p> <p><b>CUSTOMER SERVICE/ACCT.</b></p> <p>STORE TO VACATE 1ST HALF OF CUSTOMER SERVICE &amp; ACCT. BY 8PM</p> <p>PM DEMO INSTALL NEW CARPET</p> <p>PM INSTALL NEW VINYL BASE</p> <p><b>BACKHALL</b></p> <p>PM PAINT FIRE LANES</p> <p><b>SALES FLOOR</b></p> <p>PM CARPENTERS TO COMPLETE MARLITE</p> <p>PM INSTALL VINYL BASE</p>	<p><b>CUSTOMER SERVICE/ACCT.</b></p> <p>STORE TO VACATE 2ND HALF OF CUSTOMER SERVICE &amp; ACCT. BY 8PM</p> <p>PM DEMO INSTALL NEW CARPET</p> <p>PM INSTALL VINYL BASE</p>		

# KROGER-361 NORTHVILLE

PROJECT MANAGER: MALACHI MOSLEY

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/14	4/15	4/16	4/17	4/18	4/19	WK11
STORE	FACILITY	CONTRACTOR				
<p><b>OFFICE MEZZANINE</b></p> <p><b>STORE TO VACATE DESKS BY 8PM</b></p> <p><b>KROGER TECHNOLOGY TO DISCONNECT EQUIPMENT</b></p> <p><b>PM DEMO OLD DESKS</b></p> <p><b>PM DEMO OLD CARPET</b></p> <p><b>PM INSTALL NEW CARPET &amp; VINYL BASE</b></p> <p><b>PM FIXTURE CARPENTERS TO SET NEW DESKS &amp; CHAIRS</b></p> <p><b>KROGER TECHNOLOGY TO RECONNECT EQUIPMENT</b></p>	<p><b>VESTIBULE</b></p> <p><b>STORE TO VACATE VESTIBULE BY 8PM</b></p> <p><b>PM DEMO OLD CARPET</b></p> <p><b>PM INSTALL NEW FLOORING &amp; VINYL BASE</b></p>	<p><b>VESTIBULE</b></p> <p><b>PM COMPLETE NEW FLOORING &amp; VINYL BASE</b></p>			<p><b>CONTRACT END DATE</b></p>	