

# KROGER-361 NORTHVILLE

PROJECT MANAGER: MALACHI MOSLEY

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT	
3/31	4/1	4/2	4/3	4/4	4/5	WK 9	
STORE	FACILITY	CONTRACTOR					
EASTER SUNDAY	<del>FRONT END</del> <del>KROGER TECHNOLOGY TO DISCONNECT EQUIPMENT</del> <del>PM DISCONNECT POWER TO SELF-CHECKOUT</del> <del>PM FIXTURE CARPENTERS TO RELOCATE SELF-CHECKOUTS</del> <b>SALES FLOOR</b> <del>PM CARPENTERS TO REMOVE &amp; REPLACE MARLITE</del>	<b>SALES FLOOR</b> PM CARPENTERS TO REMOVE & REPLACE MARLITE	*11AM WALK WITH MALACHI* <b>MEN'S RESTROOMS</b> PM DISCONNECT SINKS PM DEMO COUNTER TOP PM DEMO PARTITIONS, MIRRORS & ACCESSORIES PM CARPENTERS TO INSTALL NEW PARTITIONS & ACCESSORIES PM INSTALL NEW SOLID SURFACE TOP PM RECONNECT PLUMBING TO SINK <b>SALES FLOOR</b> PM CARPENTERS TO REMOVE & REPLACE MARLITE	<b>WOMEN'S RESTROOMS</b> PM DISCONNECT SINKS PM DEMO COUNTER TOP PM DEMO PARTITIONS, MIRRORS & ACCESSORIES PM CARPENTERS TO INSTALL NEW PARTITIONS & ACCESSORIES PM INSTALL NEW SOLID SURFACE TOP PM RECONNECT PLUMBING TO SINK <b>SALES FLOOR</b> PM CARPENTERS TO REMOVE & REPLACE MARLITE	<b>RESTROOMS</b> AM INSTALL NEW MIRRORS		
			04/02/24				

# KROGER-361 NORTHVILLE

PROJECT MANAGER: MALACHI MOSLEY

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/7	4/8	4/9	4/10	4/11	4/12	WK 10
STORE	FACILITY	CONTRACTOR				
<p><b>SALES FLOOR</b></p> <p>PM CARPENTERS TO REMOVE &amp; REPLACE MARLITE PM INSTALL VINYL BASE</p>	<p><b>SALES FLOOR</b></p> <p>STORE TO EMPTY SHELVING FOR NEW WATER PALLET RACKING BY 8PM</p> <p>PM DEMO SHELVING</p> <p>9PM FIXTURE CARPENTERS TO RECEIVE WATER PALLET RACKING</p> <p>PM FIXTURE CARPENTERS TO INSTALL NEW WATER PALLET RACKING</p> <p>PM CARPENTERS TO REMOVE &amp; REPLACE MARLITE PM INSTALL VINYL BASE</p> <p><b>RESTROOMS</b></p> <p>AM INSTALL NEW MIRRORS IN BOTH MEN'S &amp; WOMEN'S RESTROOMS</p>	<p><b>MANAGERS OFFICE</b></p> <p>STORE TO EMPTY/VACATE OFFICE BY 8PM</p> <p>KROGER TECHNOLOGY TO DISCONNECT EQUIPMENT</p> <p>9PM FIXTURE CARPENTERS TO EMPTY FURNITURE FROM MANAGERS OFFICE</p> <p>PM DEMO OLD FLOORING</p> <p>PM INSTALL NEW LVT</p> <p>PM INSTALL NEW VINYL BASE</p> <p>PM FIXTURE CARPENTERS TO SET FURNITURE BACK IN OFFICE</p> <p>KROGER TECHNOLOGY TO RE-INSTALL EQUIPMENT BY 6AM</p> <p><b>SALES FLOOR</b></p> <p>PM CARPENTERS TO REMOVE &amp; REPLACE MARLITE PM INSTALL VINYL BASE</p>	<p><b>CUSTOMER SERVICE/ACCT.</b></p> <p>STORE TO VACATE 1ST HALF OF CUSTOMER SERVICE &amp; ACCT. BY 8PM</p> <p>PM DEMO INSTALL NEW CARPET PM INSTALL NEW VINYL BASE</p> <p><b>BACKHALL</b></p> <p>PM PAINT FIRE LANES</p> <p><b>SALES FLOOR</b></p> <p>PM CARPENTERS TO COMPLETE MARLITE PM INSTALL VINYL BASE</p>	<p><b>CUSTOMER SERVICE/ACCT.</b></p> <p>STORE TO VACATE 2ND HALF OF CUSTOMER SERVICE &amp; ACCT. BY 8PM</p> <p>PM DEMO INSTALL NEW CARPET PM INSTALL VINYL BASE</p>		

# KROGER-361 NORTHVILLE

PROJECT MANAGER: MALACHI MOSLEY

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/14	4/15	4/16	4/17	4/18	4/19	WK11
STORE	FACILITY	CONTRACTOR				
<p><b>OFFICE MEZZANINE</b></p> <p><b>STORE TO VACATE DESKS BY 8PM</b></p> <p><b>KROGER TECHNOLOGY TO DISCONNECT EQUIPMENT</b></p> <p><b>PM DEMO OLD DESKS</b></p> <p><b>PM DEMO OLD CARPET</b></p> <p><b>PM INSTALL NEW CARPET &amp; VINYL BASE</b></p> <p><b>PM FIXTURE CARPENTERS TO SET NEW DESKS &amp; CHAIRS</b></p> <p><b>KROGER TECHNOLOGY TO RECONNECT EQUIPMENT</b></p>	<p><b>VESTIBULE</b></p> <p><b>STORE TO VACATE VESTIBULE BY 8PM</b></p> <p><b>PM DEMO OLD CARPET</b></p> <p><b>PM INSTALL NEW FLOORING &amp; VINYL BASE</b></p>	<p><b>VESTIBULE</b></p> <p><b>PM COMPLETE NEW FLOORING &amp; VINYL BASE</b></p>			<p><b>CONTRACT END DATE</b></p>	