

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

MNGR.

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
3/31	4/1	4/2	4/3	4/4	4/5	WK 1
STORE	FACILITY	CONTRACTOR				
<p style="color: magenta; font-weight: bold;">EASTER SUNDAY</p>	<p style="color: blue;">GPR @ DELI ISLAND & PRODUCE</p> <hr style="border: 1px solid red;"/> <p style="color: red; font-weight: bold;">DELI ISLAND</p> <p>AM LAYOUT SAW CUTS PM SAW CUT & REMOVE CONCRETE (COVER W/STEEL PLATES & RUGS)</p> <hr style="border: 1px solid red;"/> <p style="color: red; font-weight: bold;">PRODUCE</p> <p>AM LAYOUT SAW CUTS PM CUT CONCRETE (DO NOT REMOVE)</p> <hr style="border: 1px solid red;"/> <p style="color: red; font-weight: bold;">SALES FLOOR</p> <p>PM DEMO WALL DÉCOR</p>	<p style="color: blue;">RECEIVE WIRE</p> <p style="color: blue;">RECEIVE COPPER</p> <hr style="border: 1px solid red;"/> <p style="color: red; font-weight: bold;">DELI ISLAND</p> <p>PM U.G. PLUMBING</p> <hr style="border: 1px solid red;"/> <p style="color: red; font-weight: bold;">SALES FLOOR</p> <p>PM DEMO WALL DÉCOR</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p style="color: red; font-weight: bold;">STORE MEETINGS @1PM</p> <hr style="border: 1px solid red;"/> <p style="color: red; font-weight: bold;">DELI ISLAND</p> <p>PM COMPLETE U.G. PLUMBING SALES FLOOR PM DEMO WALL DÉCOR</p>	<p style="color: red; font-weight: bold;">DELI ISLAND</p> <p>AM U.G. INSPECTIONS</p> <p>PM BACK FILL & REMOVE SPOILS SALES FLOOR PM DEMO WALL DÉCOR</p>	<p style="color: red; font-weight: bold;">DELI ISLAND</p> <p>4AM PREP TRENCH FOR CONCRETE</p> <p>AM PRE-POUR INSPECTION</p> <p>AM POUR TRENCH</p>	
			03/22/24			

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/7	4/8	4/9	4/10	4/11	4/12	WK 2
STORE	FACILITY	CONTRACTOR				
<p>DELI ISLAND</p> <p>STORE TO EMPTY ISLAND BY 8PM</p> <p>9PM PUMP DOWN/DISCONNECT REFRIG. & ELEC.</p> <p>PM FIXTURE CARPENTERS TO RELOCATE DELI ISLAND</p> <p>SALES FLOOR</p> <hr/> <p>PM MUD & TAPE WALLS FOR PAINT (COVER & PROTECT)</p>	<p>DELI ISLAND</p> <p>PM REFRIG./ELEC.</p> <p>SALES FLOOR</p> <hr/> <p>PM MUD & TAPE WALLS FOR PAINT (COVER & PROTECT)</p>	<p>DELI ISLAND</p> <p>PM REFRIG./ELEC. (INSTALL PVC CHASE)</p> <p>SALES FLOOR</p> <hr/> <p>PM MUD & TAPE WALLS FOR PAINT (COVER & PROTECT)</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p>DELI ISLAND</p> <hr/> <p>PM COMPLETE REFRIG./ELEC. (INSTALL PVC CHASE)</p> <p>FINAL EVAC. @ 4AM</p> <p>SALES FLOOR</p> <hr/> <p>PM MUD & TAPE WALLS FOR PAINT (COVER & PROTECT)</p>	<p>DELI ISLAND</p> <p>STORE TO STOCK DELI ISLAND BY 6AM</p> <p>SALES FLOOR</p> <hr/> <p>PM COMPLETE MUD & TAPE PM SAND WALLS FOR PAINT/CLEAN-UP (COVER & PROTECT)</p>		

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/14	4/15	4/16	4/17	4/18	4/19	WK 3
STORE	FACILITY	CONTRACTOR				
<p>PRODUCE</p> <p>STORE TO RELOCATE PRODUCE TABLES FOR RELOCATED CASES</p> <p>PM REMOVE CONCRETE (COVER W/STEEL PLATES & RUGS)</p> <p>SALES FLOOR</p> <p>PM PRIME & PAINT WALLS</p>	<p>RECEIVE DÉCOR</p> <p>RECEIVE EMI FLORAL TABLES & RX DROP OFF COUNTERTOP</p> <p>RECEIVE MIDAH CASES</p> <p>PRODUCE</p> <p>PM U.G. PLUMBING</p> <p>SALES FLOOR</p> <p>PM PRIME & PAINT WALLS</p>	<p>PRODUCE</p> <p>PM COMPLETE U.G. PLUMBING</p> <p>SALES FLOOR</p> <p>PM PRIME & PAINT WALLS</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p>PRODUCE</p> <p>PM U.G. INSPECTION</p> <p>PM BACKFILL & REMOVE SPOILS</p> <p>SALES FLOOR</p> <p>PM PRIME & PAINT WALLS</p>	<p>PRODUCE</p> <p>4AM PREP TRENCH FOR INSPECTION</p> <p>AM PRE-POUR INSPECTION</p> <p>AM POUR CONCRETE (COVER WITH STEEL PLATES & RUGS)</p> <p>SALES FLOOR</p> <p>PM COMPLETE PAINT</p>		

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/21	4/22	4/23	4/24	4/25	4/26	WK 4
STORE	FACILITY	CONTRACTOR				
<p><u>PRODUCE</u></p> <p>STORE TO EMPTY 88' OF PRODUCE</p> <p>9PM PUMP DOWN/DISCONNECT 88' OF PRODUCE</p> <p>PM FIXTURE CARPENTERS TO RELOCATE 52' OF PRODUCE</p> <p>PM SAVE 36' (RAVES TO PICK UP 36' OF PRODUCE)</p> <p><u>SALES FLOOR</u></p> <p>PM INSTALL DECOR</p>	<p>RECEIVE 48" CHICKEN TABLE</p> <p><u>PRODUCE</u></p> <p>PM REFRIG./ELEC.</p> <p><u>SALES FLOOR</u></p> <p>PM INSTALL DECOR</p>	<p><u>PRODUCE</u></p> <p>PM REFRIG./ELEC. (INSTALL PVC RISER)</p> <p><u>SALES FLOOR</u></p> <p>PM INSTALL DECOR</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p><u>PRODUCE</u></p> <p>PM COMPLETE REFRIG./ELEC. (INSTALL PVC RISER)</p> <p>FINAL EVAC. @4AM</p> <p><u>SALES FLOOR</u></p> <p>PM INSTALL DECOR</p>	<p><u>PRODUCE</u></p> <p>STORE TO STOCK 52' OF PRODUCE BY 6AM</p> <p><u>SALES FLOOR</u></p> <p>PM INSTALL DÉCOR</p>		

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/28	4/29	4/30	5/1	5/2	5/3	WK 5
STORE	FACILITY	CONTRACTOR				
	<p>RECEIVE & STORE 5' SELF SERVICE BAKERY(STORE IN POD)</p> <p>RECEIVE IDX BAKERY NESTING TABLES(STORE IN POD)</p> <p>RECEIVE NEW BREAD SLICER(STORE IN POD)</p> <p>RECEIVE & STORE 5' REMOTE SEAFOOD FREEZER (STORE IN POD)</p> <p>PRODUCE</p> <hr/> <p>9PM RECEIVE/SET 12' PRODUCE (CKT. C-13)</p> <p>FROZEN</p> <hr/> <p>STORE TO EMPTY 10 DOORS</p> <p>FROZEN ICE CREAM BY 8PM</p> <p>9PM PUMP/DOWN DISCONNECT REFRIG. & ELEC. TO 10 DOORS</p> <p>PM DEMO 10 DOORS</p> <p>9PM FIXTURE CARPENTERS TO RECEIVE/SET NEW 24' DAIRY (CKT. DR-5)</p> <p>CASE DELIVERY</p> <hr/> <p>9PM FIXTURE CARPENTERS TO RECEIVE/STORE IN POD</p> <p>4' SEAFOOD (CKT.C-6)</p> <p>2 DR MEAT (CKT. AR-9)</p> <p>12' SERVICE SEAFOOD (CKT.B-9)</p> <p>16' DAIRY ISLAND (CKT. DR-1)</p> <p>FIND SPOT IN STORE FOR ISLAND</p>	<p>PRODUCE</p> <hr/> <p>PM REFRIG./ELEC.</p> <p>FROZEN</p> <hr/> <p>PM REFRIG./ELEC.</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p>PRODUCE</p> <hr/> <p>PM REFRIG./ELEC.</p> <p>FROZEN</p> <hr/> <p>PM REFRIG./ELEC.</p>	<p>PRODUCE</p> <hr/> <p>PM REFRIG./ELEC.</p> <p>FROZEN</p> <hr/> <p>PM REFRIG./ELEC.</p>		

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/5	5/6	5/7	5/8	5/9	5/10	WK 6
STORE	FACILITY	CONTRACTOR				
<p>PRODUCE</p> <p>PM COMPLETE REFRIG./ELEC. FINAL EVAC. @4AM</p> <p>FROZEN</p> <p>PM COMPLETE REFRIG./ELEC. FINAL EVAC. @4AM</p>	<p>PRODUCE</p> <p>STORE TO STOCK 24' PRODUCE BY 6AM</p> <p>FROZEN</p> <p>STORE TO STOCK 10 DR FROZEN BY 6AM</p> <p>DELI</p> <p>STORE TO EMPTY 28' SERVICE DELI BY 8PM</p> <p>9PM PUMP DOWN/DISCONNECT REFRIG./ELEC.</p> <p>PM FIXTURE CARPENTERS TO RELOCATE 20' DELI</p> <p>9PM FIXTURE CARPENTERS TO RECEIVE/SET 8' DELI(CKT.B-17) RELOCATED 20' DELI RUNNING BY 6AM</p> <p>DAIRY</p> <p>STORE TO EMPTY DAIRY ISLAND BY 8PM</p> <p>9PM PUMP DOWN/DISCONNECT REFRIG. & ELEC.</p> <p>PM DEMO ISLAND</p> <p>PM FIXTURE CARPENTERS TO SET 16' DAIRY ISLAND (CKT. DR-1)</p> <p>INSTALL PVC CHASE BETWEEN CASE & END CAP PER PLANS</p>	<p>DELI</p> <p>STORE TO STOCK RELOCATED 20' BY 6AM</p> <p>PM REFRIG./ELEC. TO NEW 8' DELI</p> <p>STORE TO VACATE FLOOR SPACE FOR EPOXY REPAIRS</p> <p>PM PREP FOR EPOXY</p> <p>DAIRY</p> <p>PM REFRIG./ELEC.</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p>DELI</p> <p>PM REFRIG./ELEC. TO NEW 8' DELI</p> <p>PM EPOXY REPAIRS</p> <p>DAIRY</p> <p>PM REFRIG./ELEC.</p>	<p>DELI</p> <p>PM REFRIG./ELEC. TO NEW 8' DELI</p> <p>PM EPOXY CURE</p> <p>DAIRY</p> <p>PM REFRIG./ELEC.</p>	<p>DELI</p> <p>STORE TO HAVE FLOOR SPACE BACK BY 6AM</p>	

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/12	5/13	5/14	5/15	5/16	5/17	WK 7
STORE	FACILITY	CONTRACTOR				
<p><u>DELI</u></p> <p>PM COMPLETE REFRIG./ELEC. TO NEW 8' DELI FINAL EVAC. @4AM</p> <p><u>DAIRY</u></p> <p>PM COMPLETE REFRIG./ELEC. FINAL EVAC. @4AM</p> <p><u>SEAFOOD</u></p> <p>STORE TO EMPTY 16' SERVICE MEAT & 4' HOME CHEF</p> <p>9PM PUMP DOWN/DISCONNECT REFRIG. & ELEC. TO 16' SERVICE SEAFOOD & 4' HOME CHEF</p> <p>PM DEMO 16' SERVICE MEAT & FILLER</p> <p>PM FIXTURE CARPENTERS TO RELOCATE 4' HOME CHEF</p> <p>PM FIXTURE CARPENTERS TO SET NEW 12' SERVICE MEAT (CKT. B-9)</p>	<p>RECEIVE FLORAL SLAT WALL & BALLOON BOXES & UPPER CABINETS</p> <p>RECEIVE LIQUOR CABINET</p> <p>RECEIVE BREAKROOM UPPER CABINETS</p> <p>RECEIVE BREAKROOM SINK</p> <p><u>DELI</u></p> <p>STORE TO STOCK 8' DELI BY 6AM</p> <p><u>DAIRY</u></p> <p>STORE TO STOCK DAIRY ISLAND BY 6AM</p> <p><u>SEAFOOD</u></p> <p>PM REFRIG./ELEC. TO NEW 12' SERVICE MEAT</p> <p>PM REFRIG./ELEC. TO RELOCATED 4' HOME CHEF</p> <p>FINAL EVAC. @4AM (RUNNING 6AM TUESDAY MORNING)</p>	<p><u>SEAFOOD</u></p> <p>STORE TO STOCK 4' HOME CHEF BY 6AM</p> <p>PM REFRIG./ELEC. TO NEW 12' SERVICE MEAT</p> <p>STORE TO EMPTY 12' SERVICE SEAFOOD BY 8PM</p> <p>PM PUMP DOWN/DISCONNECT REFRIG. & ELEC.</p> <p>PM FIXTURE CARPENTERS TO RELOCATE 12' SERVICE SEAFOOD (RUNNING 6AM WEDNESDAY MORNING)</p> <p>PM FIXTURE CARPENTERS TO SET NEW 4' 5 DECK SEAFOOD</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p><u>SEAFOOD</u></p> <p>STORE TO STOCK 12 SERVICE SEAFOOD</p> <p>PM REFRIG./ELEC. TO NEW 12' SERVICE MEAT</p> <p>PM REFRIG./ELEC. TO NEW 4' 5 DECK SEAFOOD</p>	<p><u>SEAFOOD</u></p> <p>PM COMPLETE REFRIG./ELEC. TO NEW 12' SERVICE MEAT</p> <p>FINAL EVAC. @4AM</p> <p>PM REFRIG./ELEC. TO NEW 4' 5 DECK SEAFOOD</p>	<p><u>SEAFOOD</u></p> <p>STORE TO STOCK 12' SERVICE MEAT BY 6AM</p>	

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/19	5/20	5/21	5/22	5/23	5/24	WK 8

STORE	FACILITY	CONTRACTOR				
-------	----------	------------	--	--	--	--

<p>SEAFOOD</p> <p>PM COMPLETE REFRIG./ELEC. TO NEW 4' 5 DECK SEAFOOD</p> <p>FINAL EVAC. @4AM</p> <p>STORE TO EMPTY 6' 5 DECK SEAFOOD & 4 DR FRZ. SEAFOOD BY 8PM</p> <p>PM FIXTURE CARPENTERS TO SET NEW 2DR FRZ. MEAT (CKT. AR-9)</p> <p>PM FIXTURE CARPENTERS TO RELOCATE 4 DR. FRZ (REMOVE END PANEL)</p> <p>FLORAL</p> <p>STORE TO EMPTY SLAT WALL & BALLOON BOXES & UPPER CABINETS BY 8PM</p> <p>9PM DEMO OLD SLAT WALL& BALLOON BOXES</p> <p>PM FIXTURE CARPENTERS TO INSTALL NEW SLAT WALL & BALLOON BOXES & UPPER CABINETS</p> <p>PM FIXTURE CARPENTERS TO BRING IN NEW FLORAL NESTING TABLES</p>	<p>RECEIVE RESTROOM PARTITIONS & ACCESSORIES</p> <p>RECEIVE HAND DRYERS (6)</p> <p>SEAFOOD</p> <p>STORE TO STOCK 4' 5 DECK BY 6AM</p> <p>PM REFRIG./ELEC. TO NEW 10 DR. FRZ. MEAT</p> <p>9PM PUMP DOWN/DISCONNECT REACH-IN</p> <p>PM DEMO SELF CONTAINED REACH-IN</p> <p>PM FIXTURE CARPENTERS TO SET NEW SELF CONTAINED REACH-IN FREEZER (CKT. AR-9)</p> <p>FLORAL</p> <p>AM FLORAL RESET</p>	<p>SEAFOOD</p> <p>PM REFRIG./ELEC. TO NEW 10 DR. FRZ. MEAT</p> <p>PM REFRIG./ELEC TO SELF CONTAINED FREEZER</p> <p>FLORAL</p> <p>AM FLORAL RESET</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p>SEAFOOD</p> <p>PM REFRIG./ELEC. TO NEW 10 DR. FRZ. MEAT</p> <p>PM REFRIG./ELEC TO SELF CONTAINED FREEZER</p>	<p>SEAFOOD</p> <p>PM COMPLETE REFRIG./ELEC. TO NEW 10 DR. FRZ. MEAT</p> <p>FINAL EVAC. @4AM</p> <p>PM COMPLETE REFRIG./ELEC TO SELF CONTAINED FREEZER</p> <p>FINAL EVAC. @4AM</p>	<p>SEAFOOD</p> <p>STORE TO STOCK 10 DR. FRZ. SEAFOOD BY 6AM</p> <p>STORE TO STOCK SELF CONTAINED FREEZER BY 6AM</p>
---	---	---	--	--	--

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/26	5/27	5/28	5/29	5/30	5/31	WK 9
STORE	FACILITY	CONTRACTOR				

	<p style="color: magenta; font-weight: bold;">MEMORIAL DAY</p>	<p style="color: red; font-weight: bold; margin-bottom: 5px;"><u>BAKERY</u></p> <p style="color: red; font-weight: bold; margin-bottom: 5px;">STORE TO EMPTY SERVICE</p> <p style="color: red; font-weight: bold; margin-bottom: 5px;">BAKERY 8PM</p> <p style="color: red; font-weight: bold; margin-bottom: 5px;">STORE TO EMPTY ARTISAN</p> <p style="color: red; font-weight: bold; margin-bottom: 5px;">FIXTURES BY 8PM</p> <p style="margin-bottom: 5px;">9PM DEMO EXISTING SERVICE END PANEL</p> <p style="margin-bottom: 5px;">PM FIXTURE CARPENTERS TO SET NEW 5' SELF SERVICE BAKERY (IN POD)</p> <p style="margin-bottom: 5px;">PM DEMO BREAD SLICER & FILLER MILLWORK</p> <p style="margin-bottom: 5px;">PM DISCONNECT POWER TO ARTISAN FIXTURES</p> <p style="margin-bottom: 5px;">PM FIXTURE CARPENTERS TO RELOCATE ARTISAN FIXTURES</p> <p style="margin-bottom: 5px;">PM RECONNECT POWER TO ARTISAN FIXTURES</p> <p style="margin-bottom: 5px;">PM FIXTURE CARPENTERS TO RELOCATE DEPARTMENT TABLES</p> <p style="margin-bottom: 5px;">PM FIXTURE CARPENTERS TO SET NEW NESTING TABLES & BREAD SLICER</p>	<p style="margin-bottom: 5px;">*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p style="color: red; font-weight: bold; margin-bottom: 5px;">STORE MEETINGS @1PM</p> <p style="color: red; font-weight: bold; margin-bottom: 5px;"><u>BAKERY</u></p> <p style="margin-bottom: 5px;">AM BAKERY RESET</p> <p style="margin-bottom: 5px;">PM REFRIG./ELEC.</p>	<p style="color: red; font-weight: bold; margin-bottom: 5px;"><u>BAKERY</u></p> <p style="color: blue; font-weight: bold; margin-bottom: 5px;">AM BAKERY RESET</p> <p style="margin-bottom: 5px;">PM REFRIG./ELEC.</p>		
--	--	---	---	--	--	--

KROGER-409 GRAND BLANC

PROJECT MANAGER: CODY VANTREASE

GENERAL CONTRACTOR: CARL REGNER

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/2	6/3	6/4	6/5	6/6	6/7	WK 10
STORE	FACILITY	CONTRACTOR				
<p>BAKERY</p> <p>PM REFRIG./ELEC.</p> <p>WOMEN'S CUST. RESTROOM</p> <p>CLOSES @9PM MEN'S BECOMES UNISEX</p> <p>PM DISCONNECT SINKS</p> <p>PM DEMO OLD PARTITIONS/COUNTERTOPS & MIRRORS</p>	<p>BAKERY</p> <p>PM COMPLETE REFRIG./ELEC.</p> <p>FINAL EVAC. @4AM</p> <p>WOMEN'S CUST. RESTROOM</p> <p>PM INSTALL COUNTERTOPS</p> <p>PM INSTALL PARTITIONS & ACCESSORIES</p> <p>PM CONNECT SINK</p> <p>PM INSTALL NEW HAND DRYERS</p>	<p>BAKERY</p> <p>STORE TO STOCK SERVICE</p> <p>BAKERY BY 6AM</p> <p>WOMEN'S RESTROOM</p> <p>RE-OPENS</p> <p>MEN'S CUST. RESTROOM</p> <p>CLOSES @9PM WOMEN'S BECOMES UNISEX</p> <p>PM DISCONNECT SINKS</p> <p>PM DEMO OLD PARTITIONS/COUNTERTOPS & MIRRORS</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p>MEN'S CUST. RESTROOM</p> <p>PM INSTALL COUNTERTOPS</p> <p>PM INSTALL PARTITIONS & ACCESSORIES</p> <p>PM CONNECT SINK</p> <p>PM INSTALL NEW HAND DRYERS</p>	<p>MEN'S RESTROOM</p> <p>RE-OPENS</p> <p>SINGLE CUST. RESTROOMS</p> <p>CLOSE @9PM</p> <p>PM DISCONNECT SINKS</p> <p>PM DEMO BOTH COUNTERTOPS & MIRRORS</p> <p>PM INSTALL NEW COUNTER TOPS</p> <p>PM RECONNECT SINKS</p> <p>PM INSTALL NEW HAND DRYERS</p>	<p>RESTROOMS</p> <p>AM INSTALL ALL MIRRORS</p>	

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/9	6/10	6/11	6/12	6/13	6/14	WK 11
STORE	FACILITY	CONTRACTOR				
<p><u>POWER ALLEY</u></p> <p>STORE TO VACATE SECTION BY 8PM (SEE FLOOR PLAN)</p> <p>9PM DEMO OLD FLOOR</p> <p>PM INSTALL NEW LVT</p> <p><u>SUSHI/DELI</u></p> <p>SCORED FRP INSTALLATION</p>	<p><u>POWER ALLEY</u></p> <p>STORE TO VACATE SECTION BY 8PM (SEE FLOOR PLAN)</p> <p>9PM DEMO OLD FLOOR</p> <p>PM INSTALL NEW LVT</p> <p><u>DELI</u></p> <p>SCORED FRP INSTALLATION</p>	<p><u>POWER ALLEY</u></p> <p>STORE TO VACATE SECTION BY 8PM (SEE FLOOR PLAN)</p> <p>9PM DEMO OLD FLOOR</p> <p>PM INSTALL NEW LVT</p> <p><u>DELI</u></p> <p>SCORED FRP INSTALLATION</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p><u>POWER ALLEY</u></p> <p>STORE TO VACATE SECTION BY 8PM (SEE FLOOR PLAN)</p> <p>9PM DEMO OLD FLOOR</p> <p>PM INSTALL NEW LVT</p> <p><u>DELI</u></p> <p>SCORED FRP INSTALLATION</p>	<p><u>POWER ALLEY</u></p> <p>STORE TO VACATE SECTION BY 8PM (SEE FLOOR PLAN)</p> <p>9PM DEMO OLD FLOOR</p> <p>PM INSTALL NEW LVT</p> <p><u>DELI</u></p> <p>SCORED FRP INSTALLATION</p>		

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/16	6/17	6/18	6/19	6/20	6/21	WK 12
STORE	FACILITY	CONTRACTOR				
<p>POWER ALLEY</p> <p>STORE TO VACATE SECTION BY 8PM (SEE FLOOR PLAN)</p> <p>9PM DEMO OLD FLOOR</p> <p>PM INSTALL NEW LVT</p> <p>BAKERY</p> <p>SCORED FRP INSTALLATION</p>	<p>RECEIVE IMPACT DOORS</p> <p>CONFERENCE ROOM</p> <p>STORE TO VACATE CONFERENCE ROOM BY 8PM</p> <p>9PM DEMO OLD CARPET & VINYL BASE</p> <p>PM INSTALL NEW CARPET & VINYL BASE</p> <p>PHARMACY</p> <p>RELAMINATION WORK</p> <p>FLOORING WORK</p> <p>BAKERY</p> <p>SCORED FRP INSTALLATION</p>	<p>MANAGERS OFFICE</p> <p>STORE TO VACATE 1/3 OF OFFICE BY 8PM</p> <p>9PM FIXTURE CARPENTERS TO REMOVE DESKS/CABINETS FOR NEW CARPET</p> <p>PM DEMO 1/3 OF OFFICE CARPET AND VINYL BASE</p> <p>PM INSTALL 1/3 OF NEW CARPET & VINYL BASE</p> <p>BAKERY</p> <p>SCORED FRP INSTALLATION</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p>MANAGERS OFFICE</p> <p>STORE TO VACATE 1/3 OF OFFICE BY 8PM</p> <p>9PM FIXTURE CARPENTERS TO REMOVE DESKS/CABINETS FOR NEW CARPET</p> <p>PM DEMO 1/3 OF OFFICE CARPET AND VINYL BASE</p> <p>PM INSTALL 1/3 OF NEW CARPET & VINYL BASE</p> <p>BAKERY</p> <p>SCORED FRP INSTALLATION</p>	<p>MANAGERS OFFICE</p> <p>STORE TO VACATE 1/3 OF OFFICE BY 8PM</p> <p>9PM FIXTURE CARPENTERS TO REMOVE DESKS/CABINETS FOR NEW CARPET</p> <p>PM DEMO 1/3 OF OFFICE CARPET AND VINYL BASE</p> <p>PM INSTALL 1/3 OF NEW CARPET & VINYL BASE</p> <p>BAKERY</p> <p>SCORED FRP INSTALLATION</p>		

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/23	6/24	6/25	6/26	6/27	6/28	WK 13
STORE	FACILITY	CONTRACTOR				
<p>RECEIVE BREAKROOM FURNITURE RECEIVE BREAKROOM MILLWORK <u>MAIN VESTIBULE</u> STORE TO EMPTY VESTIBULE BY 8PM PM DEMO OLD CARPET & VINYL BASE PM INSTALL NEW CARPET & VINYL BASE PM DEMO OLD CARPET & VINYL BASE PM INSTALL NEW CARPET & VINYL BASE <u>SEAFOOD</u> SCORED FRP INSTALLATION</p>	<p><u>SECONDARY VESTIBULE</u> STORE TO EMPTY VESTIBULE BY 8PM PM DEMO OLD CARPET & VINYL BASE PM INSTALL NEW CARPET & VINYL BASE <u>BREAKROOM</u> STORE TO EMPTY UPPER CABINETS AND MILLWORK BY 8PM 9PM DISCONNECT SINK TO MILLWORK PM DEMO MILLWORK & UPPER CABINETS PM DEMO OLD TABLES & CHAIRS PM FIXTURE CARPENTERS TO SET NEW MILLWORK & UPPER CABINETS PM RECONNECT SINK PM FIXTURE CARPENTERS TO SET NEW TABLES & CHAIRS <u>SEAFOOD</u> SCORED FRP INSTALLATION</p>	<p><u>SALES FLOOR</u> PM LVT/VCT REPAIRS PM REMOVE & REPLACE IMPACT DOORS <u>SEAFOOD</u> SCORED FRP INSTALLATION</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM* STORE MEETINGS @1PM <u>SALES FLOOR</u> PM LVT/VCT REPAIRS PM REMOVE & REPLACE IMPACT DOORS <u>LOADING DOCK</u> AM FAIRBORN TO INSTALL NEW DOCK ARMS PM PAINT FIRE LANES <u>SEAFOOD</u> SCORED FRP INSTALLATION</p>	<p><u>SALES FLOOR</u> PM LVT/VCT REPAIRS PM REMOVE & REPLACE IMPACT DOORS <u>SEAFOOD</u> SCORED FRP INSTALLATION</p>		

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/30	7/1	7/2	7/3	7/4	7/5	WK 14
STORE	FACILITY	CONTRACTOR				

<p><u>SALES FLOOR</u> PM REMOVE & REPLACE IMPACT DOORS</p>	<p><u>SALES FLOOR</u> PM REMOVE & REPLACE IMPACT DOORS</p>		<p>*WEEKLY CONSTRUCTION MEETINGS @8AM* STORE MEETINGS @1PM</p>	<p>JULY 4TH</p>		
---	---	--	---	------------------------	--	--

