

# KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/7	4/8	4/9	4/10	4/11	4/12	WK 2
STORE	FACILITY	CONTRACTOR				
<p><b>DELI ISLAND</b></p> <p><b>STORE TO EMPTY ISLAND BY 8PM</b></p> <p>9PM PUMP DOWN/DISCONNECT REFRIG. &amp; ELEC.</p> <p>PM FIXTURE CARPENTERS TO <b>RELOCATE</b> DELI ISLAND</p> <p><b>SALES FLOOR</b></p> <hr/> <p>PM MUD &amp; TAPE WALLS FOR PAINT (COVER &amp; PROTECT)</p>	<p><b>DELI ISLAND</b></p> <p>PM REFRIG./ELEC.</p> <p><b>SALES FLOOR</b></p> <hr/> <p>PM MUD &amp; TAPE WALLS FOR PAINT (COVER &amp; PROTECT)</p>	<p><b>DELI ISLAND</b></p> <p>PM REFRIG./ELEC. (INSTALL PVC CHASE)</p> <p><b>SALES FLOOR</b></p> <hr/> <p>PM MUD &amp; TAPE WALLS FOR PAINT (COVER &amp; PROTECT)</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p><b>STORE MEETINGS @1PM</b></p> <p><b>DELI ISLAND</b></p> <hr/> <p>PM COMPLETE REFRIG./ELEC. (INSTALL PVC CHASE)</p> <p><b>FINAL EVAC. @ 4AM</b></p> <p><b>SALES FLOOR</b></p> <hr/> <p>PM MUD &amp; TAPE WALLS FOR PAINT (COVER &amp; PROTECT)</p>	<p><b>DELI ISLAND</b></p> <p><b>STORE TO STOCK DELI ISLAND BY 6AM</b></p> <p><b>SALES FLOOR</b></p> <hr/> <p>PM COMPLETE MUD &amp; TAPE PM SAND WALLS FOR PAINT/CLEAN-UP (COVER &amp; PROTECT)</p>		
			04/09/24			

# KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/14	4/15	4/16	4/17	4/18	4/19	WK 3
STORE	FACILITY	CONTRACTOR				
<p><b>PRODUCE</b></p> <p>STORE TO RELOCATE PRODUCE TABLES FOR RELOCATED CASES</p> <p>PM REMOVE CONCRETE (COVER W/STEEL PLATES &amp; RUGS)</p> <p><b>SALES FLOOR</b></p> <p>PM PRIME &amp; PAINT WALLS</p>	<p>RECEIVE DÉCOR</p> <p>RECEIVE EMI FLORAL TABLES &amp; RX DROP OFF COUNTERTOP</p> <p>RECEIVE MIDAH CASES</p> <p><b>PRODUCE</b></p> <p>PM U.G. PLUMBING</p> <p><b>SALES FLOOR</b></p> <p>PM PRIME &amp; PAINT WALLS</p> <p><b>RESET STARTS</b></p>	<p><b>PRODUCE</b></p> <p>PM COMPLETE U.G. PLUMBING</p> <p><b>SALES FLOOR</b></p> <p>PM PRIME &amp; PAINT WALLS</p> <p><b>RESET</b></p> <p>9PM FIXTURE CARPENTERS TO RECEIVE SHELVING</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p><b>PRODUCE</b></p> <p>PM U.G. INSPECTION</p> <p>PM BACKFILL &amp; REMOVE SPOILS</p> <p><b>SALES FLOOR</b></p> <p>PM PRIME &amp; PAINT WALLS</p> <p><b>RESET</b></p> <p>PM FIXTURE CARPENTERS TO BUILD NEW BREAD WALL BACKSIDE OF PRODUCE (B-LINES 2&amp;3)</p>	<p><b>PRODUCE</b></p> <p>4AM PREP TRENCH FOR INSPECTION</p> <p>AM <b>PRE-POUR INSPECTION</b></p> <p>AM <b>POUR</b> CONCRETE (COVER WITH STEEL PLATES &amp; RUGS)</p> <p><b>SALES FLOOR</b></p> <p>PM COMPLETE PAINT</p>		

# KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/21	4/22	4/23	4/24	4/25	4/26	WK 4
STORE	FACILITY	CONTRACTOR				
<p><b>PRODUCE</b></p> <p><b>STORE TO EMPTY 88' OF PRODUCE/DELI</b></p> <p>9PM PUMP DOWN/DISCONNECT 88' OF PRODUCE</p> <p>PM FIXTURE CARPENTERS TO <b>RELOCATE</b> 52' OF PRODUCE</p> <p>PM <b>SAVE 36'</b> (RAVES TO PICK UP 36' OF PRODUCE)</p> <p><b>SALES FLOOR</b></p> <p>PM INSTALL DECOR</p> <p><b>RESET</b></p> <p>PM RELOCATE POWER &amp; DATA FOR ATM &amp; REDBOX</p> <p>PM FIXTURE CARPENTERS TO CONNECT NEW B-LINE #13 W/8' OLD G-50'S, CONNECT #14 W/8' EXISTING G-50 PARTS, EXTEND B-LINE #9 &amp; #10 W/NEW PARTS, RELOCATE TORTILLA END CAP TO BACK OF #14</p>	<p><b>RECEIVE 48" CHICKEN TABLE</b></p> <p><b>PRODUCE</b></p> <p>PM REFRIG./ELEC.</p> <p><b>SALES FLOOR</b></p> <p>PM INSTALL DECOR</p> <p><b>RESET</b></p> <p>PM FIXTURE CARPENTERS TO CONNECT B-LINE #15</p> <p><b>(ROLL FRONT &amp; BACK TOGETHER NO EXTENSIONS)</b></p> <p>EXTEND B-LINE #36 &amp; #10</p>	<p><b>PRODUCE</b></p> <p>PM REFRIG./ELEC.</p> <p><b>(INSTALL PVC RISER)</b></p> <p><b>SALES FLOOR</b></p> <p>PM INSTALL DECOR</p> <p><b>RESET</b></p> <p>PM FIXTURE CARPNETERS TO CONNECT B-LINE #16</p> <p><b>(ROLL FRONT &amp; BACK TOGETHER NO EXTENSIONS)</b></p> <p>EXTEND #35 W/OLD G-50 PARTS</p>	<p><b>*WEEKLY CONSTRUCTION MEETINGS @8AM*</b></p> <p><b>STORE MEETINGS @1PM</b></p> <p><b>PRODUCE</b></p> <p>PM COMPLETE REFRIG./ELEC. <b>(INSTALL PVC RISER)</b></p> <p><b>FINAL EVAC. @4AM</b></p> <p><b>SALES FLOOR</b></p> <p>PM INSTALL DECOR</p> <p><b>RESET</b></p> <p>PM FIXTURE CARPENTERS TO CONNECT B-LINE #17 W/OLD G-50 PARTS</p>	<p><b>PRODUCE</b></p> <p><b>STORE TO STOCK 52' OF PRODUCE BY 6AM</b></p> <p><b>SALES FLOOR</b></p> <p>PM INSTALL DÉCOR</p> <p><b>RESET</b></p> <p>PM FIXTURE CARPENTERS TO CONNECT B-LINE #18 W/OLD G-50 PARTS <b>(ROLL FRONT &amp; BACK TOGETHER NO EXTENSTIONS)</b></p> <p>REDUCE B-LINE #33 TO NEW LENGTH PULL 4' OFF THE FRONT/RELOCATE G-50</p>		

# KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/28	4/29	4/30	5/1	5/2	5/3	WK 5
<u>STORE</u>	<u>FACILITY</u>	<u>CONTRACTOR</u>				
<p><u>RESET</u></p> <p>PM FIXTURE CARPENTERS TO CONNECT B-LINE #8 W/OLD G-50 PARTS ALIGN BACK OF AILSE W/#17</p>	<p>RECEIVE &amp; STORE 5' SELF SERVICE BAKERY(STORE IN POD)</p> <p>RECEIVE IDX BAKERY NESTING TABLES(STORE IN POD)</p> <p>RECEIVE NEW BREAD SLICER(STORE IN POD)</p> <p>RECEIVE &amp; STORE 5' REMOTE SEAFOOD FREEZER (STORE IN POD)</p> <p><u>PRODUCE</u></p> <p>9PM RECEIVE/SET 12' PRODUCE (CKT. C-13)</p> <p><u>DAIRY</u></p> <p>STORE TO EMPTY DAIRY ISLAND BY 8PM</p> <p>9PM PUMP DOWN/DISCONNECT REFRIG. &amp; ELEC.</p> <p>PM DEMO ISLAND</p> <p>PM FIXTURE CARPENTERS TO RECEIVE/SET 16' DAIRY ISLAND (CKT. DR-1)</p> <p>INSTALL PVC CHASE BETWEEN CASE &amp; END CAP PER PLANS</p> <p><u>CASE DELIVERY</u></p> <p>9PM FIXTURE CARPENTERS TO RECEIVE/STORE IN POD</p> <p>4' SEAFOOD (CKT.C-6)</p> <p>2 DR MEAT (CKT. AR-9)</p> <p>12' SERVICE SEAFOOD (CKT.B-9)</p> <p>24' FROZEN DAIRY (CKT.DR-5)</p> <p><u>RESET</u></p> <p>PM FIXTURE CARPENTERS TO CONNECT B-LINE #20 W/NEW &amp; OLD G-GO PARTS</p> <p>RELOCATE/REARRANGE RX COUNTER WALL SHELVING FOR</p>	<p><u>PRODUCE</u></p> <p>PM REFRIG./ELEC.</p> <p><u>DAIRY</u></p> <p>PM REFRIG./ELEC.</p> <p><u>RESET</u></p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p><u>PRODUCE</u></p> <p>PM REFRIG./ELEC.</p> <p><u>DAIRY</u></p> <p>PM REFRIG./ELEC.</p> <p><u>RESET</u></p>	<p><u>PRODUCE</u></p> <p>PM REFRIG./ELEC.</p> <p><u>DAIRY</u></p> <p>PM REFRIG./ELEC.</p> <p><u>RESET</u></p>		

# KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/5	5/6	5/7	5/8	5/9	5/10	WK 6
STORE	FACILITY	CONTRACTOR				
<p><b><u>PRODUCE</u></b> PM COMPLETE REFRIG./ELEC. FINAL EVAC. @4AM</p> <p><b><u>DAIRY</u></b> PM COMPLETE REFRIG./ELEC. FINAL EVAC. @4AM <b><u>RESET</u></b></p>	<p><b><u>PRODUCE</u></b> STORE TO STOCK 12' PRODUCE BY 6AM</p> <p><b><u>DAIRY</u></b> STORE TO STOCK DAIRY ISLAND BY 6AM</p> <p><b><u>DELI</u></b> STORE TO EMPTY 28' SERVICE DELI BY 8PM 9PM PUMP DOWN/DISCONNECT REFRIG./ELEC. PM FIXTURE CARPENTERS TO RELOCATE 20' DELI 9PM FIXTURE CARPENTERS TO RECEIVE/SET 8' DELI(CKT.B-17) RELOCATED 20' DELI RUNNING BY 6AM</p> <p><b><u>FROZEN/DAIRY</u></b> STORE TO EMPTY 10 DOORS FROZEN ICE CREAM BY 8PM 9PM PUMP/DOWN DISCONNECT REFRIG. &amp; ELEC. TO 10 DOORS PM DEMO 10 DOORS 9PM FIXTURE CARPENTERS TO SET NEW 24' DAIRY (CKT. DR-5) <b><u>RESET</u></b> PM ELECTRICAL TO FRESH PET COOLERS</p>	<p><b><u>DELI</u></b> STORE TO STOCK RELOCATED 20' BY 6AM PM REFRIG./ELEC. TO NEW 8' DELI</p> <p>STORE TO VACATE FLOOR SPACE FOR EPOXY REPAIRS PM PREP FOR EPOXY</p> <p><b><u>DAIRY</u></b> PM REFRIG./ELEC. <b><u>RESET</u></b></p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM* STORE MEETINGS @1PM</p> <p><b><u>DELI</u></b> PM REFRIG./ELEC. TO NEW 8' DELI PM EPOXY REPAIRS</p> <p><b><u>DAIRY</u></b> PM REFRIG./ELEC. <b><u>RESET</u></b></p>	<p><b><u>DELI</u></b> PM REFRIG./ELEC. TO NEW 8' DELI PM EPOXY CURE</p> <p><b><u>DAIRY</u></b> PM REFRIG./ELEC. <b><u>RESET</u></b></p>	<p><b><u>DELI</u></b> STORE TO HAVE FLOOR SPACE BACK BY 6AM</p>	

# KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/12	5/13	5/14	5/15	5/16	5/17	WK 7
STORE	FACILITY	CONTRACTOR				
<p><u>DELI</u></p> <p>PM COMPLETE REFRIG./ELEC. TO NEW 8' DELI FINAL EVAC. @4AM</p> <p><u>DAIRY</u></p> <p>PM COMPLETE REFRIG./ELEC. FINAL EVAC. @4AM</p> <p><u>SEAFOOD</u></p> <p><b>STORE TO EMPTY 16' SERVICE MEAT &amp; 4' HOME CHEF</b></p> <p>9PM PUMP DOWN/DISCONNECT REFRIG. &amp; ELEC. TO 16' SERVICE SEAFOOD &amp; 4' HOME CHEF</p> <p>PM DEMO 16' SERVICE MEAT &amp; FILLER</p> <p>PM FIXTURE CARPENTERS TO <b>RELOCATE</b> 4' HOME CHEF</p> <p>PM FIXTURE CARPENTERS TO <b>SET</b> NEW 12' SERVICE MEAT (CKT. B-9)</p> <p><u>RESET</u></p> <p>PM DEMO B-LINE #31 TO NEW LENGTH</p> <p>PM ELECTRICAL TO BABY FOOD COOLER</p>	<p><u>DELI</u></p> <p><b>STORE TO STOCK 8' DELI BY 6AM</b></p> <p><u>DAIRY</u></p> <p><b>STORE TO STOCK 10 DR FROZEN BY 6AM</b></p> <p><u>SEAFOOD</u></p> <p>PM REFRIG./ELEC. TO NEW 12' SERVICE MEAT</p> <p>PM REFRIG./ELEC. TO RELOCATED 4' HOME CHEF</p> <p>FINAL EVAC. @4AM (RUNNING 6AM TUESDAY MORNING)</p> <p><u>RESET</u></p>	<p><u>SEAFOOD</u></p> <p><b>STORE TO STOCK 4' HOME CHEF BY 6AM</b></p> <p>PM REFRIG./ELEC. TO NEW 12' SERVICE MEAT</p> <p><b>STORE TO EMPTY 12' SERVICE SEAFOOD BY 8PM</b></p> <p>PM PUMP DOWN/DISCONNECT REFRIG. &amp; ELEC.</p> <p>PM FIXTURE CARPENTERS TO <b>RELOCATE</b> 12' SERVICE SEAFOOD (RUNNING 6AM WEDNESDAY MORNING)</p> <p>PM FIXTURE CARPENTERS TO <b>SET</b> NEW 4' 5 DECK SEAFOOD</p> <p><u>RESET</u></p> <p>PM FIXTURE CARPENTERS TO BUID NEW 6' BEER END CAPS</p>	<p>*WEEKLY CONSTRUCTION</p> <p>MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p><u>SEAFOOD</u></p> <p><b>STORE TO STOCK 12 SERVICE SEAFOOD</b></p> <p>PM REFRIG./ELEC. TO NEW 12' SERVICE MEAT</p> <p>PM REFRIG./ELEC. TO NEW 4' 5 DECK SEAFOOD</p> <p><u>RESET</u></p>	<p><u>SEAFOOD</u></p> <p>PM COMPLETE REFRIG./ELEC. TO NEW 12' SERVICE MEAT</p> <p>FINAL EVAC. @4AM</p> <p>PM REFRIG./ELEC. TO NEW 4' 5 DECK SEAFOOD</p> <p><u>RESET</u></p> <p>PM DEMO OLD WINE GONDOLAS</p> <p>PM FIXTURE CARPENTERS TO BUILD NEW B-LINE FOR WINE #36 &amp; #37</p>	<p><u>SEAFOOD</u></p> <p><b>STORE TO STOCK 12' SERVICE MEAT BY 6AM</b></p> <p><u>RESET COMPLETE</u></p>	

# KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/19	5/20	5/21	5/22	5/23	5/24	WK 8

<b>STORE</b>	<b>FACILITY</b>	<b>CONTRACTOR</b>			
--------------	-----------------	-------------------	--	--	--

<p><b><u>SEAFOOD</u></b>                  PM COMPLETE REFRIG./ELEC. TO NEW 4' 5 DECK SEAFOOD  <b>FINAL EVAC. @4AM</b>  <b>STORE TO EMPTY 6' 5 DECK SEAFOOD &amp; 4 DR FRZ. SEAFOOD BY 8PM</b>                  PM FIXTURE CARPENTERS TO SET NEW 2DR FRZ. MEAT (CKT. AR-9)                  PM FIXTURE CARPENTERS TO RELOCATE 4 DR. FRZ (REMOVE END PANEL)  <b>FLORAL</b>  <b>STORE TO EMPTY SLAT WALL &amp; BALLOON BOXES &amp; UPPER CABINETS BY 8PM</b>                  9PM DEMO OLD SLAT WALL&amp; BALLOON BOXES                  PM FIXTURE CARPENTERS TO INSTALL NEW SLAT WALL &amp; BALLOON BOXES &amp; UPPER CABINETS                  PM FIXTURE CARPENTERS TO BRING IN NEW FLORAL NESTING TABLES</p>	<p><b>RECEIVE RESTROOM PARTITIONS &amp; ACCESSORIES</b>  <b>RECEIVE HAND DRYERS (6)</b>  <b><u>SEAFOOD</u></b>  <b>STORE TO STOCK 4' 5 DECK BY 6AM</b>                  PM REFRIG./ELEC. TO NEW 10 DR. FRZ. MEAT  <b>STORE TO EMPTY SELF-CONTAINED REACH IN BY 8PM</b>                  9PM PUMP DOWN/DISCONNECT REACH-IN                  PM DEMO SELF CONTAINED REACH-IN                  PM FIXTURE CARPENTERS TO SET NEW SELF CONTAINED REACH-IN FREEZER (CKT. AR-9)  <b>FLORAL</b>  <b>RECEIVE FLORAL SLAT WALL &amp; BALLOON BOXES &amp; UPPER CABINETS &amp; MILLWORK</b>  <b>RECEIVE LIQUOR CABINET</b>  <b>RECEIVE BREAKROOM UPPER CABINETS</b>  <b>RECEIVE BREAKROOM SINK</b>  <b>KROGER TECHNOLOGY TO DISCONNECT EQUIPMENT</b>                  PM DISCONNECT/RECONNECT SINK BY 6AM                  PM DISCONNECT/RECONNECT POWER TO MILLWORK BY 6AM                  PM FIXTURE CARPENTERS TO SET NEW MILLWORK  <b>KROGER TECHNOLOGY TO RECONNECT EQUIPMENT BY 6AM</b></p>	<p><b><u>SEAFOOD</u></b>                  PM REFRIG./ELEC. TO NEW 10 DR. FRZ. MEAT                  PM REFRIG./ELEC TO SELF CONTAINED FREEZER  <b>FLORAL</b>  <b>AM FLORAL RESET</b></p>	<p><b>*WEEKLY CONSTRUCTION MEETINGS @8AM*</b>  <b>STORE MEETINGS @1PM</b>  <b><u>SEAFOOD</u></b>                  PM REFRIG./ELEC. TO NEW 10 DR. FRZ. MEAT                  PM REFRIG./ELEC TO SELF CONTAINED FREEZER  <b>FLORAL</b>  <b>AM FLORAL RESET</b></p>	<p><b><u>SEAFOOD</u></b>                  PM COMPLETE REFRIG./ELEC. TO NEW 10 DR. FRZ. MEAT  <b>FINAL EVAC. @4AM</b>                  PM COMPLETE REFRIG./ELEC TO SELF CONTAINED FREEZER  <b>FINAL EVAC. @4AM</b></p>	<p><b>RECEIVE FAIRBORN EQUIPMENT</b>  <b><u>SEAFOOD</u></b>  <b>STORE TO STOCK 10 DR. FRZ. SEAFOOD BY 6AM</b>  <b>STORE TO STOCK SELF CONTAINED FREEZER BY 6AM</b></p>
--	---	--	--	---	--

# KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/26	5/27	5/28	5/29	5/30	5/31	WK 9

STORE	FACILITY	CONTRACTOR			
-------	----------	------------	--	--	--

	<p style="color: magenta; font-weight: bold;">MEMORIAL DAY</p>	<p style="color: red; font-weight: bold; margin-top: 0;"><u>BAKERY</u></p> <p style="color: red; font-weight: bold; margin-top: 0;">STORE TO EMPTY SERVICE</p> <p style="color: red; font-weight: bold; margin-top: 0;">BAKERY 8PM</p> <p style="color: red; font-weight: bold; margin-top: 0;">STORE TO EMPTY ARTISAN</p> <p style="color: red; font-weight: bold; margin-top: 0;">FIXTURES BY 8PM</p> <p style="margin-top: 0;">9PM DEMO EXISTING SERVICE END PANEL</p> <p style="margin-top: 0;">PM FIXTURE CARPENTERS TO SET NEW 5' SELF SERVICE BAKERY (IN POD)</p> <p style="margin-top: 0;">PM DEMO BREAD SLICER &amp; FILLER MILLWORK</p> <p style="margin-top: 0;">PM DISCONNECT POWER TO ARTISAN FIXTURES</p> <p style="margin-top: 0;">PM FIXTURE CARPENTERS TO RELOCATE ARTISAN FIXTURES</p> <p style="margin-top: 0;">PM RECONNECT POWER TO ARTISAN FIXTURES</p> <p style="margin-top: 0;">PM FIXTURE CARPENTERS TO RELOCATE DEPARTMENT TABLES</p> <p style="margin-top: 0;">PM FIXTURE CARPENTERS TO SET NEW NESTING TABLES &amp; BREAD SLICER</p>	<p style="margin-top: 0;">*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p style="color: red; font-weight: bold; margin-top: 0;">STORE MEETINGS @1PM</p> <p style="color: red; font-weight: bold; margin-top: 0;"><u>BAKERY</u></p> <p style="margin-top: 0;">AM BAKERY RESET PM REFRIG./ELEC.</p> <p style="color: red; font-weight: bold; margin-top: 0;"><u>LOADING DOCK</u></p> <p style="margin-top: 0;">AM FAIRBORN INSTALLATION</p>	<p style="color: red; font-weight: bold; margin-top: 0;"><u>BAKERY</u></p> <p style="margin-top: 0;">AM BAKERY RESET PM REFRIG./ELEC.</p>	<p style="color: blue; font-weight: bold; margin-top: 0;">RECEIVE RESTROOM COUNTERS</p>	
--	--	--	--	---	---	--



# KROGER-409 GRAND BLANC

PROJECT MANAGER: CODY VANTREASE

GENERAL CONTRACTOR: CARL REGNER

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/2	6/3	6/4	6/5	6/6	6/7	WK 10
STORE	FACILITY	CONTRACTOR				
<p><b>BAKERY</b></p> <p>PM REFRIG./ELEC.</p> <p><b>WOMEN'S CUST. RESTROOM</b></p> <p>CLOSES @9PM MEN'S BECOMES UNISEX</p> <p>PM DISCONNECT SINKS</p> <p>PM DEMO OLD PARTITIONS/COUNTERTOPS &amp; MIRRORS</p>	<p><b>BAKERY</b></p> <p>PM COMPLETE REFRIG./ELEC.</p> <p>FINAL EVAC. @4AM</p> <p><b>WOMEN'S CUST. RESTROOM</b></p> <p>PM INSTALL COUNTERTOPS</p> <p>PM INSTALL PARTITIONS &amp; ACCESSORIES</p> <p>PM CONNECT SINK</p> <p>PM INSTALL NEW HAND DRYERS</p> <p><b>PHARMACY</b></p> <p>PHARMACISTS TO STAY OVERNIGHT</p> <p>STORE TO CLEAR SPACE FOR RELAMINATION</p> <p>KROGER TECHNOLOGY TO DISCONNECT EQUIPMENT</p> <p>PM FIXTURE CARPENTERS TO RELAMINATE MILLWORK</p> <p>KROGER TECHNOLOGY TO RECONNECT EQUIPMENT</p>	<p><b>BAKERY</b></p> <p>STORE TO STOCK SERVICE</p> <p>BAKERY BY 6AM</p> <p><b>WOMEN'S RESTROOM</b></p> <p>RE-OPENS</p> <p><b>MEN'S CUST. RESTROOM</b></p> <p>CLOSES @9PM WOMEN'S BECOMES UNISEX</p> <p>PM DISCONNECT SINKS</p> <p>PM DEMO OLD PARTITIONS/COUNTERTOPS &amp; MIRRORS</p> <p><b>PHARMACY</b></p> <p>PHARMACISTS TO STAY OVERNIGHT</p> <p>STORE TO CLEAR SPACE FOR RELAMINATION</p> <p>KROGER TECHNOLOGY TO DISCONNECT COUNSEL ROOM EQUIPMENT</p> <p>PM FIXTURE CARPENTERS TO RELAMINATE MILLWORK</p> <p>KROGER TECHNOLOGY TO RECONNECT COUNSEL ROOM EQUIPMENT</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p><b>MEN'S CUST. RESTROOM</b></p> <p>PM INSTALL COUNTERTOPS</p> <p>PM INSTALL PARTITIONS &amp; ACCESSORIES</p> <p>PM CONNECT SINK</p> <p>PM INSTALL NEW HAND DRYERS</p> <p><b>PHARMACY</b></p> <p>PHARMACISTS TO STAY OVERNIGHT</p> <p>STORE TO CLEAR SPACE FOR RELAMINATION</p> <p>PM FIXTURE CARPENTERS TO RELAMINATE MILLWORK</p>	<p><b>MEN'S RESTROOM</b></p> <p>RE-OPENS</p> <p><b>SINGLE CUST. RESTROOMS</b></p> <p>CLOSE @9PM</p> <p>PM DISCONNECT SINKS</p> <p>PM DEMO BOTH COUNTERTOPS &amp; MIRRORS</p> <p>PM INSTALL NEW COUNTER TOPS</p> <p>PM RECONNECT SINKS</p> <p>PM INSTALL NEW HAND DRYERS</p> <p><b>PHARMACY</b></p> <p>PHARMACISTS TO STAY OVERNIGHT</p> <p>STORE TO CLEAR SPACE FOR RELAMINATION</p> <p>PM FIXTURE CARPENTERS TO RELAMINATE MILLWORK</p>	<p><b>RESTROOMS</b></p> <p>AM INSTALL ALL MIRRORS</p>	

# KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/9	6/10	6/11	6/12	6/13	6/14	WK 11
STORE	FACILITY	CONTRACTOR				
<p><b>POWER ALLEY</b></p> <p>STORE TO VACATE SECTION BY 8PM (SEE FLOOR PLAN)</p> <p>9PM DEMO OLD FLOOR</p> <p>PM INSTALL NEW LVT</p> <p><b>PHARMACY</b></p> <p>PHARMACISTS TO STAY OVERNIGHT</p> <p>STORE TO CLEAR SPACE FOR RELAMINATION</p> <p>PM FIXTURE CARPENTERS TO RELAMINATE MILLWORK</p> <p><b>SUSHI/DELI</b></p> <p>SCORED FRP INSTALLATION</p>	<p><b>POWER ALLEY</b></p> <p>STORE TO VACATE SECTION BY 8PM (SEE FLOOR PLAN)</p> <p>9PM DEMO OLD FLOOR</p> <p>PM INSTALL NEW LVT</p> <p><b>PHARMACY</b></p> <p>PHARMACISTS TO STAY OVERNIGHT</p> <p>STORE TO CLEAR SPACE FOR RELAMINATION</p> <p>PM FIXTURE CARPENTERS TO RELAMINATE MILLWORK</p> <p><b>DELI</b></p> <p>SCORED FRP INSTALLATION</p>	<p><b>POWER ALLEY</b></p> <p>STORE TO VACATE SECTION BY 8PM (SEE FLOOR PLAN)</p> <p>9PM DEMO OLD FLOOR</p> <p>PM INSTALL NEW LVT</p> <p><b>PHARMACY</b></p> <p>PHARMACISTS TO STAY OVERNIGHT</p> <p>STORE TO CLEAR SPACE FOR RELAMINATION</p> <p>PM FIXTURE CARPENTERS TO RELAMINATE MILLWORK</p> <p><b>DELI</b></p> <p>SCORED FRP INSTALLATION</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p><b>POWER ALLEY</b></p> <p>STORE TO VACATE SECTION BY 8PM (SEE FLOOR PLAN)</p> <p>9PM DEMO OLD FLOOR</p> <p>PM INSTALL NEW LVT</p> <p><b>PHARMACY</b></p> <p>PHARMACISTS TO STAY OVERNIGHT</p> <p>STORE TO CLEAR SPACE FOR RELAMINATION</p> <p>PM FIXTURE CARPENTERS TO RELAMINATE MILLWORK</p> <p><b>DELI</b></p> <p>SCORED FRP INSTALLATION</p>	<p><b>POWER ALLEY</b></p> <p>STORE TO VACATE SECTION BY 8PM (SEE FLOOR PLAN)</p> <p>9PM DEMO OLD FLOOR</p> <p>PM INSTALL NEW LVT</p> <p><b>PHARMACY</b></p> <p>PHARMACISTS TO STAY OVERNIGHT</p> <p>STORE TO CLEAR SPACE FOR RELAMINATION</p> <p>PM FIXTURE CARPENTERS TO COMPLETE RELAMINATION</p> <p><b>DELI</b></p> <p>SCORED FRP INSTALLATION</p>		

# KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/16	6/17	6/18	6/19	6/20	6/21	WK 12
STORE	FACILITY	CONTRACTOR				
<p><u>POWER ALLEY</u></p> <p>STORE TO VACATE SECTION BY 8PM (SEE FLOOR PLAN)</p> <p>9PM DEMO OLD FLOOR</p> <p>PM INSTALL NEW LVT</p> <p><u>BAKERY</u></p> <p>SCORED FRP INSTALLATION</p>	<p><u>RECEIVE IMPACT DOORS</u></p> <p><u>CONFERENCE ROOM</u></p> <p>STORE TO VACATE CONFERENCE ROOM BY 8PM</p> <p>9PM DEMO OLD CARPET &amp; VINYL BASE</p> <p>PM INSTALL NEW CARPET &amp; VINYL BASE</p> <p><u>PHARMACY</u></p> <p>RELAMINATION WORK</p> <p>FLOORING WORK</p> <p><u>BAKERY</u></p> <p>SCORED FRP INSTALLATION</p>	<p><u>MANAGERS OFFICE</u></p> <p>STORE TO VACATE 1/3 OF OFFICE BY 8PM</p> <p>9PM FIXTURE CARPENTERS TO REMOVE DESKS/CABINETS FOR NEW CARPET</p> <p>PM DEMO 1/3 OF OFFICE CARPET AND VINYL BASE</p> <p>PM INSTALL 1/3 OF NEW CARPET &amp; VINYL BASE</p> <p><u>BAKERY</u></p> <p>SCORED FRP INSTALLATION</p>	<p>*WEEKLY CONSTRUCTION</p> <p>MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p><u>MANAGERS OFFICE</u></p> <p>STORE TO VACATE 1/3 OF OFFICE BY 8PM</p> <p>9PM FIXTURE CARPENTERS TO REMOVE DESKS/CABINETS FOR NEW CARPET</p> <p>PM DEMO 1/3 OF OFFICE CARPET AND VINYL BASE</p> <p>PM INSTALL 1/3 OF NEW CARPET &amp; VINYL BASE</p> <p><u>BAKERY</u></p> <p>SCORED FRP INSTALLATION</p>	<p><u>MANAGERS OFFICE</u></p> <p>STORE TO VACATE 1/3 OF OFFICE BY 8PM</p> <p>9PM FIXTURE CARPENTERS TO REMOVE DESKS/CABINETS FOR NEW CARPET</p> <p>PM DEMO 1/3 OF OFFICE CARPET AND VINYL BASE</p> <p>PM INSTALL 1/3 OF NEW CARPET &amp; VINYL BASE</p> <p><u>BAKERY</u></p> <p>SCORED FRP INSTALLATION</p>		

# KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/23	6/24	6/25	6/26	6/27	6/28	WK 13
STORE	FACILITY	CONTRACTOR				
<p>RECEIVE BREAKROOM FURNITURE RECEIVE BREAKROOM MILLWORK <u>MAIN VESTIBULE</u> STORE TO EMPTY VESTIBULE BY 8PM PM DEMO OLD CARPET &amp; VINYL BASE PM INSTALL NEW CARPET &amp; VINYL BASE PM DEMO OLD CARPET &amp; VINYL BASE PM INSTALL NEW CARPET &amp; VINYL BASE <u>SEAFOOD</u> SCORED FRP INSTALLATION</p>	<p><u>SECONDARY VESTIBULE</u> STORE TO EMPTY VESTIBULE BY 8PM PM DEMO OLD CARPET &amp; VINYL BASE PM INSTALL NEW CARPET &amp; VINYL BASE <u>BREAKROOM</u> STORE TO EMPTY UPPER CABINETS AND MILLWORK BY 8PM 9PM DISCONNECT SINK TO MILLWORK PM DEMO MILLWORK &amp; UPPER CABINETS PM DEMO OLD TABLES &amp; CHAIRS PM FIXTURE CARPENTERS TO SET NEW MILLWORK &amp; UPPER CABINETS PM RECONNECT SINK PM FIXTURE CARPENTERS TO SET NEW TABLES &amp; CHAIRS <u>SEAFOOD</u> SCORED FRP INSTALLATION</p>	<p><u>SALES FLOOR</u> PM LVT/VCT REPAIRS PM REMOVE &amp; REPLACE IMPACT DOORS <u>SEAFOOD</u> SCORED FRP INSTALLATION</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM* STORE MEETINGS @1PM <u>SALES FLOOR</u> PM LVT/VCT REPAIRS PM REMOVE &amp; REPLACE IMPACT DOORS <u>LOADING DOCK</u> AM FAIRBORN TO INSTALL NEW DOCK ARMS PM PAINT FIRE LANES <u>SEAFOOD</u> SCORED FRP INSTALLATION</p>	<p><u>SALES FLOOR</u> PM LVT/VCT REPAIRS PM REMOVE &amp; REPLACE IMPACT DOORS <u>SEAFOOD</u> SCORED FRP INSTALLATION</p>		

# KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/30	7/1	7/2	7/3	7/4	7/5	WK 14
<b>STORE</b>	<b>FACILITY</b>	<b>CONTRACTOR</b>				

<p><b><u>SALES FLOOR</u></b> PM REMOVE &amp; REPLACE IMPACT DOORS</p>	<p><b><u>SALES FLOOR</u></b> PM REMOVE &amp; REPLACE IMPACT DOORS</p>		<p>*WEEKLY CONSTRUCTION MEETINGS @8AM* <b>STORE MEETINGS @1PM</b></p>	<p><b>JULY 4TH</b></p>		
---	---	--	---	------------------------	--	--

