

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY 4/14	MONDAY 4/15	TUESDAY 4/16	WEDNESDAY 4/17	THURSDAY 4/18	FRIDAY 4/19	SAT WK 3
STORE						
<p>PRODUCE</p> <p>STORE TO RELOCATE PRODUCE TABLES FOR RELOCATED CASES</p> <p>PM REMOVE CONCRETE (COVER W/STEEL PLATES & RUGS)</p> <p>SALES FLOOR</p> <p>PM PRIME & PAINT WALLS</p>	<p>RECEIVE DÉCOR</p> <p>RECEIVE EMI FLORAL TABLES & RX DROP OFF COUNTER TOP</p> <p>RECEIVE MIDAH CASES</p> <p>PRODUCE</p> <p>PM U.G. PLUMBING</p> <p>SALES FLOOR</p> <p>PM PRIME & PAINT WALLS</p> <p>RESET STARTS</p>	<p>PRODUCE</p> <p>PM ADDITIONAL SAW CUT FOR PRODUCE DRAINS</p> <p>PM COMPLETE U.G. PLUMBING</p> <p>SALES FLOOR</p> <p>PM PRIME & PAINT WALLS</p> <p>RESET</p> <p>9PM FIXTURE CARPENTERS TO RECEIVE SHELVING</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p>PRODUCE</p> <p>PM U.G. INSPECTION</p> <p>PM BACKFILL & REMOVE SPOILS</p> <p>SALES FLOOR</p> <p>PM PRIME & PAINT WALLS</p> <p>RESET</p> <p>PM FIXTURE CARPENTERS TO BUILD NEW BREAD WALL BACKSIDE OF PRODUCE (B-LINES 2&3)</p>	<p>PRODUCE</p> <p>4AM PREP TRENCH FOR INSPECTION</p> <p>AM PRE-POUR INSPECTION</p> <p>AM POUR CONCRETE</p> <p>(COVER WITH STEEL PLATES & RUGS)</p> <p>SALES FLOOR</p> <p>PM COMPLETE PAINT</p>		
FACILITY						
CONTRACTOR						
4/17/2024						

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/21	4/22	4/23	4/24	4/25	4/26	WK 4
	FACILITY	CONTRACTOR				
<p>PRODUCE</p> <p>STORE TO EMPTY 88' OF</p> <p>PRODUCE/DELI</p> <p>9PM PUMP DOWN/DISCONNECT</p> <p>88' OF PRODUCE</p> <p>PM FIXTURE CARPENTERS TO</p> <p>RELOCATE 52' OF PRODUCE</p> <p>PM SAVE 36'</p> <p>(RAVES TO PICK UP 36' OF</p> <p>PRODUCE)</p> <p>SALES FLOOR</p> <p>PM INSTALL DECOR</p> <p>RESET</p> <p>PM RELOCATE POWER & DATA</p> <p>FOR ATM & REDBOX</p> <p>PM FIXTURE CARPENTERS TO</p> <p>CONNECT NEW B-LINE #13 W/8'</p> <p>OLD G-50'S, CONNECT #14 W/8'</p> <p>EXISTING G-50 PARTS, EXTEND B-</p> <p>LINE #9 & #10 W/NEW PARTS,</p> <p>RELOCATE TORTILLA END CAP TO</p> <p>BACK OF #14</p>	<p>RECEIVE 48" CHICKEN TABLE</p> <p>PRODUCE</p> <p>PM REFRIG./ELEC.</p> <p>(INSTALL PVC RISER)</p> <p>SALES FLOOR</p> <p>PM INSTALL DECOR</p> <p>RESET</p> <p>PM FIXTURE CARPENTERS TO</p> <p>CONNECT B-LINE #15</p> <p>(ROLL FRONT & BACK TOGETHER</p> <p>NO EXTENSIONS)</p> <p>EXTEND B-LINE #36 & #10</p>	<p>PRODUCE</p> <p>PM REFRIG./ELEC.</p> <p>(INSTALL PVC RISER)</p> <p>SALES FLOOR</p> <p>PM INSTALL DECOR</p> <p>RESET</p> <p>PM FIXTURE CARPNETERS TO</p> <p>CONNECT B-LINE #16</p> <p>(ROLL FRONT & BACK TOGETHER</p> <p>NO EXTENSIONS)</p> <p>EXTEND #35 W/OLD G-50 PARTS</p>	<p>*WEEKLY CONSTRUCTION</p> <p>MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p>PRODUCE</p> <p>PM COMPLETE REFRIG./ELEC.</p> <p>(INSTALL PVC RISER)</p> <p>FINAL EVAC. @4AM</p> <p>SALES FLOOR</p> <p>PM INSTALL DECOR</p> <p>RESET</p> <p>PM FIXTURE CARPENTERS TO</p> <p>CONNECT B-LINE #17 W/OLD G-</p> <p>50 PARTS</p>	<p>PRODUCE</p> <p>STORE TO STOCK 52' OF</p> <p>PRODUCE BY 6AM</p> <p>SALES FLOOR</p> <p>PM INSTALL DECOR</p> <p>RESET</p> <p>PM FIXTURE CARPENTERS TO</p> <p>CONNECT B-LINE #18 W/OLD G-</p> <p>50 PARTS</p> <p>(ROLL FRONT & BACK TOGETHER</p> <p>NO EXTENSIONS)</p> <p>REDUCE B-LINE #33 TO NEW</p> <p>LENGTH PULL 4' OFF THE</p> <p>FRONT/RELOCATE G-50</p>		

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/28	4/29	4/30	5/1	5/2	5/3	WK 5
STORE	FACILITY	CONTRACTOR				
RESET PM FIXTURE CARPENTERS TO CONNECT B-LINE #8 W/OLD G-50 PARTS ALIGN BACK OF AISLE W/#17	RECEIVE & STORE 5' SELF SERVICE BAKERY (STORE IN POD) RECEIVE IDX BAKERY NESTING TABLES (STORE IN POD) RECEIVE NEW BREAD SLICER (STORE IN POD) RECEIVE & STORE 5' REMOTE SEAFOOD FREEZER (STORE IN POD) PRODUCE 9PM RECEIVE/SET 12' PRODUCE (CKT. C-13) DAIRY STORE TO EMPTY DAIRY ISLAND BY 8PM 9PM PUMP DOWN/DISCONNECT REFRIG. & ELEC. PM DEMO ISLAND PM FIXTURE CARPENTERS TO RECEIVE/SET 16' DAIRY ISLAND (CKT. DR-1) INSTALL PVC CHASE BETWEEN CASE & END CAP PER PLANS CASE DELIVERY 9PM FIXTURE CARPENTERS TO RECEIVE/STORE IN POD 4' SEAFOOD (CKT. C-6) 2 DR MEAT (CKT. AR-9) 12' SERVICE SEAFOOD (CKT. B-9) 24' FROZEN DAIRY (CKT. DR-5) RESET PM FIXTURE CARPENTERS TO CONNECT B-LINE #20 W/NEW & OLD G-GO PARTS RELOCATE/RX COUNTER WALL SHELVING FOR NEW 12' HP SHELVING BUILD NEW 12' WALL SHELVING W/TA END PANELS	*WEEKLY CONSTRUCTION MEETINGS @8AM* STORE MEETINGS @1PM PRODUCE PM REFRIG./ELEC. DAIRY PM REFRIG./ELEC. RESET PM REFRIG./ELEC. PRODUCE PM REFRIG./ELEC. DAIRY PM REFRIG./ELEC. RESET	PM REFRIG./ELEC. DAIRY PM REFRIG./ELEC. RESET			

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/5	5/6	5/7	5/8	5/9	5/10	WK 6
STORE						
<p>PRODUCE</p> <p>PM COMPLETE REFRIG./ELEC. FINAL EVAC. @4AM</p> <p>DAIRY</p> <p>PM COMPLETE REFRIG./ELEC. FINAL EVAC. @4AM <u>RESET</u></p>	<p>PRODUCE</p> <p>STORE TO STOCK 12' PRODUCE BY 6AM DAIRY</p> <p>STORE TO STOCK DAIRY ISLAND BY 6AM DELI</p> <p>STORE TO EMPTY 28' SERVICE DELI BY 8PM</p> <p>9PM PUMP DOWN/DISCONNECT REFRIG./ELEC.</p> <p>PM FIXTURE CARPENTERS TO RELOCATE 20' DELI</p> <p>9PM FIXTURE CARPENTERS TO RECEIVE/SET 8' DELI (CKT.B-17)</p> <p>RELOCATED 20' DELI RUNNING BY 6AM</p> <p>FROZEN/DAIRY</p> <p>STORE TO EMPTY 10 DOORS</p> <p>FROZEN ICE CREAM BY 8PM</p> <p>9PM PUMP/DOWN DISCONNECT REFRIG. & ELEC. TO 10 DOORS</p> <p>PM DEMO 10 DOORS</p> <p>9PM FIXTURE CARPENTERS TO SET NEW 24' DAIRY (CKT. DR-5) <u>RESET</u></p> <p>PM ELECTRICAL TO FRESH PET COOLERS</p>	<p>DELI</p> <p>STORE TO STOCK RELOCATED 20' BY 6AM</p> <p>PM REFRIG./ELEC. TO NEW 8' DELI</p> <p>STORE TO VACATE FLOOR SPACE FOR EPOXY REPAIRS</p> <p>PM PREP FOR EPOXY DAIRY</p> <p>PM REFRIG./ELEC. <u>RESET</u></p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM DELI</p> <p>PM REFRIG./ELEC. TO NEW 8' DELI</p> <p>PM EPOXY REPAIRS DAIRY</p> <p>PM REFRIG./ELEC. <u>RESET</u></p>	<p>DELI</p> <p>PM REFRIG./ELEC. TO NEW 8' DELI</p> <p>PM EPOXY CURE DAIRY</p> <p>PM REFRIG./ELEC. <u>RESET</u></p>	<p>DELI</p> <p>STORE TO HAVE FLOOR SPACE BACK BY 6AM</p>	
FACILITY						
CONTRACTOR						

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/12	5/13	5/14	5/15	5/16	5/17	WK 7
STORE						
FACILITY						
<p>DELI PM COMPLETE REFRIG./ELEC. TO NEW 8' DELI FINAL EVAC. @4AM DAIRY PM COMPLETE REFRIG./ELEC. FINAL EVAC. @4AM SEAFOOD STORE TO EMPTY 16' SERVICE MEAT & 4' HOME CHEF 9PM PUMP DOWN/DISCONNECT REFRIG. & ELEC. TO 16' SERVICE SEAFOOD & 4' HOME CHEF PM DEMO 16' SERVICE MEAT & FILLER PM FIXTURE CARPENTERS TO RELOCATE 4' HOME CHEF PM FIXTURE CARPENTERS TO SET NEW 12' SERVICE MEAT (CKT. B-9) RESET PM DEMO B-LINE #31 TO NEW LENGTH PM ELECTRICAL TO BABY FOOD COOLER</p>	<p>DELI STORE TO STOCK 8' DELI BY 6AM DAIRY STORE TO STOCK 10 DR FROZEN BY 6AM SEAFOOD PM REFRIG./ELEC. TO NEW 12' SERVICE MEAT PM REFRIG./ELEC. TO RELOCATED 4' HOME CHEF FINAL EVAC. @4AM (RUNNING 6AM TUESDAY MORNING) RESET</p>	<p>SEAFOOD STORE TO STOCK 4' HOME CHEF BY 6AM PM REFRIG./ELEC. TO NEW 12' SERVICE MEAT STORE TO EMPTY 12' SERVICE SEAFOOD BY 8PM PM PUMP DOWN/DISCONNECT REFRIG. & ELEC. PM FIXTURE CARPENTERS TO RELOCATE 12' SERVICE SEAFOOD (RUNNING 6AM WEDNESDAY MORNING) PM FIXTURE CARPENTERS TO SET NEW 4' 5 DECK SEAFOOD RESET PM FIXTURE CARPENTERS TO BUID NEW 6' BEER END CAPS</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM* STORE MEETINGS @1PM SEAFOOD STORE TO STOCK 12 SERVICE SEAFOOD PM REFRIG./ELEC. TO NEW 12' SERVICE MEAT PM REFRIG./ELEC. TO NEW 4' 5 DECK SEAFOOD RESET PM DEMO OLD WINE GONDOLAS PM FIXTURE CARPENTERS TO BUILD NEW B-LINE FOR WINE #36 & #37 RESET</p>	<p>SEAFOOD PM COMPLETE REFRIG./ELEC. TO NEW 12' SERVICE MEAT FINAL EVAC. @4AM PM REFRIG./ELEC. TO NEW 4' 5 DECK SEAFOOD RESET PM DEMO OLD WINE GONDOLAS PM FIXTURE CARPENTERS TO BUILD NEW B-LINE FOR WINE #36 & #37</p>	<p>SEAFOOD STORE TO STOCK 12' SERVICE MEAT BY 6AM RESET COMPLETE</p>	

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY 5/19	MONDAY 5/20	TUESDAY 5/21	WEDNESDAY 5/22	THURSDAY 5/23	FRIDAY 5/24	SAT WK 8
STORE						
FACILITY						
<p>SEAFOOD</p> <p>PM COMPLETE REFRIG./ELEC. TO NEW 4' 5 DECK SEAFOOD FINAL EVAC. @4AM</p> <p>STORE TO EMPTY 6' 5 DECK SEAFOOD & 4 DR FRZ. SEAFOOD BY 8PM</p> <p>PM FIXTURE CARPENTERS TO SET NEW 2DR FRZ. MEAT (CKT. AR-9)</p> <p>PM FIXTURE CARPENTERS TO RELOCATE 4 DR. FRZ (REMOVE END PANEL)</p> <p>FLORAL</p> <p>STORE TO EMPTY SLAT WALL & BALLOON BOXES & UPPER CABINETS BY 8PM</p> <p>9PM DEMO OLD SLAT WALL & BALLOON BOXES</p> <p>PM FIXTURE CARPENTERS TO INSTALL NEW SLAT WALL & BALLOON BOXES & UPPER CABINETS</p> <p>PM FIXTURE CARPENTERS TO BRING IN NEW FLORAL NESTING TABLES</p>	<p>SEAFOOD</p> <p>RECEIVE RESTROOM PARTITIONS & ACCESSORIES</p> <p>RECEIVE HAND DRYERS (6)</p> <p>SEAFOOD</p> <p>STORE TO STOCK 4' 5 DECK BY 6AM</p> <p>PM REFRIG./ELEC. TO NEW 10 DR. FRZ. MEAT</p> <p>STORE TO EMPTY SELF-CONTAINED REACH-IN BY 8PM</p> <p>9PM PUMP DOWN/DISCONNECT REACH-IN</p> <p>PM DEMO SELF CONTAINED REACH-IN</p> <p>PM FIXTURE CARPENTERS TO SET NEW SELF CONTAINED REACH-IN FREEZER (CKT. AR-9)</p> <p>FLORAL</p> <p>RECEIVE FLORAL SLAT WALL & BALLOON BOXES & UPPER CABINETS & MILLWORK</p> <p>RECEIVE LIQUOR CABINET</p> <p>RECEIVE BREAKROOM UPPER CABINETS</p> <p>RECEIVE BREAKROOM SINK</p> <p>KROGER TECHNOLOGY TO DISCONNECT EQUIPMENT</p> <p>PM DISCONNECT/RECONNECT SINK BY 6AM</p> <p>PM DISCONNECT/RECONNECT POWER TO MILLWORK BY 6AM</p> <p>PM FIXTURE CARPENTERS TO SET NEW MILLWORK</p> <p>KROGER TECHNOLOGY TO RECONNECT EQUIPMENT BY 6AM</p>	<p>SEAFOOD</p> <p>PM REFRIG./ELEC. TO NEW 10 DR. FRZ. MEAT</p> <p>PM REFRIG./ELEC TO SELF CONTAINED FREEZER</p> <p>FLORAL</p> <p>AM FLORAL RESET</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p>SEAFOOD</p> <p>PM REFRIG./ELEC. TO NEW 10 DR. FRZ. MEAT</p> <p>PM REFRIG./ELEC TO SELF CONTAINED FREEZER</p> <p>FLORAL</p> <p>AM FLORAL RESET</p>	<p>SEAFOOD</p> <p>PM COMPLETE REFRIG./ELEC. TO NEW 10 DR. FRZ. MEAT</p> <p>FINAL EVAC. @4AM</p> <p>PM COMPLETE REFRIG./ELEC TO SELF CONTAINED FREEZER</p> <p>FINAL EVAC. @4AM</p>	<p>RECEIVE FAIRBORN EQUIPMENT</p> <p>SEAFOOD</p> <p>STORE TO STOCK 10 DR. FRZ. SEAFOOD BY 6AM</p> <p>STORE TO STOCK SELF CONTAINED FREEZER BY 6AM</p>	

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/26	5/27	5/28	5/29	5/30	5/31	WK 9

CONTRACTOR						
STORE	FACILITY	CONTRACTOR		BAKERY	RECEIVE RESTROOM COUNTERS	
	<p>MEMORIAL DAY</p>	<p>BAKERY</p> <p>STORE TO EMPTY SERVICE</p> <p>BAKERY 8PM</p> <p>STORE TO EMPTY ARTISAN FIXTURES BY 8PM</p> <p>9PM DEMO EXISTING SERVICE</p> <p>END PANEL</p> <p>PM FIXTURE CARPENTERS TO SET</p> <p>NEW 5' SELF SERVICE BAKERY (IN POD)</p> <p>PM DEMO BREAD SLICER & FILLER MILLWORK</p> <p>PM DISCONNECT POWER TO ARTISAN FIXTURES</p> <p>PM FIXTURE CARPENTERS TO RELOCATE ARTISAN FIXTURES</p> <p>PM RECONNECT POWER TO ARTISAN FIXTURES</p> <p>PM FIXTURE CARPENTERS TO RELOCATE DEPARTMENT TABLES</p> <p>PM FIXTURE CARPENTERS TO SET NEW NESTING TABLES & BREAD SLICER</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p>BAKERY</p> <p>AM BAKERY RESET</p> <p>PM REFRIG./ELEC.</p> <p>LOADING DOCK</p> <p>AM FAIRBORN INSTALLATION</p> <p>CUSTOMER SERVICE</p> <p>STORE TO CLEAR COUNTERS BY 8PM</p> <p>KROGER TECHNOLOGY TO DISCONNECT EQUIPMENT</p> <p>PM FIXTURE CARPENTERS TO RELAMINATE CUSTOMER SERVICE</p> <p>KROGER TECHNOLOGY TO REINSTALL EQUIPMENT BY 6AM</p>	<p>BAKERY</p> <p>AM BAKERY RESET</p> <p>PM REFRIG./ELEC.</p> <p>CUSTOMER SERVICE</p> <p>PM FIXTURE CARPENTERS TO COMPLETE RELAMINATION</p>		

KROGER-409 GRAND BLANC

PROJECT MANAGER: CODY VANTREASE

GENERAL CONTRACTOR: CARL REGNER

SUNDAY 6/2	MONDAY 6/3	TUESDAY 6/4	WEDNESDAY 6/5	THURSDAY 6/6	FRIDAY 6/7	SAT WK 10
STORE						
FACILITY						
<p>BAKERY PM REFRIG./ELEC. WOMEN'S CUST. RESTROOM CLOSES @9PM MEN'S BECOMES UNISEX PM DISCONNECT SINKS PM DEMO OLD PARTITIONS/COUNTERTOPS & MIRRORS</p>	<p>BAKERY PM COMPLETE REFRIG./ELEC. FINAL EVAC. @4AM WOMEN'S CUST. RESTROOM PM INSTALL COUNTERTOPS PM INSTALL PARTITIONS & ACCESSORIES PM CONNECT SINK PM INSTALL NEW HAND DRYERS PHARMACY PHARMACISTS TO STAY OVERNIGHT STORE TO CLEAR SPACE FOR RELAMINATION KROGER TECHNOLOGY TO DISCONNECT EQUIPMENT PM FIXTURE CARPENTERS TO RELAMINATE MILLWORK KROGER TECHNOLOGY TO RECONNECT EQUIPMENT</p>	<p>BAKERY STORE TO STOCK SERVICE BAKERY BY 6AM WOMEN'S RESTROOM RE-OPENS MEN'S CUST. RESTROOM CLOSES @9PM WOMEN'S BECOMES UNISEX PM DISCONNECT SINKS PM DEMO OLD PARTITIONS/COUNTERTOPS & MIRRORS PHARMACY PHARMACISTS TO STAY OVERNIGHT STORE TO CLEAR SPACE FOR RELAMINATION KROGER TECHNOLOGY TO DISCONNECT COUNSEL ROOM EQUIPMENT PM FIXTURE CARPENTERS TO RELAMINATE MILLWORK KROGER TECHNOLOGY TO RECONNECT COUNSEL ROOM EQUIPMENT</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM* STORE MEETINGS @1PM MEN'S CUST. RESTROOM PM INSTALL COUNTERTOPS PM INSTALL PARTITIONS & ACCESSORIES PM CONNECT SINK PM INSTALL NEW HAND DRYERS PHARMACY PHARMACISTS TO STAY OVERNIGHT STORE TO CLEAR SPACE FOR RELAMINATION PM FIXTURE CARPENTERS TO RELAMINATE MILLWORK</p>	<p>MEN'S RESTROOM RE-OPENS SINGLE CUST. RESTROOMS CLOSE @9PM PM DISCONNECT SINKS PM DEMO BOTH COUNTERTOPS & MIRRORS PM INSTALL NEW COUNTER TOPS PM RECONNECT SINKS PM INSTALL NEW HAND DRYERS PHARMACY PHARMACISTS TO STAY OVERNIGHT STORE TO CLEAR SPACE FOR RELAMINATION PM FIXTURE CARPENTERS TO RELAMINATE MILLWORK</p>	<p>RESTROOMS AM INSTALL ALL MIRRORS</p>	

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY 6/9	MONDAY 6/10	TUESDAY 6/11	WEDNESDAY 6/12	THURSDAY 6/13	FRIDAY 6/14	SAT WK 11
STORE						
FACILITY						
CONTRACTOR						
<p>POWER ALLEY STORE TO VACATE SECTION BY 8PM (SEE FLOOR PLAN) 9PM DEMO OLD FLOOR PM INSTALL NEW LVT PHARMACY PHARMACISTS TO STAY OVERNIGHT STORE TO CLEAR SPACE FOR RELAMINATION PM FIXTURE CARPENTERS TO RELAMINATE MILLWORK SUSHI/DELI SCORED FRP INSTALLATION</p>	<p>POWER ALLEY STORE TO VACATE SECTION BY 8PM (SEE FLOOR PLAN) 9PM DEMO OLD FLOOR PM INSTALL NEW LVT PHARMACY PHARMACISTS TO STAY OVERNIGHT STORE TO CLEAR SPACE FOR RELAMINATION PM FIXTURE CARPENTERS TO RELAMINATE MILLWORK DELI SCORED FRP INSTALLATION</p>	<p>POWER ALLEY STORE TO VACATE SECTION BY 8PM (SEE FLOOR PLAN) 9PM DEMO OLD FLOOR PM INSTALL NEW LVT PHARMACY PHARMACISTS TO STAY OVERNIGHT STORE TO CLEAR SPACE FOR RELAMINATION PM FIXTURE CARPENTERS TO COMPLETE RELAMINATION DELI SCORED FRP INSTALLATION</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM* STORE MEETINGS @1PM POWER ALLEY STORE TO VACATE SECTION BY 8PM (SEE FLOOR PLAN) 9PM DEMO OLD FLOOR PM INSTALL NEW LVT PHARMACY PHARMACISTS TO STAY OVERNIGHT STORE TO CLEAR SPACE FOR RELAMINATION PM FIXTURE CARPENTERS TO RELAMINATE MILLWORK DELI SCORED FRP INSTALLATION</p>	<p>POWER ALLEY STORE TO VACATE SECTION BY 8PM (SEE FLOOR PLAN) 9PM DEMO OLD FLOOR PM INSTALL NEW LVT PHARMACY PHARMACISTS TO STAY OVERNIGHT STORE TO CLEAR SPACE FOR RELAMINATION PM FIXTURE CARPENTERS TO COMPLETE RELAMINATION DELI SCORED FRP INSTALLATION</p>		

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY 6/16	MONDAY 6/17	TUESDAY 6/18	WEDNESDAY 6/19	THURSDAY 6/20	FRIDAY 6/21	SAT WK 12
STORE						
<p>POWER ALLEY</p> <p>STORE TO VACATE SECTION BY 8PM (SEE FLOOR PLAN)</p> <p>9PM DEMO OLD FLOOR</p> <p>PM INSTALL NEW LVT</p> <p>BAKERY</p> <p>SCORED FRP INSTALLATION</p>	<p>RECEIVE IMPACT DOORS</p> <p>CONFERENCE ROOM</p> <p>STORE TO VACATE CONFERENCE ROOM BY 8PM</p> <p>9PM DEMO OLD CARPET & VINYL BASE</p> <p>PM INSTALL NEW CARPET & VINYL BASE</p> <p>PHARMACY</p> <p>RELAMINATION WORK</p> <p>FLOORING WORK</p> <p>BAKERY</p> <p>SCORED FRP INSTALLATION</p>	<p>MANAGERS OFFICE</p> <p>STORE TO VACATE 1/3 OF OFFICE BY 8PM</p> <p>9PM FIXTURE CARPENTERS TO REMOVE DESKS/CABINETS FOR NEW CARPET</p> <p>PM DEMO 1/3 OF OFFICE CARPET AND VINYL BASE</p> <p>PM INSTALL 1/3 OF NEW CARPET & VINYL BASE</p> <p>BAKERY</p> <p>SCORED FRP INSTALLATION</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p>MANAGERS OFFICE</p> <p>STORE TO VACATE 1/3 OF OFFICE BY 8PM</p> <p>9PM FIXTURE CARPENTERS TO REMOVE DESKS/CABINETS FOR NEW CARPET</p> <p>PM DEMO 1/3 OF OFFICE CARPET AND VINYL BASE</p> <p>PM INSTALL 1/3 OF NEW CARPET & VINYL BASE</p> <p>BAKERY</p> <p>SCORED FRP INSTALLATION</p>	<p>MANAGERS OFFICE</p> <p>STORE TO VACATE 1/3 OF OFFICE BY 8PM</p> <p>9PM FIXTURE CARPENTERS TO REMOVE DESKS/CABINETS FOR NEW CARPET</p> <p>PM DEMO 1/3 OF OFFICE CARPET AND VINYL BASE</p> <p>PM INSTALL 1/3 OF NEW CARPET & VINYL BASE</p> <p>BAKERY</p> <p>SCORED FRP INSTALLATION</p>		
FACILITY						

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/23	6/24	6/25	6/26	6/27	6/28	WK 13
CONTRACTOR						
FACILITY						
<p>STORE</p> <p>RECEIVE BREAKROOM FURNITURE</p> <p>RECEIVE BREAKROOM MILLWORK</p> <p>MAIN VESTIBULE</p> <p>STORE TO EMPTY VESTIBULE BY 8PM</p> <p>PM DEMO OLD CARPET & VINYL BASE</p> <p>PM INSTALL NEW CARPET & VINYL BASE</p> <p>BREAKROOM</p> <p>STORE TO EMPTY UPPER CABINETS AND MILLWORK BY 8PM</p> <p>9PM DISCONNECT SINK TO MILLWORK</p> <p>PM DEMO MILLWORK & UPPER CABINETS</p> <p>PM DEMO OLD TABLES & CHAIRS</p> <p>PM FIXTURE CARPENTERS TO SET NEW MILLWORK & UPPER CABINETS</p> <p>PM RECONNECT SINK</p> <p>PM FIXTURE CARPENTERS TO SET NEW TABLES & CHAIRS</p> <p>SEAFOOD</p> <p>SCORED FRP INSTALLATION</p>	<p>SECONDARY VESTIBULE</p> <p>STORE TO EMPTY VESTIBULE BY 8PM</p> <p>PM DEMO OLD CARPET & VINYL BASE</p> <p>PM INSTALL NEW CARPET & VINYL BASE</p> <p>BREAKROOM</p> <p>STORE TO EMPTY UPPER CABINETS AND MILLWORK BY 8PM</p> <p>9PM DISCONNECT SINK TO MILLWORK</p> <p>PM DEMO MILLWORK & UPPER CABINETS</p> <p>PM DEMO OLD TABLES & CHAIRS</p> <p>PM FIXTURE CARPENTERS TO SET NEW MILLWORK & UPPER CABINETS</p> <p>PM RECONNECT SINK</p> <p>PM FIXTURE CARPENTERS TO SET NEW TABLES & CHAIRS</p> <p>SEAFOOD</p> <p>SCORED FRP INSTALLATION</p>	<p>SALES FLOOR</p> <p>PM LVT/VCT REPAIRS</p> <p>PM REMOVE & REPLACE IMPACT DOORS</p> <p>SEAFOOD</p> <p>SCORED FRP INSTALLATION</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p>SALES FLOOR</p> <p>PM LVT/VCT REPAIRS</p> <p>PM REMOVE & REPLACE IMPACT DOORS</p> <p>LOADING DOCK</p> <p>AM FAIRBORN TO INSTALL NEW DOCK ARMS</p> <p>PM PAINT FIRE LANES</p> <p>SEAFOOD</p> <p>SCORED FRP INSTALLATION</p>	<p>SALES FLOOR</p> <p>PM LVT/VCT REPAIRS</p> <p>PM REMOVE & REPLACE IMPACT DOORS</p> <p>SEAFOOD</p> <p>SCORED FRP INSTALLATION</p>		

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY 6/30	MONDAY 7/1	TUESDAY 7/2	WEDNESDAY 7/3	THURSDAY 7/4	FRIDAY 7/5	SAT WK 14
STORE						
FACILITY						
<p>SALES FLOOR PM REMOVE & REPLACE IMPACT DOORS</p>	<p>SALES FLOOR PM REMOVE & REPLACE IMPACT DOORS</p>	<p>SALES FLOOR PM REMOVE & REPLACE IMPACT DOORS</p>	<p>SALES FLOOR PM REMOVE & REPLACE IMPACT DOORS</p>	<p>SALES FLOOR PM REMOVE & REPLACE IMPACT DOORS</p>	<p>SALES FLOOR PM REMOVE & REPLACE IMPACT DOORS</p>	<p>SALES FLOOR PM REMOVE & REPLACE IMPACT DOORS</p>
			<p>*WEEKLY CONSTRUCTION MEETINGS @8AM* STORE MEETINGS @1PM</p>			
			<p>JULY 4TH</p>			