

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

MNGR.

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
3/31	4/1	4/2	4/3	4/4	4/5	WK 1

STORE	FACILITY	CONTRACTOR				
-------	----------	------------	--	--	--	--

<p style="color: magenta; font-weight: bold;">EASTER SUNDAY</p>	<p style="color: blue; font-size: small;">GPR @ DELI ISLAND & PRODUCE</p> <p style="color: red; font-weight: bold; font-size: small;">DELI ISLAND</p> <p style="font-size: small;">AM LAYOUT SAW CUTS PM SAW CUT & REMOVE CONCRETE (COVER W/STEEL PLATES & RUGS)</p> <p style="color: red; font-weight: bold; font-size: small;">PRODUCE</p> <p style="font-size: small;">AM LAYOUT SAW CUTS PM CUT CONCRETE (DO NOT REMOVE)</p>	<p style="color: red; font-weight: bold; font-size: small;">DELI ISLAND</p> <p style="font-size: small;">PM U.G. PLUMBING</p>	<p style="font-size: small;">*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p style="color: red; font-weight: bold; font-size: small;">STORE MEETINGS @1PM</p> <p style="color: red; font-weight: bold; font-size: small;">DELI ISLAND</p> <p style="font-size: small;">PM COMPLETE U.G. PLUMBING</p>	<p style="color: red; font-weight: bold; font-size: small;">DELI ISLAND</p> <p style="color: green; font-size: small;">AM U.G. INSPECTIONS</p> <p style="font-size: small;">PM BACK FILL & REMOVE SPOILS</p>	<p style="color: red; font-weight: bold; font-size: small;">DELI ISLAND</p> <p style="font-size: small;">4AM PREP TRENCH FOR CONCRETE</p> <p style="color: green; font-size: small;">AM PRE-POUR INSPECTION</p> <p style="color: orange; font-size: small;">AM POUR TRENCH</p>	
			03/11/24			

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/7	4/8	4/9	4/10	4/11	4/12	WK 2

STORE	FACILITY	CONTRACTOR				
--------------	-----------------	-------------------	--	--	--	--

<p><u>DELI ISLAND</u></p> <p>STORE TO EMPTY ISLAND BY 8PM</p> <p>9PM PUMP DOWN/DISCONNECT REFRIG. & ELEC.</p> <p>PM FIXTURE CARPENTERS TO RELOCATE DELI ISLAND</p>	<p><u>DELI ISLAND</u></p> <p>PM REFRIG./ELEC.</p>	<p><u>DELI ISLAND</u></p> <p>PM REFRIG./ELEC. (INSTALL PVC CHASE)</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p><u>DELI ISLAND</u></p> <p>PM COMPLETE REFRIG./ELEC. (INSTALL PVC CHASE)</p> <p>FINAL EVAC. @ 4AM</p>	<p><u>DELI ISLAND</u></p> <p>STORE TO STOCK DELI ISLAND BY 6AM</p>		
---	--	--	--	--	--	--

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/14	4/15	4/16	4/17	4/18	4/19	WK 3

STORE	FACILITY	CONTRACTOR				
--------------	-----------------	-------------------	--	--	--	--

<p>PRODUCE</p> <p>STORE TO RELOCATE PRODUCE TABLES FOR RELOCATED CASES</p> <p>PM REMOVE CONCRETE (COVER W/STEEL PLATES & RUGS)</p>	<p>PRODUCE</p> <p>PM U.G. PLUMBING</p>	<p>PRODUCE</p> <p>PM COMPLETE U.G. PLUMBING</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p>PRODUCE</p> <p>PM U.G. INSPECTION</p> <p>PM BACKFILL & REMOVE SPOILS</p>	<p>PRODUCE</p> <p>4AM PREP TRENCH FOR INSPECTION</p> <p>AM PRE-POUR INSPECTION</p> <p>AM POUR CONCRETE (COVER WITH STEEL PLATES & RUGS)</p>		
--	---	--	---	--	--	--

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/21	4/22	4/23	4/24	4/25	4/26	WK 4
STORE	FACILITY	CONTRACTOR				
<p>PRODUCE</p> <p>STORE TO EMPTY 88' OF PRODUCE</p> <p>9PM PUMP DOWN/DISCONNECT 88' OF PRODUCE</p> <p>PM FIXTURE CARPENTERS TO RELOCATE 52' OF PRODUCE</p> <p>PM SAVE 36' (RAVES TO PICK UP 36' OF PRODUCE)</p>	<p>PRODUCE</p> <p>PM REFRIG./ELEC.</p>	<p>PRODUCE</p> <p>PM REFRIG./ELEC. (INSTALL PVC RISER)</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p>PRODUCE</p> <p>PM COMPLETE REFRIG./ELEC. (INSTALL PVC RISER)</p> <p>FINAL EVAC. @4AM</p>	<p>PRODUCE</p> <p>STORE TO STOCK 52' OF PRODUCE BY 6AM</p>		

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY 4/28	MONDAY 4/29	TUESDAY 4/30	WEDNESDAY 5/1	THURSDAY 5/2	FRIDAY 5/3	SAT WK 5
STORE	FACILITY	CONTRACTOR				
	<p>PRODUCE</p> <p>9PM RECEIVE/SET 12' PRODUCE (CKT. C-13)</p> <p>FROZEN</p> <p>STORE TO EMPTY 10 DOORS</p> <p>FROZEN ICE CREAM BY 8PM</p> <p>9PM PUMP/DOWN DISCONNECT REFRIG. & ELEC. TO 10 DOORS</p> <p>PM DEMO 10 DOORS</p> <p>9PM FIXTURE CARPENTERS TO RECEIVE/SET NEW 24' DAIRY (CKT. DR-5)</p> <p>CASE DELIVERY</p> <p>9PM FIXTURE CARPENTERS TO RECEIVE/STORE</p> <p>4' SEAFOOD (CKT.C-6)</p> <p>2 DR MEAT (CKT. AR-9)</p> <p>12' SERVICE SEAFOOD (CKT.B-9)</p> <p>16' DAIRY ISLAND (CKT. DR-1)</p> <p>FIND SPOT IN STORE FOR ISLAND</p>	<p>PRODUCE</p> <p>PM REFRIG./ELEC.</p> <p>FROZEN</p> <p>PM REFRIG./ELEC.</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p>PRODUCE</p> <p>PM REFRIG./ELEC.</p> <p>FROZEN</p> <p>PM REFRIG./ELEC.</p>	<p>PRODUCE</p> <p>PM REFRIG./ELEC.</p> <p>FROZEN</p> <p>PM REFRIG./ELEC.</p>		

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/5	5/6	5/7	5/8	5/9	5/10	WK 6

STORE	FACILITY	CONTRACTOR			
--------------	-----------------	-------------------	--	--	--

<p><u>PRODUCE</u> PM COMPLETE REFRIG./ELEC. FINAL EVAC. @4AM</p> <p><u>FROZEN</u> PM COMPLETE REFRIG./ELEC. FINAL EVAC. @4AM</p>	<p><u>PRODUCE</u> STORE TO STOCK 24' PRODUCE BY 6AM</p> <p><u>FROZEN</u> STORE TO STOCK 10 DR FROZEN BY 6AM</p> <p><u>DELI</u> STORE TO EMPTY 28' SERVICE DELI BY 8PM 9PM PUMP DOWN/DISCONNECT REFRIG./ELEC. PM FIXTURE CARPENTERS TO RELOCATE 20' DELI 9PM FIXTURE CARPENTERS TO RECEIVE/SET 8' DELI(CKT.B-17) RELOCATED 20' DELI RUNNING BY 6AM</p> <p><u>DAIRY</u> STORE TO EMPTY DAIRY ISLAND BY 8PM 9PM PUMP DOWN/DISCONNECT REFRIG. & ELEC. PM DEMO ISLAND PM FIXTURE CARPENTERS TO SET 16' DAIRY ISLAND (CKT. DR-1) INSTALL PVC CHASE BETWEEN CASE & END CAP PER PLANS</p>	<p><u>DELI</u> STORE TO STOCK RELOCATED 20' BY 6AM PM REFRIG./ELEC. TO NEW 8' DELI</p> <p><u>DAIRY</u> PM REFRIG./ELEC.</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM* STORE MEETINGS @1PM</p> <p><u>DELI</u> PM REFRIG./ELEC. TO NEW 8' DELI</p> <p><u>DAIRY</u> PM REFRIG./ELEC.</p>	<p><u>DELI</u> PM REFRIG./ELEC. TO NEW 8' DELI</p> <p><u>DAIRY</u> PM REFRIG./ELEC.</p>		
--	---	---	--	---	--	--

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/12	5/13	5/14	5/15	5/16	5/17	WK 7

STORE	FACILITY	CONTRACTOR				
-------	----------	------------	--	--	--	--

<p>DELI</p> <p>PM COMPLETE REFRIG./ELEC. TO NEW 8' DELI FINAL EVAC. @4AM</p> <p>DAIRY</p> <p>PM COMPLETE REFRIG./ELEC. FINAL EVAC. @4AM</p> <p>SEAFOOD</p> <p>STORE TO EMPTY 16' SERVICE MEAT & 4' HOME CHEF</p> <p>9PM PUMP DOWN/DISCONNECT REFRIG. & ELEC. TO 16' SERVICE SEAFOOD & 4' HOME CHEF</p> <p>PM DEMO 16' SERVICE MEAT & FILLER</p> <p>PM FIXTURE CARPENTERS TO RELOCATE 4' HOME CHEF</p> <p>PM FIXTURE CARPENTERS TO SET NEW 12' SERVICE MEAT (CKT. B-9)</p>	<p>DELI</p> <p>STORE TO STOCK 8' DELI BY 6AM</p> <p>DAIRY</p> <p>STORE TO STOCK DAIRY ISLAND BY 6AM</p> <p>SEAFOOD</p> <p>PM REFRIG./ELEC. TO NEW 12' SERVICE MEAT</p> <p>PM REFRIG./ELEC. TO RELOCATED 4' HOME CHEF FINAL EVAC. @4AM (RUNNING 6AM TUESDAY MORNING)</p>	<p>SEAFOOD</p> <p>STORE TO STOCK 4' HOME CHEF BY 6AM</p> <p>PM REFRIG./ELEC. TO NEW 12' SERVICE MEAT</p> <p>STORE TO EMPTY 12' SERVICE SEAFOOD BY 8PM</p> <p>PM PUMP DOWN/DISCONNECT REFRIG. & ELEC.</p> <p>PM FIXTURE CARPENTERS TO RELOCATE 12' SERVICE SEAFOOD (RUNNING 6AM WEDNESDAY MORNING)</p> <p>PM FIXTURE CARPENTERS TO SET NEW 4' 5' DECK SEAFOOD</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p>SEAFOOD</p> <p>STORE TO STOCK 12 SERVICE SEAFOOD</p> <p>PM REFRIG./ELEC. TO NEW 12' SERVICE MEAT</p> <p>PM REFRIG./ELEC. TO NEW 4' 5' DECK SEAFOOD</p>	<p>SEAFOOD</p> <p>PM COMPLETE REFRIG./ELEC. TO NEW 12' SERVICE MEAT FINAL EVAC. @4AM</p> <p>PM REFRIG./ELEC. TO NEW 4' 5' DECK SEAFOOD</p>	<p>SEAFOOD</p> <p>STORE TO STOCK 12' SERVICE MEAT BY 6AM</p>	
---	---	---	--	--	--	--

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/19	5/20	5/21	5/22	5/23	5/24	WK 8

STORE	FACILITY	CONTRACTOR				
-------	----------	------------	--	--	--	--

<p>SEAFOOD</p> <p>PM COMPLETE REFRIG./ELEC. TO NEW 4' 5 DECK SEAFOOD</p> <p>FINAL EVAC. @4AM</p> <p>STORE TO EMPTY 6' 5 DECK SEAFOOD & 4 DR FRZ. SEAFOOD BY 8PM</p> <p>PM FIXTURE CARPENTERS TO SET NEW 2DR FRZ. MEAT (CKT. AR-9)</p> <p>PM FIXTURE CARPENTERS TO RELOCATE 4 DR. FRZ (REMOVE END PANEL)</p>	<p>SEAFOOD</p> <p>STORE TO STOCK 4' 5 DECK BY 6AM</p> <p>PM REFRIG./ELEC. TO NEW 10 DR. FRZ. MEAT</p>	<p>SEAFOOD</p> <p>PM REFRIG./ELEC. TO NEW 10 DR. FRZ. MEAT</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p>SEAFOOD</p> <p>PM REFRIG./ELEC. TO NEW 10 DR. FRZ. MEAT</p>	<p>SEAFOOD</p> <p>PM COMPLETE REFRIG./ELEC. TO NEW 10 DR. FRZ. MEAT</p> <p>FINAL EVAC. @4AM</p>	<p>SEAFOOD</p> <p>STORE TO STOCK 10 DR. FRZ. SEAFOOD BY 6AM</p>	
--	--	---	---	--	--	--

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/26	5/27	5/28	5/29	5/30	5/31	WK 9

STORE	FACILITY	CONTRACTOR				
-------	----------	------------	--	--	--	--

	MEMORIAL DAY		*WEEKLY CONSTRUCTION MEETINGS @8AM* STORE MEETINGS @1PM			
--	--------------	--	--	--	--	--

KROGER-409 GRAND BLANC

PROJECT MANAGER: CODY VANTREASE

GENERAL CONTRACTOR: CARL REGNER

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/2	6/3	6/4	6/5	6/6	6/7	WK 10

STORE **FACILITY** **CONTRACTOR**

			WEEKLY CONSTRUCTION MEETINGS @8AM STORE MEETINGS @1PM			
--	--	--	--	--	--	--

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/9	6/10	6/11	6/12	6/13	6/14	WK 11

STORE **FACILITY** **CONTRACTOR**

			WEEKLY CONSTRUCTION MEETINGS @8AM STORE MEETINGS @1PM			
--	--	--	--	--	--	--

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/16	6/17	6/18	6/19	6/20	6/21	WK 12

STORE	FACILITY	CONTRACTOR				
-------	----------	------------	--	--	--	--

*WEEKLY CONSTRUCTION
MEETINGS @8AM*
STORE MEETINGS @1PM

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/23	6/24	6/25	6/26	6/27	6/28	WK 13

STORE	FACILITY	CONTRACTOR				
-------	----------	------------	--	--	--	--

*WEEKLY CONSTRUCTION
MEETINGS @8AM*
STORE MEETINGS @1PM

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/30	7/1	7/2	7/3	7/4	7/5	WK 14

STORE	FACILITY	CONTRACTOR				
-------	----------	------------	--	--	--	--

			WEEKLY CONSTRUCTION MEETINGS @8AM STORE MEETINGS @1PM	JULY 4TH		
--	--	--	--	----------	--	--

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
7/7	7/8	7/9	7/10	7/11	7/12	WK 15

STORE	FACILITY	CONTRACTOR				
-------	----------	------------	--	--	--	--

			WEEKLY CONSTRUCTION MEETINGS @8AM STORE MEETINGS @1PM			
--	--	--	--	--	--	--