

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

MNGR.

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
3/31	4/1	4/2	4/3	4/4	4/5	WK 1
STORE	FACILITY	CONTRACTOR				
<p>EASTER SUNDAY</p>	<p>GPR @ DELI ISLAND & PRODUCE</p> <hr style="border: 1px solid red;"/> <p>DELI ISLAND</p> <p>AM LAYOUT SAW CUTS PM SAW CUT & REMOVE CONCRETE (COVER W/STEEL PLATES & RUGS)</p> <hr style="border: 1px solid red;"/> <p>PRODUCE</p> <p>AM LAYOUT SAW CUTS PM CUT CONCRETE (DO NOT REMOVE)</p> <hr style="border: 1px solid red;"/> <p>SALES FLOOR</p> <p>PM DEMO WALL DÉCOR</p>	<p>RECEIVE WIRE</p> <p>RECEIVE COPPER</p> <hr style="border: 1px solid red;"/> <p>DELI ISLAND</p> <p>PM U.G. PLUMBING</p> <hr style="border: 1px solid red;"/> <p>SALES FLOOR</p> <p>PM DEMO WALL DÉCOR</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <hr style="border: 1px solid red;"/> <p>DELI ISLAND</p> <p>PM COMPLETE U.G. PLUMBING SALES FLOOR PM DEMO WALL DÉCOR</p>	<p>DELI ISLAND</p> <p>AM U.G. INSPECTIONS</p> <p>PM BACK FILL & REMOVE SPOILS SALES FLOOR PM DEMO WALL DÉCOR</p>	<p>DELI ISLAND</p> <p>4AM PREP TRENCH FOR CONCRETE</p> <p>AM PRE-POUR INSPECTION</p> <p>AM POUR TRENCH</p>	
			03/18/24			

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/7	4/8	4/9	4/10	4/11	4/12	WK 2
STORE	FACILITY	CONTRACTOR				
<p><u>DELI ISLAND</u></p> <p>STORE TO EMPTY ISLAND BY 8PM</p> <p>9PM PUMP DOWN/DISCONNECT REFRIG. & ELEC.</p> <p>PM FIXTURE CARPENTERS TO RELOCATE DELI ISLAND</p> <p><u>SALES FLOOR</u></p> <p>PM MUD & TAPE WALLS FOR PAINT (COVER & PROTECT)</p>	<p><u>DELI ISLAND</u></p> <p>PM REFRIG./ELEC.</p> <p><u>SALES FLOOR</u></p> <p>PM MUD & TAPE WALLS FOR PAINT (COVER & PROTECT)</p>	<p><u>DELI ISLAND</u></p> <p>PM REFRIG./ELEC. (INSTALL PVC CHASE)</p> <p><u>SALES FLOOR</u></p> <p>PM MUD & TAPE WALLS FOR PAINT (COVER & PROTECT)</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p><u>DELI ISLAND</u></p> <p>PM COMPLETE REFRIG./ELEC. (INSTALL PVC CHASE)</p> <p>FINAL EVAC. @ 4AM</p> <p><u>SALES FLOOR</u></p> <p>PM MUD & TAPE WALLS FOR PAINT (COVER & PROTECT)</p>	<p><u>DELI ISLAND</u></p> <p>STORE TO STOCK DELI ISLAND BY 6AM</p> <p><u>SALES FLOOR</u></p> <p>PM COMPLETE MUD & TAPE</p> <p>PM SAND WALLS FOR PAINT/CLEAN-UP (COVER & PROTECT)</p>		

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/14	4/15	4/16	4/17	4/18	4/19	WK 3
STORE	FACILITY	CONTRACTOR				
<p><u>PRODUCE</u></p> <p>STORE TO RELOCATE PRODUCE TABLES FOR RELOCATED CASES</p> <p>PM REMOVE CONCRETE (COVER W/STEEL PLATES & RUGS)</p> <p><u>SALES FLOOR</u></p> <p>PM PRIME & PAINT WALLS</p>	<p>RECEIVE DÉCOR</p> <p>RECEIVE EMI FLORAL TABLES & RX DROP OFF COUNTERTOP</p> <p>RECEIVE MIDAH CASES</p> <p><u>PRODUCE</u></p> <p>PM U.G. PLUMBING</p> <p><u>SALES FLOOR</u></p> <p>PM PRIME & PAINT WALLS</p>	<p><u>PRODUCE</u></p> <p>PM COMPLETE U.G. PLUMBING</p> <p><u>SALES FLOOR</u></p> <p>PM PRIME & PAINT WALLS</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p><u>PRODUCE</u></p> <p>PM U.G. INSPECTION</p> <p>PM BACKFILL & REMOVE SPOILS</p> <p><u>SALES FLOOR</u></p> <p>PM PRIME & PAINT WALLS</p>	<p><u>PRODUCE</u></p> <p>4AM PREP TRENCH FOR INSPECTION</p> <p>AM PRE-POUR INSPECTION</p> <p>AM POUR CONCRETE (COVER WITH STEEL PLATES & RUGS)</p> <p><u>SALES FLOOR</u></p> <p>PM COMPLETE PAINT</p>		

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/21	4/22	4/23	4/24	4/25	4/26	WK 4
STORE	FACILITY	CONTRACTOR				
<p>PRODUCE</p> <p>STORE TO EMPTY 88' OF PRODUCE</p> <p>PRODUCE</p> <p>9PM PUMP DOWN/DISCONNECT 88' OF PRODUCE</p> <p>PM FIXTURE CARPENTERS TO RELOCATE 52' OF PRODUCE</p> <p>PM SAVE 36' (RAVES TO PICK UP 36' OF PRODUCE)</p> <p>SALES FLOOR</p> <p>PM INSTALL DECOR</p>	<p>RECEIVE 48" CHICKEN TABLE</p> <p>PRODUCE</p> <p>PM REFRIG./ELEC.</p> <p>SALES FLOOR</p> <p>PM INSTALL DECOR</p>	<p>PRODUCE</p> <p>PM REFRIG./ELEC. (INSTALL PVC RISER)</p> <p>SALES FLOOR</p> <p>PM INSTALL DECOR</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p>PRODUCE</p> <p>PM COMPLETE REFRIG./ELEC. (INSTALL PVC RISER)</p> <p>FINAL EVAC. @4AM</p> <p>SALES FLOOR</p> <p>PM INSTALL DECOR</p>	<p>PRODUCE</p> <p>STORE TO STOCK 52' OF PRODUCE BY 6AM</p> <p>SALES FLOOR</p> <p>PM INSTALL DÉCOR</p>		

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/28	4/29	4/30	5/1	5/2	5/3	WK 5
STORE	FACILITY	CONTRACTOR				
	RECEIVE & STORE 5' SELF SERVICE BAKERY(STORE IN POD) RECEIVE IDX BAKERY NESTING TABLES(STORE IN POD) RECEIVE NEW BREAD SLICER(STORE IN POD) RECEIVE & STORE 5' REMOTE SEAFOOD FREEZER (STORE IN POD) <u>PRODUCE</u> 9PM RECEIVE/SET 12'PRODUCE (CKT. C-13) <u>FROZEN</u> STORE TO EMPTY 10 DOORS FROZEN ICE CREAM BY 8PM 9PM PUMP/DOWN DISCONNECT REFRIG. & ELEC. TO 10 DOORS PM DEMO 10 DOORS 9PM FIXTURE CARPENTERS TO RECEIVE/SET NEW 24' DAIRY (CKT. DR-5) <u>CASE DELIVERY</u> 9PM FIXTURE CARPENTERS TO RECEIVE/STORE IN POD 4' SEAFOOD (CKT.C-6) 2 DR MEAT (CKT. AR-9) 12' SERVICE SEAFOOD (CKT.B-9) 16' DAIRY ISLAND (CKT. DR-1) FIND SPOT IN STORE FOR ISLAND	<u>PRODUCE</u> PM REFRIG./ELEC. <u>FROZEN</u> PM REFRIG./ELEC.	*WEEKLY CONSTRUCTION MEETINGS @8AM* STORE MEETINGS @1PM <u>PRODUCE</u> PM REFRIG./ELEC. <u>FROZEN</u> PM REFRIG./ELEC.	<u>PRODUCE</u> PM REFRIG./ELEC. <u>FROZEN</u> PM REFRIG./ELEC.		

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/5	5/6	5/7	5/8	5/9	5/10	WK 6
STORE	FACILITY	CONTRACTOR				
<p>PRODUCE</p> <p>PM COMPLETE REFRIG./ELEC. FINAL EVAC. @4AM</p> <p>FROZEN</p> <p>PM COMPLETE REFRIG./ELEC. FINAL EVAC. @4AM</p>	<p>PRODUCE</p> <p>STORE TO STOCK 24' PRODUCE BY 6AM</p> <p>FROZEN</p> <p>STORE TO STOCK 10 DR FROZEN BY 6AM</p> <p>DELI</p> <p>STORE TO EMPTY 28' SERVICE DELI BY 8PM</p> <p>9PM PUMP DOWN/DISCONNECT REFRIG./ELEC.</p> <p>PM FIXTURE CARPENTERS TO RELOCATE 20' DELI</p> <p>9PM FIXTURE CARPENTERS TO RECEIVE/SET 8' DELI(CKT.B-17) RELOCATED 20' DELI RUNNING BY 6AM</p> <p>DAIRY</p> <p>STORE TO EMPTY DAIRY ISLAND BY 8PM</p> <p>9PM PUMP DOWN/DISCONNECT REFRIG. & ELEC.</p> <p>PM DEMO ISLAND</p> <p>PM FIXTURE CARPENTERS TO SET 16' DAIRY ISLAND (CKT. DR-1)</p> <p>INSTALL PVC CHASE BETWEEN CASE & END CAP PER PLANS</p>	<p>DELI</p> <p>STORE TO STOCK RELOCATED 20' BY 6AM</p> <p>PM REFRIG./ELEC. TO NEW 8' DELI</p> <p>STORE TO VACATE FLOOR SPACE FOR EPOXY REPAIRS</p> <p>PM PREP FOR EPOXY</p> <p>DAIRY</p> <p>PM REFRIG./ELEC.</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p>DELI</p> <p>PM REFRIG./ELEC. TO NEW 8' DELI</p> <p>PM EPOXY REPAIRS</p> <p>DAIRY</p> <p>PM REFRIG./ELEC.</p>	<p>DELI</p> <p>PM REFRIG./ELEC. TO NEW 8' DELI</p> <p>PM EPOXY CURE</p> <p>DAIRY</p> <p>PM REFRIG./ELEC.</p>	<p>DELI</p> <p>STORE TO HAVE FLOOR SPACE BACK BY 6AM</p>	

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/12	5/13	5/14	5/15	5/16	5/17	WK 7
STORE	FACILITY	CONTRACTOR				
<p><u>DELI</u></p> <p>PM COMPLETE REFRIG./ELEC. TO NEW 8' DELI FINAL EVAC. @4AM</p> <p><u>DAIRY</u></p> <p>PM COMPLETE REFRIG./ELEC. FINAL EVAC. @4AM</p> <p><u>SEAFOOD</u></p> <p>STORE TO EMPTY 16' SERVICE MEAT & 4' HOME CHEF</p> <p>9PM PUMP DOWN/DISCONNECT REFRIG. & ELEC. TO 16' SERVICE SEAFOOD & 4' HOME CHEF</p> <p>PM DEMO 16' SERVICE MEAT & FILLER</p> <p>PM FIXTURE CARPENTERS TO RELOCATE 4' HOME CHEF</p> <p>PM FIXTURE CARPENTERS TO SET NEW 12' SERVICE MEAT (CKT. B-9)</p>	<p>RECEIVE FLORAL SLAT WALL & BALLOON BOXES & UPPER CABINETS</p> <p>RECEIVE LIQUOR CABINET</p> <p>RECEIVE BREAKROOM UPPER CABINETS</p> <p>RECEIVE BREAKROOM SINK</p> <p><u>DELI</u></p> <p>STORE TO STOCK 8' DELI BY 6AM</p> <p><u>DAIRY</u></p> <p>STORE TO STOCK DAIRY ISLAND BY 6AM</p> <p><u>SEAFOOD</u></p> <p>PM REFRIG./ELEC. TO NEW 12' SERVICE MEAT</p> <p>PM REFRIG./ELEC. TO RELOCATED 4' HOME CHEF</p> <p>FINAL EVAC. @4AM (RUNNING 6AM TUESDAY MORNING)</p>	<p><u>SEAFOOD</u></p> <p>STORE TO STOCK 4' HOME CHEF BY 6AM</p> <p>PM REFRIG./ELEC. TO NEW 12' SERVICE MEAT</p> <p>STORE TO EMPTY 12' SERVICE SEAFOOD BY 8PM</p> <p>PM PUMP DOWN/DISCONNECT REFRIG. & ELEC.</p> <p>PM FIXTURE CARPENTERS TO RELOCATE 12' SERVICE SEAFOOD (RUNNING 6AM WEDNESDAY MORNING)</p> <p>PM FIXTURE CARPENTERS TO SET NEW 4' 5 DECK SEAFOOD</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p><u>SEAFOOD</u></p> <p>STORE TO STOCK 12 SERVICE SEAFOOD</p> <p>PM REFRIG./ELEC. TO NEW 12' SERVICE MEAT</p> <p>PM REFRIG./ELEC. TO NEW 4' 5 DECK SEAFOOD</p>	<p><u>SEAFOOD</u></p> <p>PM COMPLETE REFRIG./ELEC. TO NEW 12' SERVICE MEAT</p> <p>FINAL EVAC. @4AM</p> <p>PM REFRIG./ELEC. TO NEW 4' 5 DECK SEAFOOD</p>	<p><u>SEAFOOD</u></p> <p>STORE TO STOCK 12' SERVICE MEAT BY 6AM</p>	

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/19	5/20	5/21	5/22	5/23	5/24	WK 8

STORE	FACILITY	CONTRACTOR				
<p>SEAFOOD</p> <p>PM COMPLETE REFRIG./ELEC. TO NEW 4' 5 DECK SEAFOOD</p> <p>FINAL EVAC. @4AM</p> <p>STORE TO EMPTY 6' 5 DECK SEAFOOD & 4 DR FRZ. SEAFOOD BY 8PM</p> <p>PM FIXTURE CARPENTERS TO SET NEW 2DR FRZ. MEAT</p> <p>(CKT. AR-9)</p> <p>PM FIXTURE CARPENTERS TO RELOCATE 4 DR. FRZ</p> <p>(REMOVE END PANEL)</p> <p>FLORAL</p> <p>STORE TO EMPTY SLAT WALL & BALLOON BOXES & UPPER CABINETS BY 8PM</p> <p>9PM DEMO OLD SLAT WALL& BALLOON BOXES</p> <p>PM FIXTURE CARPENTERS TO INSTALL NEW SLAT WALL & BALLOON BOXES & UPPER CABINETS</p> <p>PM FIXTURE CARPENTERS TO BRING IN NEW FLORAL NESTING TABLES</p>	<p>RECEIVE RESTROOM PARTITIONS & ACCESSORIES</p> <p>RECEIVE HAND DRYERS (6)</p> <p>SEAFOOD</p> <p>STORE TO STOCK 4' 5 DECK BY 6AM</p> <p>PM REFRIG./ELEC. TO NEW 10 DR. FRZ. MEAT</p> <p>STORE TO EMPTY SELF-CONTAINED REACH IN BY 8PM</p> <p>9PM PUMP DOWN/DISCONNECT REACH-IN</p> <p>PM DEMO SELF CONTAINED REACH-IN</p> <p>PM FIXTURE CARPENTERS TO SET NEW SELF CONTAINED REACH-IN FREEZER (CKT. AR-9)</p> <p>FLORAL</p> <p>AM FLORAL RESET</p>	<p>SEAFOOD</p> <p>PM REFRIG./ELEC. TO NEW 10 DR. FRZ. MEAT</p> <p>FRZ. MEAT</p> <p>PM REFRIG./ELEC TO SELF CONTAINED FREEZER</p> <p>FLORAL</p> <p>AM FLORAL RESET</p>	<p>*WEEKLY CONSTRUCTION</p> <p>MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p>SEAFOOD</p> <p>PM REFRIG./ELEC. TO NEW 10 DR. FRZ. MEAT</p> <p>FRZ. MEAT</p> <p>PM REFRIG./ELEC TO SELF CONTAINED FREEZER</p>	<p>SEAFOOD</p> <p>PM COMPLETE REFRIG./ELEC. TO NEW 10 DR. FRZ. MEAT</p> <p>FRZ. MEAT</p> <p>FINAL EVAC. @4AM</p> <p>PM COMPLETE REFRIG./ELEC TO SELF CONTAINED FREEZER</p> <p>FINAL EVAC. @4AM</p>	<p>SEAFOOD</p> <p>STORE TO STOCK 10 DR. FRZ. SEAFOOD BY 6AM</p> <p>STORE TO STOCK SELF CONTAINED FREEZER BY 6AM</p>	

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/26	5/27	5/28	5/29	5/30	5/31	WK 9
STORE	FACILITY	CONTRACTOR				

	<p>MEMORIAL DAY</p>	<p><u>BAKERY</u> STORE TO EMPTY SERVICE BAKERY 8PM STORE TO EMPTY ARTISAN FIXTURES BY 8PM 9PM DEMO EXISTING SERVICE END PANEL PM FIXTURE CARPENTERS TO SET NEW 5' SELF SERVICE BAKERY (IN POD) PM DEMO BREAD SLICER & FILLER MILLWORK PM DISCONNECT POWER TO ARTISAN FIXTURES PM FIXTURE CARPENTERS TO RELOCATE ARTISAN FIXTURES PM RECONNECT POWER TO ARTISAN FIXTURES PM FIXTURE CARPENTERS TO RELOCATE DEPARTMENT TABLES PM FIXTURE CARPENTERS TO SET NEW NESTING TABLES & BREAD SLICER</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM* STORE MEETINGS @1PM <u>BAKERY</u> AM BAKERY RESET PM REFRIG./ELEC.</p>	<p><u>BAKERY</u> AM BAKERY RESET PM REFRIG./ELEC.</p>		
--	----------------------------	--	--	--	--	--

KROGER-409 GRAND BLANC

PROJECT MANAGER: CODY VANTREASE

GENERAL CONTRACTOR: CARL REGNER

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/2	6/3	6/4	6/5	6/6	6/7	WK 10
STORE	FACILITY	CONTRACTOR				
<p><u>BAKERY</u></p> <p>PM REFRIG./ELEC.</p> <p><u>WOMEN'S CUST. RESTROOM</u></p> <p>CLOSES @9PM MEN'S BECOMES UNISEX</p> <p>PM DISCONNECT SINKS</p> <p>PM DEMO OLD PARTITIONS/COUNTERTOPS & MIRRORS</p>	<p><u>BAKERY</u></p> <p>PM COMPLETE REFRIG./ELEC.</p> <p>FINAL EVAC. @4AM</p> <p><u>WOMEN'S CUST. RESTROOM</u></p> <p>PM INSTALL COUNTERTOPS</p> <p>PM INSTALL PARTITIONS & ACCESSORIES</p> <p>PM CONNECT SINK</p> <p>PM INSTALL NEW HAND DRYERS</p>	<p><u>BAKERY</u></p> <p>STORE TO STOCK SERVICE BAKERY BY 6AM</p> <p><u>WOMEN'S RESTROOM</u></p> <p>RE-OPENS</p> <p><u>MEN'S CUST. RESTROOM</u></p> <p>CLOSES @9PM WOMEN'S BECOMES UNISEX</p> <p>PM DISCONNECT SINKS</p> <p>PM DEMO OLD PARTITIONS/COUNTERTOPS & MIRRORS</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p><u>MEN'S CUST. RESTROOM</u></p> <p>PM INSTALL COUNTERTOPS</p> <p>PM INSTALL PARTITIONS & ACCESSORIES</p> <p>PM CONNECT SINK</p> <p>PM INSTALL NEW HAND DRYERS</p>	<p><u>MEN'S RESTROOM</u></p> <p>RE-OPENS</p> <p><u>SINGLE CUST. RESTROOMS</u></p> <p>CLOSE @9PM</p> <p>PM DISCONNECT SINKS</p> <p>PM DEMO BOTH COUNTERTOPS & MIRRORS</p> <p>PM INSTALL NEW COUNTER TOPS</p> <p>PM RECONNECT SINKS</p> <p>PM INSTALL NEW HAND DRYERS</p>	<p><u>RESTROOMS</u></p> <p>AM INSTALL ALL MIRRORS</p>	

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/9	6/10	6/11	6/12	6/13	6/14	WK 11
STORE	FACILITY	CONTRACTOR				
<p>POWER ALLEY</p> <p>STORE TO VACATE SECTION BY 8PM (SEE FLOOR PLAN)</p> <p>9PM DEMO OLD FLOOR</p> <p>PM INSTALL NEW LVT</p> <p>SUSHI/DELI</p> <p>SCORED FRP INSTALLATION</p>	<p>POWER ALLEY</p> <p>STORE TO VACATE SECTION BY 8PM (SEE FLOOR PLAN)</p> <p>9PM DEMO OLD FLOOR</p> <p>PM INSTALL NEW LVT</p> <p>DELI</p> <p>SCORED FRP INSTALLATION</p>	<p>POWER ALLEY</p> <p>STORE TO VACATE SECTION BY 8PM (SEE FLOOR PLAN)</p> <p>9PM DEMO OLD FLOOR</p> <p>PM INSTALL NEW LVT</p> <p>DELI</p> <p>SCORED FRP INSTALLATION</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p>POWER ALLEY</p> <p>STORE TO VACATE SECTION BY 8PM (SEE FLOOR PLAN)</p> <p>9PM DEMO OLD FLOOR</p> <p>PM INSTALL NEW LVT</p> <p>DELI</p> <p>SCORED FRP INSTALLATION</p>	<p>POWER ALLEY</p> <p>STORE TO VACATE SECTION BY 8PM (SEE FLOOR PLAN)</p> <p>9PM DEMO OLD FLOOR</p> <p>PM INSTALL NEW LVT</p> <p>DELI</p> <p>SCORED FRP INSTALLATION</p>		

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/16	6/17	6/18	6/19	6/20	6/21	WK 12
STORE	FACILITY	CONTRACTOR				
<p>POWER ALLEY</p> <p>STORE TO VACATE SECTION BY 8PM (SEE FLOOR PLAN)</p> <p>9PM DEMO OLD FLOOR</p> <p>PM INSTALL NEW LVT</p> <p>BAKERY</p> <p>SCORED FRP INSTALLATION</p>	<p>RECEIVE IMPACT DOORS</p> <p>CONFERENCE ROOM</p> <p>STORE TO VACATE CONFERENCE ROOM BY 8PM</p> <p>9PM DEMO OLD CARPET & VINYL BASE</p> <p>PM INSTALL NEW CARPET & VINYL BASE</p> <p>PHARMACY</p> <p>RELAMINATION WORK</p> <p>FLOORING WORK</p> <p>BAKERY</p> <p>SCORED FRP INSTALLATION</p>	<p>MANAGERS OFFICE</p> <p>STORE TO VACATE 1/3 OF OFFICE BY 8PM</p> <p>9PM FIXTURE CARPENTERS TO REMOVE DESKS/CABINETS FOR NEW CARPET</p> <p>PM DEMO 1/3 OF OFFICE CARPET AND VINYL BASE</p> <p>PM INSTALL 1/3 OF NEW CARPET & VINYL BASE</p> <p>BAKERY</p> <p>SCORED FRP INSTALLATION</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p>MANAGERS OFFICE</p> <p>STORE TO VACATE 1/3 OF OFFICE BY 8PM</p> <p>9PM FIXTURE CARPENTERS TO REMOVE DESKS/CABINETS FOR NEW CARPET</p> <p>PM DEMO 1/3 OF OFFICE CARPET AND VINYL BASE</p> <p>PM INSTALL 1/3 OF NEW CARPET & VINYL BASE</p> <p>BAKERY</p> <p>SCORED FRP INSTALLATION</p>	<p>MANAGERS OFFICE</p> <p>STORE TO VACATE 1/3 OF OFFICE BY 8PM</p> <p>9PM FIXTURE CARPENTERS TO REMOVE DESKS/CABINETS FOR NEW CARPET</p> <p>PM DEMO 1/3 OF OFFICE CARPET AND VINYL BASE</p> <p>PM INSTALL 1/3 OF NEW CARPET & VINYL BASE</p> <p>BAKERY</p> <p>SCORED FRP INSTALLATION</p>		

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/23	6/24	6/25	6/26	6/27	6/28	WK 13
STORE	FACILITY	CONTRACTOR				
<p>RECEIVE BREAKROOM FURNITURE</p> <p>RECEIVE BREAKROOM MILLWORK</p> <p><u>MAIN VESTIBULE</u></p> <p>STORE TO EMPTY VESTIBULE BY 8PM</p> <p>PM DEMO OLD CARPET & VINYL BASE</p> <p>PM INSTALL NEW CARPET & VINYL BASE</p> <p>PM INSTALL NEW CARPET & VINYL BASE</p> <p><u>SEAFOOD</u></p> <p>SCORED FRP INSTALLATION</p>	<p><u>SECONDARY VESTIBULE</u></p> <p>STORE TO EMPTY VESTIBULE BY 8PM</p> <p>PM DEMO OLD CARPET & VINYL BASE</p> <p>PM INSTALL NEW CARPET & VINYL BASE</p> <p><u>BREAKROOM</u></p> <p>STORE TO EMPTY UPPER CABINETS AND MILLWORK BY 8PM</p> <p>9PM DISCONNECT SINK TO MILLWORK</p> <p>PM DEMO MILLWORK & UPPER CABINETS</p> <p>PM DEMO OLD TABLES & CHAIRS</p> <p>PM FIXTURE CARPENTERS TO SET NEW MILLWORK & UPPER CABINETS</p> <p>PM RECONNECT SINK</p> <p>PM FIXTURE CARPENTERS TO SET NEW TABLES & CHAIRS</p> <p><u>SEAFOOD</u></p> <p>SCORED FRP INSTALLATION</p>	<p><u>SALES FLOOR</u></p> <p>PM LVT/VCT REPAIRS</p> <p>PM REMOVE & REPLACE IMPACT DOORS</p> <p><u>SEAFOOD</u></p> <p>SCORED FRP INSTALLATION</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p> <p><u>SALES FLOOR</u></p> <p>PM LVT/VCT REPAIRS</p> <p>PM REMOVE & REPLACE IMPACT DOORS</p> <p><u>LOADING DOCK</u></p> <p>AM FAIRBORN TO INSTALL NEW DOCK ARMS</p> <p>PM PAINT FIRE LANES</p> <p><u>SEAFOOD</u></p> <p>SCORED FRP INSTALLATION</p>	<p><u>SALES FLOOR</u></p> <p>PM LVT/VCT REPAIRS</p> <p>PM REMOVE & REPLACE IMPACT DOORS</p> <p><u>SEAFOOD</u></p> <p>SCORED FRP INSTALLATION</p>		

KROGER-409 GRAND BLANC

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/30	7/1	7/2	7/3	7/4	7/5	WK 14
STORE	FACILITY	CONTRACTOR				
<p><u>SALES FLOOR</u></p> <p>PM REMOVE & REPLACE IMPACT DOORS</p>	<p><u>SALES FLOOR</u></p> <p>PM REMOVE & REPLACE IMPACT DOORS</p>		<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @1PM</p>	<p>JULY 4TH</p>		

