

KROGER-415 GROSSE ILE

PROJECT MANAGER: CODY VANTREASE

MNGR. LEONARD NADOLSKI

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
2/18	2/19	2/20	2/21	2/22	2/23	WK 1
STORE	FACILITY	CONTRACTOR				
<p>WINE CELLAR</p> <p>STORE TO VACATE WINE CELLAR BY 8PM</p> <p>9PM PUMP DOWN/DISCONNECT REFRIG./ELEC.</p> <p>PM DEMO WINE CELLAR & CEILING</p> <p>PM CUT & CAP MECHANICALS BELOW CONCRETE</p> <p>FLORAL</p> <p>STORE TO VACATE FLORAL BY 8PM</p> <p>KROGER TECHNOLOGY TO DISCONNECT EQUIPMENT</p> <p>PM DISCONNECT PLUMBING TO SINK</p> <p>PM DISCONNECT ELEC./DATA</p> <p>PM DEMO FLORAL MILLWORK</p> <p>9PM PUMP DOWN/DISCONNECT 8' FLORAL</p> <p>PM DEMO FLORAL CASE/RELOCATE?</p>	<p>GPR @ FLORAL</p> <p>OLD WINE CELLAR</p> <p>AM DISCONNECT/RELOCATE SPRINKLER HEAD(S)</p> <p>PM DEMO/MODIFY SOFFIT PER PLANS FOR NEW LAYOUT</p> <p>DELI</p> <p>STORE TO HAVE DELI ISLAND EMPTY BY 8PM</p> <p>9PM PUMP DOWN/DISCONNECT REFRIG./ELEC.</p> <p>PM DEMO DELI ISLAND</p> <p>FLORAL</p> <p>AM LAYOUT SAW CUT</p> <p>PM SAW CUT & REMOVE CONCRETE</p> <p>(COVER W/STEEL PLATES & RUGS)</p> <p>FROZEN END CAP</p> <p>AM LAYOUT SAW CUT</p> <p>PM SAW CUT & REMOVE CONCRETE</p> <p>(COVER W/STEEL PLATES & RUGS)</p> <p>DAIRY</p> <p>STORE TO HAVE DAIRY ISLAND EMPTY BY 8PM</p> <p>9PM PUMP DOWN/DISCONNECT REFRIG./ELEC.</p> <p>PM FIXTURE CARPENTERS TO RELOCATE DAIRY ISLAND TO DELI</p>	<p>OLD WINE CELLAR</p> <p>PM MODIFY/PATCH SOFFIT</p> <p>DELI</p> <p>PM REFRIG./ELEC. TO DELI ISLAND</p> <p>FLORAL</p> <p>PM U.G. PLUMBING</p> <p>(COVER W/STEEL PLATES & RUGS)</p> <p>FROZEN END CAP</p> <p>PM U.G. PLUMBING</p> <p>(COVER W/STEEL PLATES & RUGS)</p>	<p>RESET STARTS</p> <p>OLD WINE CELLAR</p> <p>PM MUD & TAPE SOFFIT</p> <p>PM EXTEND/PATCH CEILING GRID</p> <p>DELI</p> <p>PM REFRIG./ELEC. TO DELI ISLAND</p> <p>FLORAL</p> <p>AM U.G. INSPECTION</p> <p>PM BACKFILL & REMOVE SPOILS</p> <p>(COVER W/STEEL PLATES & RUGS)</p> <p>FROZEN END CAP</p> <p>AM U.G. INSPECTION</p> <p>PM BACKFILL & REMOVE SPOILS</p> <p>(COVER W/STEEL PLATES & RUGS)</p>	<p>RESET</p> <p>OLD WINE CELLAR</p> <p>PM MUD & TAPE SOFFIT</p> <p>PM EXTEND/PATCH CEILING GRID</p> <p>DELI</p> <p>PM REFRIG./ELEC. TO DELI ISLAND</p>	<p>FLORAL</p> <p>4AM PREP CONCRETE</p> <p>AM PRE-POUR INSPECTION</p> <p>AM POUR CONCRETE (COVER W/STEEL PLATES & RUGS)</p> <p>FROZEN END CAP</p> <p>4AM PREP CONCRETE</p> <p>AM PRE-POUR INSPECTION</p> <p>AM POUR CONCRETE (COVER W/STEEL PLATES & RUGS)</p>	
			02/23/24			

KROGER-415 GROSSE ILE

PROJECT MANAGER: CODY VANTREASE

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
2/25	2/26	2/27	2/28	2/29	3/1	WK 2
STORE	FACILITY	CONTRACTOR				
<p>RESET</p> <p>OLD WINE CELLAR</p> <p>PM COMPLETE MUD & TAPE PM SAND WALLS FOR PAINT PM CLEAN-UP PM PAD CEILING</p> <p>DELI</p> <p>PM COMPLETE REFRIG./ELEC. TO DELI ISLAND PM INSTALL NEW PVC CHASE FINAL EVAC. @ 4AM</p> <p>FROZEN END CAP</p> <p>9PM FIXTURE CARPENTERS TO RECEIVE & SET NEW 2 DR FROZEN END CAP</p>	<p>RESET</p> <p>OLD WINE CELLAR</p> <p>PM PRIME & PAINT WALLS/SOFFIT</p> <p>DELI</p> <p>STORE TO STOCK DELI ISLAND BY 6AM</p> <p>FROZEN END CAP</p> <p>PM REFRIG./ELEC.</p>	<p>RESET</p> <p>FROZEN END CAP</p> <p>PM REFRIG./ELEC.</p>	<p>RESET</p> <p>FROZEN END CAP</p> <p>PM REFRIG./ELEC.</p>	<p>RESET</p> <p>FROZEN END CAP</p> <p>PM REFRIG./ELEC.</p>		

KROGER-415 GROSSE ILE

PROJECT MANAGER: CODY VANTREASE

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
3/3	3/4	3/5	3/6	3/7	3/8	WK 3
STORE	FACILITY	CONTRACTOR				
<p><u>RESET</u></p> <p>PM DEMO NATURAL FOODS PM FIXTURE CARPENTERS TO BUILD NEW GOLDOLAS (1,2,3,4,5) PM FIXTURE CARPENTERS TO BUILD 8' EXTENSION TO GONDOLA #17 PM FIXTURE CARPENTERS TO BUILD 16' TEMP GONDOLA IN WATER AISLE <u>FROZEN END CAP</u> PM COMPLETE REFRIG./ELEC. FINAL EVAC. @ 4AM <u>OLD NAT. FOOD/BEV.</u> STORE TO EMPTY 40' OF NAT. FOOD/BEVERAGE BY 8PM 9PM PUMP DOWN/DISCONNECT REFRIG. & ELEC. TO 40' OF NAT. FOODS PM DEMO 40' OF NAT. FOODS</p>	<p><u>RESET</u></p> <p>PM DEMO ADULT BEVERAGE SHELVING PM FIXTURE CARPENTERS TO BUILD NEW OTC <u>FROZEN END CAP</u> STORE TO STOCK BY 6AM <u>FLORAL</u> 9PM FIXTURE CARPENTERS TO RECEIVE & SET NEW FLORAL CASE <u>BEER/NEW DAIRY</u> STORE TO EMPTY 32' OF BEER BY 8PM 9PM PUMP DOWN/DISCONNECT REFRIG. & ELEC. TO 32' OF BEER PM FIXTURE CARPENTERS TO RELOCATE 32' OF BEER TO BEVERAGE 9PM FIXTURE CARPENTERS TO RECEIVE & SET NEW 32' OF DAIRY</p>	<p><u>RESET</u></p> <p>PM FIXTURE CARPENTERS TO BUILD (2) 8' FLORAL WALL SHELVING? <u>BEVERAGE</u> PM REFRIG./ELEC. <u>FLORAL</u> PM REFRIG./ELEC. <u>DAIRY</u> PM REFRIG./ELEC.</p>	<p><u>RESET</u></p> <p>PM FIXTURE CARPENTERS TO INSTALL KPNR <u>BEVERAGE</u> PM COMPLETE REFRIG./ELEC. FINAL EVAC. @4AM <u>FLORAL</u> PM REFRIG./ELEC. <u>DAIRY</u> PM REFRIG./ELEC.</p>	<p><u>RESET</u></p> <p>PM FIXTURE CARPENTERS TO INSTALL KPNR <u>BEVERAGE</u> STORE TO STOCK BEVERAGE BY 6AM <u>FLORAL</u> PM REFRIG./ELEC. <u>DAIRY</u> PM REFRIG./ELEC.</p>		

KROGER-415 GROSSE ILE

PROJECT MANAGER: CODY VANTREASE

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
3/10	3/11	3/12	3/13	3/14	3/15	WK 4
STORE	FACILITY	CONTRACTOR				
<p><u>RESET</u></p> <p>PM FIXTURE CARPENTERS TO COMPLETE INSTALL KPNR</p> <p><u>FLORAL</u></p> <p>PM COMPLETE REFRIG./ELEC. FINAL EVAC. @4AM</p> <p><u>DAIRY</u></p> <p>PM COMPLETE REFRIG./ELEC. FINAL EVAC. @4AM</p>	<p><u>RESET</u></p> <p>PM INSTALL POWER & LIGHTS TO KPNR</p> <p><u>FLORAL</u></p> <p>STORE TO STOCK FLORAL BY 6AM</p> <p><u>DAIRY</u></p> <p>STORE TO STOCK 32' OF DAIRY BY 6AM</p>	<p><u>RESET</u></p> <p><u>SALES FLOOR</u></p> <p>PM MAKE ALL VCT REPAIRS (STORE HAS BOXES OF EXISTING FLOORING TO MATCH AT THE STORE)</p>	<p><u>RESET</u></p> <p><u>SALES FLOOR</u></p> <p>PM FIXTURE CARPENTERS TO INSTALL NEW FILLERS PER PLAN (2)</p>	<p><u>RESET</u></p>		

KROGER-415 GROSSE ILE

PROJECT MANAGER: CODY VANTREASE

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
3/17	3/18	3/19	3/20	3/21	3/22	WK 5
STORE	FACILITY	CONTRACTOR				
<u>RESET</u>	<u>RESET</u>	<u>RESET</u> PM DEMO LAST NATURAL FOOD GONDOLA	<u>RESET</u>	<u>RESET</u>		