

KROGER-415 GROSSE ISLE

PROJECT MANAGER: CODY VANTREASE

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT	
4/7	4/8	4/9	4/10	4/11	4/12	WK 1	
STORE	FACILITY	CONTRACTOR					
					<p>STORE KICK-OFF MEETING 10AM RECEIVE/PLACE DUMPSTERS AND STORAGE CONTAINERS</p>		

KROGER-415 GROSSE ISLE

PROJECT MANAGER: CODY VANTREASE

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/14	4/15	4/16	4/17	4/18	4/19	WK 2
STORE	FACILITY	CONTRACTOR				
<p>EXTERIOR</p> <p>PM INSTALL TEMP POWER FOR SCISSOR LIFT CHARGING</p> <p>SALES AREA (DECOR)</p> <p>PM DISCONNECT POWER FROM ALL WALL DÉCOR</p> <p>DISC/REMOVE PENDANTS LIGHTS</p>	<p>SALES AREA (DECOR)</p> <p>10PM DISCONNECT/REMOVE ALL WALL DÉCOR (STARTING AT BAKERY)</p> <p>BAKERY DEPARTMENT</p> <p>8PM PUMP DOWN/ DISCONNECT 5' REFRIG BAKERY CASE</p> <p>DISCONNECT POWER FROM 5' DONUT CASE</p> <p>9PM REMOVE/DEMO 5' DONUT AND 5' REFRIG BAKERY CASES</p> <p>RECEIVE/SET 4DR FROZEN BAKERY CASE</p>	<p>9AM CONSTR MEETING</p> <p>10AM STORE MEETING</p> <p>SALES AREA (DECOR)</p> <p>PM DRYWALL TAPING/ PATCHING</p> <p>10PM COMPLETE DÉCOR REMOVAL</p> <p>BAKERY DEPARTMENT</p> <p>PM REFRIG/ELEC TO 4DR FROZEN BAKERY CASE</p>	<p>SALES AREA (DÉCOR)</p> <p>PM DRYWALL TAPING/PATCHING</p> <p>BAKERY DEPARTMENT</p> <p>PM COMPLETE REFRIG/ELEC TO 4DR FROZEN BAKERY CASES</p>	<p>SALES AREA (DECOR)</p> <p>PM DRYWALL TAPING/PATCHING</p> <p>BAKERY DEPARTMENT</p> <p>4AM FINAL CASE EVACUATIONS FOR 4DR FROZEN BAKERY CASES & TURN ON</p> <p>PM INSTALL KICKPLATES & TRIM</p>	<p>BAKERY DEPARTMENT</p> <p>AM STORE TO STOCK</p> <p>4DR FROZEN BAKERY CASE</p>	

KROGER-415 GROSSE ISLE

PROJECT MANAGER: CODY VANTREASE

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/21	4/22	4/23	4/24	4/25	4/26	WK 3
STORE	FACILITY	CONTRACTOR				
<p>SALES AREA (DECOR) PM CONTINUE DRYWALL TAPING/PATCHING SAND DRYWALL (PARTIAL) 9PM RECEIVE DECOR</p> <p>SALES AREA (ABATEMENT) STORE TO EMPTY/REMOVE DISPLAYS FROM 1ST FROZEN FOOD AISLE 9PM REMOVE KICKPLATES FROM 1ST AISLE OF FROZEN FOOD CASES (SAVE FOR REINSTALLTION) 10PM ABATEMENT BEGINS STARTING @ FROZEN FOOD AISLE #3</p> <p>SALES AREA (LVT) STORE TO RELOCATE EAST 1/3 OF TABLES/DISPLAYS @ POWER ALLEY FOR LVT INSTALLATION BY 9PM 9PM CLEAR REMAINING PRODUCT FROM 1/3 OF POWER ALLEY (COVER PRODUCT WITH VISQUEEN) RWMOVE KICKPLATES FROM BAKERY, DELI & PRODUCE CASES 10PM REMOVE OLD/INSTALL NEW LVT @ EAST 1/3 OF POWER ALLEY)</p>	<p>SALES AREA (DECOR) AM RECEIVE GONDOLA MOVERS (ENOUGH TO MOVE 2 AT A TIME) PM CONTINUE DRYWALL TAPING/PATCHING SAND DRYWALL (PARTIAL)</p> <p>SALES AREA (ABATEMENT) STORE TO EMPTY/REMOVE DISPLAYS FROM 2ND AISLE OF FROZEN FOOD CASES 9PM REMOVE KICKPLATES FROM 2ND AISLE OF FROZEN FOOD CASES (SAVE FOR REINSTALLATION) REINSTALL KICKPLATES IN 1ST AISLE OF FROZEN FOOD CASES 10PM ABATMENT OF TILE/ADHESIVE 2ND AISLE OF FROZEN FOOD AISLE #4</p> <p>SALES AREA (LVT) STORE TO RELOCATE MIDDLE 1/3 OF TABLES/DISPLAYS @ POWER ALLEY BY 9PMP 9PM CLEAR REMAINING PRODUCT FROM 1/3 OF POWER ALLEY (COVER PROIDUCT W/VISQUEEN) 10PM REMOVE OLD/INSTALL NEW LVT @ MIDDLE 1/3 OF POWER ALLEY REINSTALL KICKPLATES ON BAKERY & DELI CASES</p>	<p>9AM CONSTR MEETING 10AM STORE MEETING SALES AREA (DECOR) PM CONTINUE DRYWALL TAPING/PATCHING SAND DRYWALL (PARTIAL)</p> <p>SALES AREA (ABATEMENT) STYORE TO LIGHTEN GONDOLA #10 FOR RELOCATION BY 8PM PM CARPENTERS TO RELOCATE GONDOLA #10 BEFORE 10PM FOR ABATEMENT 10PM ABATEMENT OF TILE/ADHESIVE AISLE #5</p> <p>SALES AREA (LVT) STORE TO EMPTY WEST 1/3 OF POWER ALLEY (EXCEPT WINE) BY 9PM 9PM CLEAR PRODUCT FROM WEST 1/3 OF POWER ALLEY (COVER PRODUCT W/VISQUEEN) REMOVE BALANCE OF PRODUCE, SEAFOOD & MEAT KICKPLATES 10PM REMOVE OLD/INSTALL NEW LVT @ WEST 1/3 OF POWER ALLEY</p>	<p>SALES AREA (DECOR) PM COMPLETE DRYWALL TAPING/PATCHING SAND DRYWALL (PARTIAL)</p> <p>SALES AREA (ABATEMENT) 6AM RELOCATE GONDOLA #10 TO FINAL POSITION STORE TO LIGHTEN GONDOLAS 11 & 12 FOR RELOCATION BY 8PM PM CARPENTERS TO RELOCATE GONDOLAS 11 & 12 BEFORE 10PM FOR ABATEMENT 10PM ABATEMENT OF TILE/ADHESIVE FOR AISLE #6</p> <p>SALES AREA (LVT) STORE TO PARTIALLY EMPTY WINE SHELVING & SHRINK WRAP BALANCE FOR RELOCATION BY 9PM 9PM RELOCATE WINE SHELVING FOR LVT INSTALLATION (COVER PRODUCT W/VISQUEEN) 10PM REMOVE OLD/INSTALL NEW LVT @ WINE SHELVING & FRONT OF STORE RE-INSTALL KICKPLATES @ PRODUCE, MEAT & SEAFOOD CASES</p>	<p>SALES AREA (DÉCOR) PM COMPLETE DRYWALL SANDING</p> <p>SALES AREA (ABATEMENT) 6AM RELOCATE GONDOLAS #11 & 12 TO FINAL POSITION STORE TO LIGHTEN GONDOLAS 13 & 14 FOR RELOCATION BY 8PM PM CARPENTERS TO RELOCATE GONDOLAS 13 & 14 BEFORE 10PM FOR ABATEMENT 10PM ABATEMENT OF TILE/ADHESIVE AISLE #7</p> <p>SALES AREA (LVT) 7AM MOVE WINE GONDOLAS TO ORIGINAL POSITIONS 8AM STORE TO RE-SET WINE DEPARTMENT</p>		

KROGER-415 GROSSE ISLE

PROJECT MANAGER: CODY VANTREASE

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/28	4/29	4/30	5/1	5/2	5/3	WK-4
STORE	FACILITY	CONTRACTOR				
<p>SALES AREA (DÉCOR) PM PRIME/PAINT PERIMETER WALLS</p> <p>SALES AREA (ABATEMENT) PM ABATEMENT CONTINUES</p> <p>SALES AREA (VCT) 9PM REMOVE BEVERAGE CASE KICKPLATES 10PM VCT @ BEVERAGE AISLE</p>	<p>RECEIVE STAINLESS SINKS & TABLES</p> <p>SALES AREA (DÉCOR) PM PRIME/PAINT WALLS</p> <p>SALES AREA (ABATEMENT) PM ABATEMENT CONTINUES</p> <p>SALES AREA (VCT) 9PM REINSTALL BEVERAGE CASE KICKPLATES 10PM VCT @ FROZEN FOOD</p> <p>DELI DEPARTMENT STORE TO EMPTY 24' SERVICE DELI CASES BY 8PM 8PM PUMP DOWN/DISCONNECT 24' SERVICE DELI CASES 9PM REMOVE/DEMO 24' SERVICE DELI CASES RECEIVE/SET 8' FRESH SLICE DELI CASE (FROM HUSSMANN) RECEIVE/SET 16' SERVICE DELI CASES (FROM R&S) MEAT/SERFOOD 9PM RECEIVE/STORE 4' HOME CHEF CASE BAKERY DEPARTMENT RECEIVE BAKERY NESTING TABLES, ISLAND BREAD DESTINATION & IN-LINE 5' ARTISAN BREAD DISPLAY (STORE 5' IN-LINE BREAD DISPLAY)</p>	<p>9AM CONSTR MEETING 10AM STORE MEETING</p> <p>SALES AREA (DÉCOR) PM PRIME/PAINT WALLS</p> <p>SALES AREA (ABATEMENT) PM ABATEMENT CONTINUES</p> <p>SALES ARFEA (VCT) 10PM VCT @ FROZEN FOOD AISLES</p> <p>DELI DEPARTMENT PM REFRIG/ELECTRIC TO 24' FRESH SLICE & SERVICE DELI CASES BAKERY DEPARTMENT PM RELOCATE BAKERY TRACK LIGHTS</p>	<p>SALES AREA (DÉCOR) PM PRIME/PAINT WALLS</p> <p>SALES AREA (ABATEMENT) PM ABATEMENT CONTINUES</p> <p>SALES AREA (VCT) 10PM VCT @ FROZEN FOOD</p> <p>DELI DEPARTMENT PM REFRIG/ELECTRIC TO 24' FRESH SLICE & SERVICE DELI CASES</p>	<p>SALES AREA (DÉCOR) PM PRIME/PAINT WALLS</p> <p>SALES AREA (ABATEMENT) PM ABATEMENT CONTINUES</p> <p>SALES AREA (VCT) 10PM VCT @ EXIST AISLE #5</p> <p>DELI DEPARTMENT PM COMPLETE REFRIG/ ELECTRIC TO 24' FRESH SLICE & SERVICE DELI CASES INSTALL KICKPLATES & TRIM</p>	<p>DELI DEPARTMENT 4AM FINAL CASE EVACUATIONS FOR 24' SERVICE DELI & TURN CANES ON 8AM STORE TO STOCK 24' FRESH SLICE & SERVICE DELI CASES</p>	

KROGER-415 GROSSE ISLE

PROJECT MANAGER: CODY VANTREASE

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/5	5/6	5/7	5/8	5/9	5/10	WK 5
STORE	FACILITY	CONTRACTOR				
<p>SALES AREA (DÉCOR) PM INSTALL WALL DÉCOR</p> <p>SALES AREA (ABATEMENT) PM ABATEMENT CONTINUES</p>	<p>SALES AREA (DÉCOR) PM INSTALL WALL DÉCOR</p> <p>SALES AREA (ABATEMENT) PM ABATEMENT CONTINUES</p> <p>DELI DEPARTMENT STORE TO EMPTY 6' HOT/COLD & 6' SINGLE DECH CHEESE CASES BY 8PM</p> <p>8PM PUMP DOWN/ DISCONNECT 6' HOT/COLD & 6' SINBGL DECK CHEESE CASES</p> <p>9PM REMOVE/DEMO 6' HOT/COLD & 6' CHEESE CASES</p> <p>RECEIVE/SET 6' HOT CHICKEN CASE (HUSSMANN) & 6' SERVICE CHICKEN CASE (WASSERSTROM)</p>	<p>9AM CONSTR MEETING</p> <p>10AM STORE MEETING</p> <p>SALES AREA (DÉCOR) PM INSTALL WALL DÉCOR</p> <p>SALES AREA (ABATEMENT) PM ABATEMENT CONTINUES</p> <p>DELI DEPARTMENT PM ABATEMENT CONTINUES</p> <p>PM POWER TO 6' HOT CHICKEN & 6' SERVICE CHICKEN CASES</p>	<p>SALES AREA (DÉCOR) PM INSTALL WALL DÉCOR</p> <p>SALES AREA (ABATEMENT) PM ABATEMENT CONTINUES</p> <p>DELI DEPARTMENT PM COMPLETE POWER TO 6' HOT CHICKEN & 6' SERVICE CHICKEN CASES</p>	<p>SALES AREA (DÉCOR) PM INSTALL WALL DÉCOR</p> <p>SALES AREA (ABATEMENT) PM ABATEMENT CONTINUES</p> <p>PRODUCE DEPARTMENT RECEIVE PRODUCE/BANANA BINS (FROM JSI)</p>		

KROGER-415 GROSSE ISLE

PROJECT MANAGER: CODY VANTREASE

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/12	5/13	5/14	5/15	5/16	5/17	WK 6
STORE	FACILITY	CONTRACTOR				
<p>FRONT END 10PM RELAMINATE CHECKOUTS (INCLUDING TOPS)</p> <p>SALES AREA PM REMOVE OLD/INSTALL NEW IMPACT DOORS PAINT EXISTING CASES</p>	<p>FRONT END 10PM RELAMINATE CHECKOUTS (INCLUDING TOPS)</p> <p>DELI/SEAFOOD AM GPR U.G. LAYOUT FOR NEW SINKS 10PM SAW CUT/REMOVE CONCRETE FOR NEW SINKS (COVER TRENCHES WITH PLATES & RUGS)</p> <p>SALES AREA PM REMOVE OLD/INSTALL NEW IMPACT DOORS PAINT EXISTING CASES</p>	<p>9AM CONSTR MEETING 10AM STORE MEETING</p> <p>FRONT END 10PM COMPLETE CHECKOUT RELAMINATION</p> <p>DELI/SEAFOOD 10PM U.G. PLUMBIUNG</p> <p>SALES AREA PM REMOVE OLD/INSTALL NEW IMPACT DOORS PAINT EXISTING CASES</p>	<p>DELI/SEAFOOD 10PM COMPLETE U.G. PLUMBING</p> <p>SALES AREA PM PAINT EXISTING CASES & EXPOSED COOLER PANELS</p>	<p>DELI/SEAFOOD AM U.G. PLUMBING INSPECTIONS BACKFILL/PREP FOR CONCRETE</p> <p>SALES AREA PM PAINT EXISTING CASES & EXPOSED COOLER PANELS</p>	<p>DELI/SEAFOOD AM PRE-POUR INSPECTION POUR CONCRETE</p>	

KROGER-415 GROSSE ISLE

PROJECT MANAGER: CODY VANTREASE

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/19	5/20	5/21	5/22	5/23	5/24	WK 7
STORE	FACILITY	CONTRACTOR				
<p>DEL/SEAFOOD 10PM QUARRY TILE & BASE REPAIRS</p>	<p>DEL/SEAFOOD 10PM COMPLETE QUARRY TILE & BASE REPAIRS & GROUT</p> <p>EXTERIOR AM PATCH/REPAIR/PAINT STOREFRONT WHERE SIGNS WERE REMOVED/RELOCATED</p>	<p>9AM CONSTR MEETING 10AM STORE MEETING DEL/SEAFOOD PM INSTALL STAINLESS SINKS & FAUCETS</p> <p>EXTERIOR AM PATCH/REPAIR/PAINT STOREFRONT WHERE SIGNS WERE REMOVED/RELOCATED</p>	<p>DEL/SEAFOOD PM COMPLETE SINK INSTALLATIONS INSTALL PAPER TOWELL/SOAP DISPENSERS</p> <p>LOADING DOCK PM PAINT FIRE LANE STRIPING</p>	<p>DEL/SEAFOOD ECO-LAB INSTALLATION</p>		

KROGER-415 GROSSE ISLE

PROJECT MANAGER: CODY VANTREASE

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/26	5/27	5/28	5/29	5/30	5/31	WK 8
STORE	FACILITY	CONTRACTOR				
	<h2 style="margin: 0;">MEMORIAL DAY</h2>	9AM CONSTR MEETING 10AM STORE MEETING PREP ROOMS CERAMIC FRP MARLITE PANELING	RECEIVE PRODUCE MISTERS & PUMP PREP ROOMS CERAMIC FRP MARLITE PANELING	PREP ROOMS CERAMIC FRP MARLITE PANELING		

KROGER-415 GROSSE ISLE

PROJECT MANAGER: CODY VANTREASE

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/2	6/3	6/4	6/5	6/6	6/7	WK 9
STORE	FACILITY	CONTRACTOR				
PREP ROOMS CERAMIC FRP MARLITE PANELING	PREP ROOMS CERAMIC FRP MARLITE PANELING <u>PRODUCE DEPARTMENT</u> STORE TO EMPTY 24' PRODUCE GREEN RACK BY 8PM 8PM PUMP DOWN /DISCONNECT 24' PRODUCE GREEN RACK 9PM REMOVE/DEMO 24' EXISTING PRODUCE GREEN RACK CASES RECEIVE/SET 24' PRODCE GREEN RACK CASES <u>SEAFOOD DEPARTMENT</u> 9PM RECEIVE/STORE SDK SEAFOOD CASE	9AM CONSTR MEETING 10AM STORE MEETING PREP ROOMS CERAMIC FRP MARLITE PANELING <u>PRODUCE DEPARTMENT</u> PM REFRIG/ELEC TO 24' PRODUCE GREEN RACK	PREP ROOMS CERAMIC FRP MARLITE PANELING <u>PRODUCE DEPARTMENT</u> PM INSTALL PRODUCE MISTERS COMPLETE REFRIG/ELEC TO 24' GREEN RACK	PREP ROOMS CERAMIC FRP MARLITE PANELING <u>PRODUCE DEPARTMENT</u> 4AM FINAL CASE EVACUATIONS FOR 24' GREEN RACK PM INSTALL KICKPLATES & TRIM	<u>PRODUCE DEPARTMENT</u> STORE TO STOCK NEW 24' OF PRODUCE GREEN RACK	

KROGER-415 GROSSE ISLE

PROJECT MANAGER: CODY VANTREASE

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/9	6/10	6/11	6/12	6/13	6/14	WK 10

STORE	FACILITY				
<p>PREP ROOMS CERAMIC FRP MARLITE PANELING <u>MEAT/SEAFOOD</u> STORE TO EMPTY 8' MULTI DECK & 12' SERVICE SEAFOOD CASES BY 8PM 8PM PUMP DOWN/ DISCONNECT SEAFOOD CASES 9PM REMOVE/DEMO 8' MULTI DECK & 12' SERVICE SEAFOOD CASES 10PM DEMO SEAFOOD CERAMIC CURB</p>	<p>PREP ROOMS CERAMIC FRP MARLITE PANELING <u>MEAT/SEAFOOD</u> 9PM RECEIVE/SET (FROM R&S) 8'SERVICE SEAFOOD CASE, 8' 5 DECK SEAFOOD CASE (FROM STORAGE)& 4' HOME CHEF CASE (FROM STORAGE)</p>	<p>9AM CONSTR MEETING 10AM STORE MEETING PREP ROOMS CERAMIC FRP MARLITE PANELING <u>MEAT/SEAFOOD</u> PM REFRIG/ELEC TO SEAFOOD CASSE & 4' HOME CHEF</p>	<p>PREP ROOMS CERAMIC FRP MARLITE PANELING <u>MEAT/SEAFOOD</u> PM COMPLETE REFRIG/ELEC TO SEAFOOD CASES & 4' HOME CHEF</p>	<p>COMPLETE ALL PREP ROOM CERAMIC FRP & MARLITE PANELING <u>MEAT/SEAFOOD</u> 4AM FINAL CASE EVACUATIONS FOR SEAFOOD CASE & 4' HOME CHEF</p>	<p><u>MEAT/SEAFOOD</u> AM STORE TO STOCK 8' MULTI DECK SEAFOOD, 8' SERVICE SEAFOOD & 4' HOME CHEF CASES</p>

KROGER-415 GROSSE ISLE

PROJECT MANAGER: CODY VANTREASE

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/16	6/17	6/18	6/19	6/20	6/21	WK 11
STORE	FACILITY	CONTRACTOR				
REMOVE/REPLACE DAMAGED/STAINED CEILING TILE AS SHOWN ON PRINTS <u>VESTIBULE</u> 10PM, REMOVE OLD/PREP FOR NEW VCT & CARPET TILE <u>MEAT/SEAFOOD</u> 10PM INSTALL STAINLESS CLOSURE @ REAR OF SERVICE CASES	REMOVE/REPLACE DAMAGED/STAINED CEILING TILE AS SHOWN ON PRINTS <u>VESTIBULE</u> 10PM INSTALLATION OF NEW VCT & CARPET TILE	9AM CONSTR MEETING 10AM STORE MEETING REMOVE/REPLACE DAMAGED/STAINED CEILING TILE AS SHOWN ON PRINTS				