

KROGER-415 GROSSE ISLE

PROJECT MANAGER: CODY VANTREASE

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/14	4/15	4/16	4/17	4/18	4/19	WK 2
STORE	FACILITY	CONTRACTOR				
<p><u>EXTERIOR</u></p> <p>PM INSTALL TEMP POWER FOR SCISSOR LIFT CHARGING</p> <p><u>SALES AREA (DECOR)</u></p> <p>PM DISCONNECT POWER FROM ALL WALL DÉCOR</p> <p>DISC/REMOVE PENDANTS LIGHTS</p>	<p><u>SALES AREA (DECOR)</u></p> <p>10PM DISCONNECT/REMOVE ALL WALL DÉCOR (STARTING AT BAKERY)</p> <p><u>BAKERY DEPARTMENT</u></p> <p>8PM PUMP DOWN/ DISCONNECT 5' REFRIG BAKERY CASE</p> <p>DISCONNECT POWER FROM 5' DONUT CASE</p> <p>9PM REMOVE/DEMO 5' DONUT AND 5' REFRIG BAKERY CASES</p> <p>RECEIVE/SET 4DR FROZEN BAKERY CASE</p>	<p>9AM CONSTR MEETING</p> <p>10AM STORE MEETING</p> <p><u>SALES AREA (DECOR)</u></p> <p>PM DRYWALL TAPING/ PATCHING</p> <p>10PM COMPLETE DÉCOR</p> <p>REMOVAL</p> <p><u>BAKERY DEPARTMENT</u></p> <p>PM REFRIG/ELEC TO 4DR FROZEN BAKERY CASE</p>	<p><u>SALES AREA (DÉCOR)</u></p> <p>PM DRYWALL TAPING/PATCHING</p> <p><u>BAKERY DEPARTMENT</u></p> <p>PM COMPLETE REFRIG/ELEC TO 4DR FROZEN BAKERY CASES</p>	<p><u>SALES AREA (DECOR)</u></p> <p>PM DRYWALL TAPING/PATCHING</p> <p><u>BAKERY DEPARTMENT</u></p> <p>4AM FINAL CASE EVACUATIONS FOR 4DR FROZEN BAKERY CASES & TURN ON</p> <p>PM INSTALL KICKPLATES & TRIM</p>	<p><u>BAKERY DEPARTMENT</u></p> <p>AM STORE TO STOCK</p> <p>4DR FROZEN BAKERY CASE</p>	

KROGER-415 GROSSE ISLE

PROJECT MANAGER: CODY VANTREASE

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/21	4/22	4/23	4/24	4/25	4/26	WK 3
STORE	FACILITY	CONTRACTOR				
<p>SALES AREA (DECOR)</p> <p>PM CONTINUE DRYWALL TAPING/PATCHING SAND DRYWALL (PARTIAL)</p> <p>9PM RECEIVE DECOR</p> <p>SALES AREA (ABATEMENT)</p> <p>STORE TO EMPTY/REMOVE DISPLAYS FROM 1ST FROZEN FOOD AISLE</p> <p>9PM REMOVE KICKPLATES FROM 1ST AISLE OF FROZEN FOOD CASES (SAVE FOR REINSTALLTION)</p> <p>10PM ABATEMENT BEGINS STARTING @ FROZEN FOOD AISLE #3</p> <p>SALES AREA (LVT)</p> <p>STORE TO RELOCATE EAST 1/3 OF TABLES/DISPLAYS @ POWER ALLEY FOR LVT INSTALLATION BY 9PM</p> <p>9PM CLEAR REMAINING PRODUCT FROM 1/3 OF POWER ALLEY (COVER PRODUCT WITH VISQUEEN)</p> <p>RWMOVE KICKPLATES FROM BAKERY, DELI & PRODUCE CASES</p> <p>10PM REMOVE OLD/INSTALL NEW LVT @ EAST 1/3 OF POWER ALLEY)</p>	<p>SALES AREA (DECOR)</p> <p>AM RECEIVE GONDOLA MOVERS (ENOUGH TO MOVE 2 AT A TIME)</p> <p>PM CONTINUE DRYWALL TAPING/PATCHING SAND DRYWALL (PARTIAL)</p> <p>SALES AREA (ABATEMENT)</p> <p>STORE TO EMPTY/REMOVE DISPLAYS FROM 2ND AISLE OF FROZEN FOOD CASES</p> <p>9PM REMOVE KICKPLATES FROM 2ND AISLE OF FROZEN FOOD CASES (SAVE FOR REINSTALLATION)</p> <p>REINSTALL KICKPLATES IN 1ST AISLE OF FROZEN FOOD CASES</p> <p>10PM ABATEMENT OF TILE/ADHESIVE 2ND AISLE OF FROZEN FOOD AISLE #4</p> <p>SALES AREA (LVT)</p> <p>STORE TO RELOCATE MIDDLE 1/3 OF TABLES/DISPLAYS @ POWER ALLEY BY 9PMP</p> <p>9PM CLEAR REMAINING PRODUCT FROM 1/3 OF POWER ALLEY (COVER PROIDUCT W/VISQUEEN</p> <p>10PM REMOVE OLD/INSTALL NEW LVT @ MIDDLE 1/3 OF POWER ALLEY</p> <p>REINSTALL KICKPLATES ON BAKERY & DELI CASES</p>	<p>9AM CONSTR MEETING</p> <p>10AM STORE MEETING</p> <p>SALES AREA (DECOR)</p> <p>PM CONTINUE DRYWALL TAPING/PATCHING SAND DRYWALL (PARTIAL)</p> <p>SALES AREA (ABATEMENT)</p> <p>STYORE TO LIGHTEN GONDOLA #10 FOR RELOCATION BY 8PM</p> <p>PM CARPENTERS TO RELOCATE GONDOLA #10 BEFORE 10PM FOR ABATEMENT</p> <p>10PM ABATEMENT OF TILE/ADHESIVE AISLE #5</p> <p>SALES AREA (LVT)</p> <p>STORE TO EMPTY WEST 1/3 OF POWER ALLEY (EXCEPT WINE) BY 9PM</p> <p>9PM CLEAR PRODUCT FROM WEST 1/3 OF POWER ALLEY (COVER PRODUCT W/VISQUEEN)</p> <p>REMOVE BALANCE OF PRODUCE, SEAFOOD & MEAT KICKPLATES</p> <p>10PM REMOVE OLD/INSTALL NEW LVT @ WEST 1/3 OF POWER ALLEY</p>	<p>SALES AREA (DECOR)</p> <p>PM COMPLETE DRYWALL TAPING/PATCHING SAND DRYWALL (PARTIAL)</p> <p>SALES AREA (ABATEMENT)</p> <p>6AM RELOCATE GONDOLA #10 TO FINAL POSITION</p> <p>STORE TO LIGHTEN GONDOLAS 11 & 12 FOR RELOCATION BY 8PM</p> <p>PM CARPENTERS TO RELOCATE GONDOLAS 11 & 12 BEFORE 10PM FOR ABATEMENT</p> <p>10PM ABATEMENT OF TILE/ADHESIVE FOR AISLE #6</p> <p>SALES AREA (LVT)</p> <p>STORE TO PARTIALLY EMPTY WINE SHELVING & SHRINK WRAP BALANCE FOR RELOCATION BY 9PM</p> <p>9PM RELOCATE WINE SHELVING FOR LVT INSTALLATION (COVER PRODUCT W/VISQUEEN)</p> <p>10PM REMOVE OLD/INSTALL NEW LVT @ WINE SHELVING & FRONT OF STORE</p> <p>RE-INSTALL KICKPLATES @ PRODUCE, MEAT & SEAFOOD CASES</p>	<p>SALES AREA (DÉCOR)</p> <p>PM COMPLETE DRYWALL SANDING</p> <p>SALES AREA (ABATEMENT)</p> <p>6AM RELOCATE GONDOLAS #11 & 12 TO FINAL POSITION</p> <p>STORE TO LIGHTEN GONDOLAS 13 & 14 FOR RELOCATION BY 8PM</p> <p>PM CARPENTERS TO RELOCATE GONDOLAS 13 & 14 BEFORE 10PM FOR ABATEMENT</p> <p>10PM ABATEMENT OF TILE/ADHESIVE AISLE #7</p> <p>SALES AREA (LVT)</p> <p>7AM MOVE WINE GONDOLAS TO ORIGINAL POSITIONS</p> <p>8AM STORE TO RE-SET WINE DEPARTMENT</p>		

KROGER-415 GROSSE ISLE

PROJECT MANAGER: CODY VANTREASE

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/28	4/29	4/30	5/1	5/2	5/3	WK-4
STORE	FACILITY	CONTRACTOR				
<p>SALES AREA (DÉCOR) PM PRIME/PAINT PERIMETER WALLS</p> <p>SALES AREA (ABATEMENT) PM ABATEMENT CONTINUES</p> <p>SALES AREA (VCT) 9PM REMOVE BEVERAGE CASE KICKPLATES 10PM VCT @ BEVERAGE AISLE</p>	<p>RECEIVE STAINLESS SINKS & TABLES</p> <p>SALES AREA (DÉCOR) PM PRIME/PAINT WALLS</p> <p>SALES AREA (ABATEMENT) PM ABATEMENT CONTINUES</p> <p>SALES AREA (VCT) 9PM REINSTALL BEVERAGE CASE KICKPLATES 10PM VCT @ FROZEN FOOD</p> <p>DELI DEPARTMENT STORE TO EMPTY 24' SERVICE DELI CASES BY 8PM 8PM PUMP DOWN/DISCONNECT 24' SERVICE DELI CASES 9PM REMOVE/DEMO 24' SERVICE DELI CASES</p> <p>RECEIVE/SET 8' FRESH SLICE DELI CASE (FROM HUSSMANN) RECEIVE/SET 16' SERVICE DELI CASES (FROM R&S)</p> <p>MEAT/SERFOOD 9PM RECEIVE/STORE 4' HOME CHEF CASE</p> <p>BAKERY DEPARTMENT RECEIVE BAKERY NESTING TABLES, ISLAND BREAD DESTINATION & IN-LINE 5' ARTISAN BREAD DISPLAY (STORE 5' IN-LINE BREAD DISPLAY)</p>	<p>9AM CONSTR MEETING 10AM STORE MEETING</p> <p>SALES AREA (DÉCOR) PM PRIME/PAINT WALLS</p> <p>SALES AREA (ABATEMENT) PM ABATEMENT CONTINUES</p> <p>SALES ARFEA (VCT) 10PM VCT @ FROZEN FOOD AISLES</p> <p>DELI DEPARTMENT PM REFRIG/ELECTRIC TO 24' FRESH SLICE & SERVICE DELI CASES</p> <p>BAKERY DEPARTMENT PM RELOCATE BAKERY TRACK LIGHTS</p>	<p>SALES AREA (DÉCOR) PM PRIME/PAINT WALLS</p> <p>SALES AREA (ABATEMENT) PM ABATEMENT CONTINUES</p> <p>SALES AREA (VCT) 10PM VCT @ FROZEN FOOD</p> <p>DELI DEPARTMENT PM REFRIG/ELECTRIC TO 24' FRESH SLICE & SERVICE DELI CASES</p>	<p>SALES AREA (DÉCOR) PM PRIME/PAINT WALLS</p> <p>SALES AREA (ABATEMENT) PM ABATEMENT CONTINUES</p> <p>SALES AREA (VCT) 10PM VCT @ EXIST AISLE #5</p> <p>DELI DEPARTMENT PM COMPLETE REFRIG/ ELECTRIC TO 24' FRESH SLICE & SERVICE DELI CASES INSTALL KICKPLATES & TRIM</p>	<p>DELI DEPARTMENT 4AM FINAL CASE EVACUATIONS FOR 24' SERVICE DELI & TURN CANES ON</p> <p>8AM STORE TO STOCK 24' FRESH SLICE & SERVICE DELI CASES</p>	

KROGER-415 GROSSE ISLE

PROJECT MANAGER: CODY VANTREASE

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/5	5/6	5/7	5/8	5/9	5/10	WK 5
STORE	FACILITY	CONTRACTOR				
<p><u>SALES AREA (DÉCOR)</u> PM INSTALL WALL DÉCOR</p> <p><u>SALES AREA (ABATEMENT)</u> PM ABATEMENT CONTINUES</p>	<p><u>SALES AREA (DÉCOR)</u> PM INSTALL WALL DÉCOR</p> <p><u>SALES AREA (ABATEMENT)</u> PM ABATEMENT CONTINUES</p> <p><u>DELI DEPARTMENT</u> STORE TO EMPTY 6' HOT/COLD & 6' SINGLE DECH CHEESE CASES BY 8PM 8PM PUMP DOWN/ DISCONNECT 6' HOT/COLD & 6' SINBGLE DECK CHEESE CASES 9PM REMOVE/DEMO 6' HOT/COLD & 6' CHEESE CASES RECEIVE/SET 6' HOT CHICKEN CASE (HUSSMANN) & 6' SERVICE CHICKEN CASE (WASSERSTROM)</p>	<p>9AM CONSTR MEETING</p> <p>10AM STORE MEETING</p> <p><u>SALES AREA (DÉCOR)</u> PM INSTALL WALL DÉCOR</p> <p><u>SALES AREA (ABATEMENT)</u> PM ABATEMENT CONTINUES</p> <p><u>DELI DEPARTMENT</u> PM ABATEMENT CONTINUES</p> <p><u>DELI DEPARTMENT</u> PM POWER TO 6' HOT CHICKEN & 6' SERVICE CHICKEN CASES</p>	<p><u>SALES AREA (DÉCOR)</u> PM INSTALL WALL DÉCOR</p> <p><u>SALES AREA (ABATEMENT)</u> PM ABATEMENT CONTINUES</p> <p><u>DELI DEPARTMENT</u> PM COMPLETE POWER TO 6' HOT CHICKEN & 6' SERVICE CHICKEN CASES</p>	<p><u>SALES AREA (DÉCOR)</u> PM INSTALL WALL DÉCOR</p> <p><u>SALES AREA (ABATEMENT)</u> PM ABATEMENT CONTINUES</p> <p><u>PRODUCE DEPARTMENT</u> RECEIVE PRODUCE/BANANA BINS (FROM JSI)</p>		