

KROGER-415 GROSSE ISLE

PROJECT MANAGER: CODY VANTREASE

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/14	4/15	4/16	4/17	4/18	4/19	WK 2
STORE	FACILITY	CONTRACTOR				
<p>EXTERIOR</p> <p>PM INSTALL TEMP POWER FOR SCISSOR LIFT CHARGING</p> <p>SALES AREA (DECOR)</p> <p>PM DISCONNECT POWER FROM ALL WALL DÉCOR</p> <p>DISC/REMOVE PENDANTS LIGHTS</p>	<p>SALES AREA (DECOR)</p> <p>10PM DISCONNECT/REMOVE ALL WALL DÉCOR (STARTING AT BAKERY)</p> <p>BAKERY DEPARTMENT</p> <p>8PM PUMP DOWN/ DISCONNECT 5' REFRIG BAKERY CASE</p> <p>DISCONNECT POWER FROM 5' DONUT CASE</p> <p>9PM REMOVE/DEMO 5' DONUT AND 5' REFRIG BAKERY CASES</p> <p>RECEIVE/SET 4DR FROZEN BAKERY CASE</p>	<p>9AM CONSTR MEETING</p> <p>10AM STORE MEETING</p> <p>SALES AREA (DECOR)</p> <p>PM DRYWALL TAPING/ PATCHING (BEHIND SCHEDULE)</p> <p>BAKERY DEPARTMENT</p> <p>10PM COMPLETE DÉCOR REMOVAL</p> <p>BAKERY DEPARTMENT</p> <p>PM REFRIG/ELEC TO 4DR FROZEN BAKERY CASE</p>	<p>SALES AREA (DÉCOR)</p> <p>PM DRYWALL TAPING/PATCHING (BEHIND SCHEDULE)</p> <p>BAKERY DEPARTMENT</p> <p>PM COMPLETE REFRIG/ELEC TO 4DR FROZEN BAKERY CASES</p>	<p>SALES AREA (DECOR)</p> <p>PM DRYWALL TAPING/PATCHING (BEHIND SCHEDULE)</p> <p>BAKERY DEPARTMENT</p> <p>4AM FINAL CASE EVACUATIONS FOR 4DR FROZEN BAKERY CASES & TURN ON</p>	<p>BAKERY DEPARTMENT</p> <p>AM STORE TO STOCK</p> <p>4DR FROZEN BAKERY CASE</p>	
<p>UPDATED 4/22/2024</p>						

KROGER-415 GROSSE ISLE

PROJECT MANAGER: CODY VANTREASE

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/21	4/22	4/23	4/24	4/25	4/26	WK 3
STORE	FACILITY	CONTRACTOR				
<p>SALES AREA (DECOR) PM CONTINUE DRYWALL TAPING/PATCHING SAND DRYWALL (PARTIAL) (BEHIND SCHEDULE) 9PM RECEIVE DECOR SALES AREA (ABATEMENT) STORE TO EMPTY/REMOVE DISPLAYS FROM 1ST FROZEN FOOD AISLE 9PM REMOVE KICKPLATES FROM 1ST AISLE OF FROZEN FOOD CASES (SAVE FOR REINSTALLTION) 10PM ABATEMENT BEGINS STARTING @ FROZEN FOOD AISLE #3 SALES AREA (LVT) STORE TO RELOCATE EAST 1/3 OF TABLES/DISPLAYS @ POWER ALLEY FOR LVT INSTALLATION BY 9PM 9PM CLEAR REMAINING PRODUCT FROM 1/3 OF POWER ALLEY (COVER PRODUCT WITH VISQUEEN) REMOVE KICKPLATES FROM BAKERY, DELI & PRODUCE CASES 10PM REMOVE OLD/INSTALL NEW LVT @ EAST 1/3 OF POWER ALLEY)</p>	<p>SALES AREA (DECOR) AM RECEIVE GONDOLA MOVERS (ENOUGH TO MOVE 2 AT A TIME) PM CONTINUE DRYWALL TAPING/PATCHING SAND DRYWALL (PARTIAL) (BEHIND SCHEDULE) SALES AREA (ABATEMENT) STORE TO EMPTY/REMOVE DISPLAYS FROM 2ND AISLE OF FROZEN FOOD CASES 9PM REMOVE KICKPLATES FROM 2ND AISLE OF FROZEN FOOD CASES (SAVE FOR REINSTALLATION) REINSTALL KICKPLATES IN 1ST AISLE OF FROZEN FOOD CASES 10PM ABATMENT OF TILE/ADHESIVE 2ND AISLE OF FROZEN FOOD AISLE #4 SALES AREA (LVT) STORE TO RELOCATE MIDDLE 1/3 OF TABLES/DISPLAYS @ POWER ALLEY BY 9PMP 9PM CLEAR REMAINING PRODUCT FROM 1/3 OF POWER ALLEY (COVER PROIDUCT W/VISQUEEN 10PM REMOVE OLD/INSTALL NEW LVT @ MIDDLE 1/3 OF POWER ALLEY REINSTALL KICKPLATES ON BAKERY & DELI CASES</p>	<p>9AM CONSTR MEETING 10AM STORE MEETING SALES AREA (DECOR) PM CONTINUE DRYWALL TAPING/PATCHING SAND DRYWALL (PARTIAL) (BEHIND SCHEDULE) SALES AREA (ABATEMENT) STORE TO LIGHTEN GONDOLA #10 FOR RELOCATION BY 8PM PM CARPENTERS TO RELOCATE GONDOLA #10 BEFORE 10PM FOR ABATEMENT 10PM ABATEMENT OF TILE/ADHESIVE AISLE #5 SALES AREA (LVT) STORE TO EMPTY WEST 1/3 OF POWER ALLEY (EXCEPT WINE) BY 9PM 9PM CLEAR PRODUCT FROM WEST 1/3 OF POWER ALLEY (COVER PRODUCT W/VISQUEEN) REMOVE BALANCE OF PRODUCE, SEAFOOD & MEAT KICKPLATES 10PM REMOVE OLD/INSTALL NEW LVT @ WEST 1/3 OF POWER ALLEY</p>	<p>SALES AREA (DECOR) PM COMPLETE DRYWALL TAPING/PATCHING SAND DRYWALL (PARTIAL) (BEHIND SCHEDULE) SALES AREA (ABATEMENT) 6AM RELOCATE GONDOLA #10 TO FINAL POSITION STORE TO LIGHTEN GONDOLAS 11 & 12 FOR RELOCATION BY 8PM PM CARPENTERS TO RELOCATE GONDOLAS 11 & 12 BEFORE 10PM FOR ABATEMENT 10PM ABATEMENT OF TILE/ADHESIVE FOR AISLE #6 SALES AREA (LVT) STORE TO PARTIALLY EMPTY WINE SHELVING & SHRINK WRAP BALANCE FOR RELOCATION BY 9PM 9PM RELOCATE WINE SHELVING FOR LVT INSTALLATION (COVER PRODUCT W/VISQUEEN) 10PM REMOVE OLD/INSTALL NEW LVT @ WINE SHELVING & FRONT OF STORE RE-INSTALL KICKPLATES @ PRODUCE, MEAT & SEAFOOD CASES</p>	<p>SALES AREA (DÉCOR) PM COMPLETE DRYWALL SANDING (BEHIND SCHEDULE) SALES AREA (ABATEMENT) 6AM RELOCATE GONDOLAS #11 & 12 TO FINAL POSITION STORE TO LIGHTEN GONDOLAS 13 & 14 FOR RELOCATION BY 8PM PM CARPENTERS TO RELOCATE GONDOLAS 13 & 14 BEFORE 10PM FOR ABATEMENT 10PM ABATEMENT OF TILE/ADHESIVE AISLE #7 SALES AREA (LVT) 7AM MOVE WINE GONDOLAS TO ORIGINAL POSITIONS 8AM STORE TO RE-SET WINE DEPARTMENT</p>		
UPDATED			4/22/2024			

KROGER-415 GROSSE ISLE

PROJECT MANAGER: CODY VANTREASE

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/28	4/29	4/30	5/1	5/2	5/3	WK-4
STORE	FACILITY	CONTRACTOR				
<p>SALES AREA (DÉCOR) PM PRIME/PAINT PERIMETER WALLS <i>(DELAYED DUE TO DRYWALL TAPING)</i></p> <p>SALES AREA (ABATEMENT) PM ABATEMENT CONTINUES</p> <p>SALES AREA (VCT) 9PM REMOVE BEVERAGE CASE KICKPLATES 10PM VCT @ BEVERAGE AISLE</p>	<p>RECEIVE STAINLESS SINKS & TABLES</p> <p>SALES AREA (DÉCOR) PM PRIME/PAINT WALLS <i>(DELAYED DUE TO DRYWALL TAPING)</i></p> <p>SALES AREA (ABATEMENT) PM ABATEMENT CONTINUES</p> <p>SALES AREA (VCT) 9PM REINSTALL BEVERAGE CASE KICKPLATES 10PM VCT @ FROZEN FOOD</p> <p>DELI DEPARTMENT STORE TO EMPTY 24' SERVICE DELI CASES BY 8PM 8PM PUMP DOWN/DISCONNECT 24' SERVICE DELI CASES 9PM REMOVE/DEMO 24' SERVICE DELI CASES</p> <p>RECEIVE/SET 8' FRESH SLICE DELI CASE (FROM HUSSMANN) RECEIVE/SET 16' SERVICE DELI CASES (FROM R&S)</p> <p>MEAT/SEAFOOD 9PM RECEIVE/STORE 4' HOME CHEF CASE</p> <p>BAKERY DEPARTMENT RECEIVE BAKERY NESTING TABLES, ISLAND BREAD DESTINATION & IN-LINE 5' ARTISAN BREAD DISPLAY (STORE 5' IN-LINE BREAD DISPLAY)</p>	<p>9AM CONSTR MEETING 10AM STORE MEETING</p> <p>SALES AREA (DÉCOR) PM PRIME/PAINT WALLS <i>(DELAYED DUE TO DRYWALL TAPING)</i></p> <p>SALES AREA (ABATEMENT) PM ABATEMENT CONTINUES</p> <p>SALES ARFEA (VCT) 10PM VCT @ FROZEN FOOD AISLES</p> <p>DELI DEPARTMENT PM REFRIG/ELECTRIC TO 24' FRESH SLICE & SERVICE DELI CASES</p> <p>BAKERY DEPARTMENT PM RELOCATE BAKERY TRACK LIGHTS</p>	<p>SALES AREA (DÉCOR) PM PRIME/PAINT WALLS <i>(DELAYED DUE TO DRYWALL TAPING)</i></p> <p>SALES AREA (ABATEMENT) PM ABATEMENT CONTINUES</p> <p>SALES AREA (VCT) 10PM VCT @ FROZEN FOOD</p> <p>DELI DEPARTMENT PM REFRIG/ELECTRIC TO 24' FRESH SLICE & SERVICE DELI CASES</p>	<p>SALES AREA (DÉCOR) PM PRIME/PAINT WALLS <i>(DELAYED DUE TO DRYWALL TAPING)</i></p> <p>SALES AREA (ABATEMENT) PM ABATEMENT CONTINUES</p> <p>SALES AREA (VCT) 10PM VCT @ EXIST AISLE #5</p> <p>DELI DEPARTMENT PM COMPLETE REFRIG/ ELECTRIC TO 24' FRESH SLICE & SERVICE DELI CASES INSTALL KICKPLATES & TRIM</p>	<p>DELI DEPARTMENT 4AM FINAL CASE EVACUATIONS FOR 24' SERVICE DELI & TURN CANES ON</p> <p>8AM STORE TO STOCK 24' FRESH SLICE & SERVICE DELI CASES</p>	

KROGER-415 GROSSE ISLE

PROJECT MANAGER: CODY VANTREASE

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/5	5/6	5/7	5/8	5/9	5/10	WK 5

STORE	FACILITY	CONTRACTOR				
--------------	-----------------	-------------------	--	--	--	--

<p><u>SALES AREA (DÉCOR)</u> PM INSTALL WALL DÉCOR <i>(DELAYED DUE TO DRYWALL TAPING)</i></p> <p><u>SALES AREA (ABATEMENT)</u> PM ABATEMENT CONTINUES</p>	<p><u>SALES AREA (DÉCOR)</u> PM INSTALL WALL DÉCOR <i>(DELAYED DUE TO DRYWALL TAPING)</i></p> <p><u>SALES AREA (ABATEMENT)</u> PM ABATEMENT CONTINUES</p> <p><u>DELI DEPARTMENT</u> STORE TO EMPTY 6' HOT/COLD & 6' SINGLE DECH CHEESE CASES BY 8PM 8PM PUMP DOWN/ DISCONNECT 6' HOT/COLD & 6' SINBGLE DECK CHEESE CASES 9PM REMOVE/DEMO 6' HOT/COLD & 6' CHEESE CASES RECEIVE/SET 6' HOT CHICKEN CASE (HUSSMANN) & 6' SERVICE CHICKEN CASE (WASSERSTROM)</p>	<p>9AM CONSTR MEETING 10AM STORE MEETING <u>SALES AREA (DÉCOR)</u> PM INSTALL WALL DÉCOR <i>(DELAYED DUE TO DRYWALL TAPING)</i></p> <p><u>SALES AREA (ABATEMENT)</u> PM ABATEMENT CONTINUES</p> <p><u>DELI DEPARTMENT</u> PM ABATEMENT CONTINUES PM POWER TO 6' HOT CHICKEN & 6' SERVICE CHICKEN CASES</p>	<p><u>SALES AREA (DÉCOR)</u> PM INSTALL WALL DÉCOR <i>(DELAYED DUE TO DRYWALL TAPING)</i></p> <p><u>SALES AREA (ABATEMENT)</u> PM ABATEMENT CONTINUES</p> <p><u>DELI DEPARTMENT</u> PM COMPLETE POWER TO 6' HOT CHICKEN & 6' SERVICE CHICKEN CASES</p>	<p><u>SALES AREA (DÉCOR)</u> PM INSTALL WALL DÉCOR <i>(DELAYED DUE TO DRYWALL TAPING)</i></p> <p><u>SALES AREA (ABATEMENT)</u> PM ABATEMENT CONTINUES</p> <p><u>PRODUCE DEPARTMENT</u> RECEIVE PRODUCE/BANANA BINS (FROM JSI)</p>		
---	--	--	---	---	--	--