

KROGER-415 GROSSE ISLE

PROJECT MANAGER: CODY VANTREASE

GENERAL CONTRACTOR: TONY AND SONS, INC

| SUNDAY | MONDAY | TUESDAY | WEDNESDAY | THURSDAY | FRIDAY | SAT |
|--------|--------|---------|-----------|----------|--------|------|
| 4/28 | 4/29 | 4/30 | 5/1 | 5/2 | 5/3 | WK-4 |

| | | | | | | |
|--------------|-----------------|-------------------|--|--|--|--|
| STORE | FACILITY | CONTRACTOR | | | | |
|--------------|-----------------|-------------------|--|--|--|--|

| | | | | | |
|--|--|---|--|---|---|
| <p>SALES AREA (DÉCOR) PM PRIME/PAINT PERIMETER WALLS (DELAYED DUE TO DRYWALL TAPING)</p> <p>SALES AREA (ABATEMENT) PM ABATEMENT CONTINUES</p> <p>SALES AREA (VCT) 9PM REMOVE BEVERAGE CASE KICKPLATES 10PM VCT @ BEVERAGE AISLE</p> | <p>RECEIVE STAINLESS SINKS & TABLES</p> <p>SALES AREA (DÉCOR) PM PRIME/PAINT WALLS (DELAYED DUE TO DRYWALL TAPING)</p> <p>SALES AREA (ABATEMENT) PM ABATEMENT CONTINUES</p> <p>SALES AREA (VCT) 9PM REINSTALL BEVERAGE CASE KICKPLATES 10PM VCT @ FROZEN FOOD</p> <p>DELI DEPARTMENT STORE TO EMPTY 24' SERVICE DELI CASES BY 8PM 8PM PUMP DOWN/DISCONNECT 24' SERVICE DELI CASES 9PM REMOVE/DEMO 24' SERVICE DELI CASES RECEIVE/SET 8' FRESH SLICE DELI CASE (FROM HUSSMANN) RECEIVE/SET 16' SERVICE DELI CASES (FROM R&S)</p> <p>MEAT/SEAFOOD 9PM RECEIVE/STORE 4' HOME CHEF CASE</p> <p>BAKERY DEPARTMENT RECEIVE BAKERY NESTING TABLES, ISLAND BREAD DESTINATION & IN-LINE 5' ARTISAN BREAD DISPLAY (STORE 5' IN-LINE BREAD DISPLAY)</p> | <p>9AM CONSTR MEETING 10AM STORE MEETING</p> <p>SALES AREA (DÉCOR) PM PRIME/PAINT WALLS (DELAYED DUE TO DRYWALL TAPING)</p> <p>SALES AREA (ABATEMENT) PM ABATEMENT CONTINUES</p> <p>SALES ARFEA (VCT) 10PM VCT @ FROZEN FOOD AISLES</p> <p>DELI DEPARTMENT PM REFRIG/ELECTRIC TO 24' FRESH SLICE & SERVICE DELI CASES</p> <p>BAKERY DEPARTMENT PM RELOCATE BAKERY TRACK LIGHTS</p> | <p>SALES AREA (DÉCOR) PM PRIME/PAINT WALLS (DELAYED DUE TO DRYWALL TAPING)</p> <p>SALES AREA (ABATEMENT) PM ABATEMENT CONTINUES</p> <p>SALES AREA (VCT) 10PM VCT @ FROZEN FOOD</p> <p>DELI DEPARTMENT PM REFRIG/ELECTRIC TO 24' FRESH SLICE & SERVICE DELI CASES</p> | <p>SALES AREA (DÉCOR) PM PRIME/PAINT WALLS (DELAYED DUE TO DRYWALL TAPING)</p> <p>SALES AREA (ABATEMENT) PM ABATEMENT CONTINUES</p> <p>SALES AREA (VCT) 10PM VCT @ EXIST AISLE #5</p> <p>DELI DEPARTMENT PM COMPLETE REFRIG/ ELECTRIC TO 24' FRESH SLICE & SERVICE DELI CASES INSTALL KICKPLATES & TRIM</p> | <p>DELI DEPARTMENT 4AM FINAL CASE EVACUATIONS FOR 24' SERVICE DELI & TURN CANES ON 8AM STORE TO STOCK 24' FRESH SLICE & SERVICE DELI CASES</p> |
|--|--|---|--|---|---|

UPDATED 4/29/2024

KROGER-415 GROSSE ISLE

PROJECT MANAGER: CODY VANTREASE

GENERAL CONTRACTOR: TONY AND SONS, INC

| SUNDAY | MONDAY | TUESDAY | WEDNESDAY | THURSDAY | FRIDAY | SAT |
|---|--|--|--|--|--------|------|
| 5/5 | 5/6 | 5/7 | 5/8 | 5/9 | 5/10 | WK 5 |
| STORE | FACILITY | CONTRACTOR | | | | |
| <p>SALES AREA (DÉCOR) PM INSTALL WALL DÉCOR <i>(DELAYED DUE TO DRYWALL TAPING)</i></p> <p>SALES AREA (ABATEMENT) PM ABATEMENT CONTINUES</p> | <p>SALES AREA (DÉCOR) PM INSTALL WALL DÉCOR <i>(DELAYED DUE TO DRYWALL TAPING)</i></p> <p>SALES AREA (ABATEMENT) PM ABATEMENT CONTINUES</p> <p>DELI DEPARTMENT STORE TO EMPTY 6' HOT/COLD & 6' SINGLE DECH CHEESE CASES BY 8PM 8PM PUMP DOWN/ DISCONNECT 6' HOT/COLD & 6' SINBGL DECK CHEESE CASES 9PM REMOVE/DEMO 6' HOT/COLD & 6' CHEESE CASES RECEIVE/SET 6' HOT CHICKEN CASE (HUSSMANN) & 6' SERVICE CHICKEN CASE (WASSERSTROM)</p> | <p>9AM CONSTR MEETING 10AM STORE MEETING SALES AREA (DÉCOR) PM INSTALL WALL DÉCOR <i>(DELAYED DUE TO DRYWALL TAPING)</i></p> <p>SALES AREA (ABATEMENT) PM ABATEMENT CONTINUES</p> <p>DELI DEPARTMENT PM POWER TO 6' HOT CHICKEN & 6' SERVICE CHICKEN CASES</p> | <p>SALES AREA (DÉCOR) PM INSTALL WALL DÉCOR <i>(DELAYED DUE TO DRYWALL TAPING)</i></p> <p>SALES AREA (ABATEMENT) PM ABATEMENT CONTINUES</p> <p>DELI DEPARTMENT PM COMPLETE POWER TO 6' HOT CHICKEN & 6' SERVICE CHICKEN CASES</p> | <p>SALES AREA (DÉCOR) PM INSTALL WALL DÉCOR <i>(DELAYED DUE TO DRYWALL TAPING)</i></p> <p>SALES AREA (ABATEMENT) PM ABATEMENT CONTINUES</p> <p>PRODUCE DEPARTMENT RECEIVE PRODUCE/BANANA BINS (FROM JSI)</p> | | |

KROGER-415 GROSSE ISLE

PROJECT MANAGER: CODY VANTREASE

GENERAL CONTRACTOR: TONY AND SONS, INC

| SUNDAY | MONDAY | TUESDAY | WEDNESDAY | THURSDAY | FRIDAY | SAT |
|---|--|--|---|--|--|------|
| 5/12 | 5/13 | 5/14 | 5/15 | 5/16 | 5/17 | WK 6 |
| STORE | FACILITY | CONTRACTOR | | | | |
| <p>FRONT END</p> <p>10PM RELAMINATE CHECKOUTS (INCLUDING TOPS)</p> <p>SALES AREA</p> <p>PM REMOVE OLD/INSTALL NEW IMPACT DOORS PAINT EXISTING CASES</p> | <p>FRONT END</p> <p>10PM RELAMINATE CHECKOUTS (INCLUDING TOPS)</p> <p>DELI/SEAFOOD</p> <p>AM GPR</p> <p>U.G. LAYOUT FOR NEW SINKS</p> <p>10PM SAW CUT/REMOVE CONCRETE FOR NEW SINKS (COVER TRENCHES WITH PLATES & RUGS)</p> <p>SALES AREA</p> <p>PM REMOVE OLD/INSTALL NEW IMPACT DOORS PAINT EXISTING CASES</p> | <p>9AM CONSTR MEETING</p> <p>10AM STORE MEETING</p> <p>FRONT END</p> <p>10PM COMPLETE CHECKOUT RELAMINATION</p> <p>DELI/SEAFOOD</p> <p>10PM U.G. PLUMBING</p> <p>SALES AREA</p> <p>PM REMOVE OLD/INSTALL NEW IMPACT DOORS PAINT EXISTING CASES</p> | <p>DELI/SEAFOOD</p> <p>10PM COMPLETE U.G. PLUMBING</p> <p>SALES AREA</p> <p>PM PAINT EXISTING CASES & EXPOSED COOLER PANELS</p> | <p>DELI/SEAFOOD</p> <p>AM U.G. PLUMBING</p> <p>INSPECTIONS</p> <p>BACKFILL/PREP FOR CONCRETE</p> <p>SALES AREA</p> <p>PM PAINT EXISTING CASES & EXPOSED COOLER PANELS</p> | <p>DELI/SEAFOOD</p> <p>AM PRE-POUR</p> <p>INSPECTION</p> <p>POUR CONCRETE</p> | |

KROGER-415 GROSSE ISLE

PROJECT MANAGER: CODY VANTREASE

GENERAL CONTRACTOR: TONY AND SONS, INC

| SUNDAY | MONDAY | TUESDAY | WEDNESDAY | THURSDAY | FRIDAY | SAT |
|--|---|--|---|--|--------|------|
| 5/19 | 5/20 | 5/21 | 5/22 | 5/23 | 5/24 | WK 7 |
| STORE | FACILITY | CONTRACTOR | | | | |
| <p>DEL/SEAFOOD</p> <p>10PM QUARRY TILE & BASE REPAIRS</p> | <p>DEL/SEAFOOD</p> <p>10PM COMPLETE QUARRY TILE & BASE REPAIRS & GROUT</p> <p>EXTERIOR</p> <p>AM PATCH/REPAIR/PAINT STOREFRONT WHERE SIGNS WERE REMOVED/RELOCATED</p> | <p>9AM CONSTR MEETING</p> <p>10AM STORE MEETING</p> <p>DEL/SEAFOOD</p> <p>PM INSTALL STAINLESS SINKS & FAUCETS</p> <p>EXTERIOR</p> <p>AM PATCH/REPAIR/PAINT STOREFRONT WHERE SIGNS WERE REMOVED/RELOCATED</p> | <p>DEL/SEAFOOD</p> <p>PM COMPLETE SINK INSTALLATIONS</p> <p>INSTALL PAPER TOWELL/SOAP DISPENSERS</p> <p>LOADING DOCK</p> <p>PM PAINT FIRE LANE STRIPING</p> | <p>DEL/SEAFOOD</p> <p>ECO-LAB INSTALLATION</p> | | |