

Kroger #442 Northville

**Project Manager: Tyler Washington**

**General Contractor: Tony and Sons, Inc.**

Contractor	Facility	Store				
Sunday - 7/20	Monday - 7/21	Tuesday - 7/22	Wednesday - 7/23	Thursday - 7/24	Friday - 7/25	Saturday
<u>Dairy</u> <b>9PM</b> Receive/set 60' of dairy (5 12') Receive & store 104' of dairy outside by REI's dock *Cover with visqueen* <u>Women's Cust. Restroom</u> <b>9PM</b> Install partitions and countertop <u>Floral</u> <b>9PM</b> Receive/set 8' floral case	<u>Dairy</u> <b>9PM</b> Refrigeration & electrical to 60' of dairy <u>Women's Cust. Restroom</u> <b>AM</b> Reinstall hand dryers <b>AM/PM</b> Install new toilets & hookup sinks <b>9PM</b> Install restroom accessories & grab bars <u>Floral</u> <b>9PM</b> Refrigeration & electrical to new floral case	<u>Dairy</u> <b>9PM</b> Refrigeration & electrical to 60' of dairy <u>Women's Cust. Restroom</u> <b>AM</b> Install mirrors <b>Afternoon</b> Remove/save unisex signage and slidebolt from men's customer restroom Final cleanup <b>Restroom to open by 1pm</b> <u>Men's Cust. Restroom</u> <b>Men's customer restroom closes @ 9PM</b> <b>Women's customer restroom becomes unisex restroom</b> *Install slidebolt and unisex signage* <b>9PM</b> Disconnect/demo toilets & sinks <u>Disconnect &amp; save hand dryers</u> <b>10PM</b> Demo partitions, mirrors, countertops, & restroom accessories Demo wall finishes down to studs <u>Floral</u> <b>9PM</b> Refrigeration & electrical to new floral case	<u>Dairy</u> <b>9PM</b> Refrigeration & electrical to 60' of dairy <u>Men's Cust. Restroom</u> <b>9PM</b> Complete all demo <u>Floral</u> <b>9PM</b> Refrigeration & electrical to new floral case	<u>Dairy</u> <b>9PM</b> Finish refrigeration & electrical to 60' of dairy <u>Men's Cust. Restroom</u> <b>9PM</b> Install blocking for partitions, countertop, and accessories if needed Adjust floor drain height as necessary <b>10PM</b> Install cement board & green/purple board <u>Tape &amp; mud joints for ceramic tile</u> <u>Floral</u> <b>9PM</b> Finish refrigeration & electrical to new floral case	<u>Dairy</u> <b>4AM</b> Final case evacuations <b>8AM</b> New 60' of dairy to be operational <b>Store to use new 60' of dairy</b> <u>Men's Cust. Restroom</u> <b>AM</b> Ceramic wall tile <u>Floral</u> <b>4AM</b> Final case evacuations <b>8AM</b> New 8' floral case to be operational	<b>Week 12</b>

Updated on 7/22/25
--------------------

# Kroger #442 Northville

Project Manager: Tyler Washington

General Contractor: Tony and Sons, Inc.

Contractor	Facility	Store	Epoxy			
Sunday - 7/27	Monday - 7/28	Tuesday - 7/29	Wednesday - 7/30	Thursday - 7/31	Friday - 8/1	Saturday
<b>Dairy</b> Store to empty 104' of existing dairy cases by <b>8PM</b> <b>*No exceptions*</b> <b>8PM</b> Pump down/disconnect 104' of existing dairy cases <b>9PM</b> Demo 104' of existing dairy cases Set 104' of dairy (8 12' and 1 8') <b>Men's Cust. Restroom</b> <b>9PM</b> Drywall finishing for top painted section *6' A.F.F. to ceiling*	<b>Dairy</b> <b>9PM</b> Refrigeration & electrical to 104' of dairy <b>Men's Cust. Restroom</b> <b>AM</b> Ceramic wall tile <b>9PM</b> Drywall finishing	<b>Dairy</b> <b>9PM</b> Refrigeration & electrical to 104' of dairy <b>Men's Cust. Restroom</b> <b>AM</b> Ceramic wall tile <b>9PM</b> Complete drywall finishing Sand and cleanup	<b>Dairy</b> <b>9PM</b> Refrigeration & electrical to 104' of dairy <b>Men's Cust. Restroom</b> <b>AM</b> Complete ceramic wall tile Grout & cleanup <b>9PM</b> Painting	<b>Dairy</b> <b>9PM</b> Finish refrigeration & electrical to CKT 20 & 21 (back 80') Continue refrigeration & electrical to CKT 19 (front 24') <b>Men's Cust. Restroom</b> Epoxy prep	<b>Dairy</b> <b>4AM</b> Final case evacuations for CKT 20 & 21 (back 80') <b>8AM</b> CKT 20 & 21 (back 80') to be operational <b>Men's Cust. Restroom</b> Epoxy	<b>Week 13</b> <b>Men's Cust. Restroom</b> Epoxy finish

Updated on 7/22/25

Kroger #442 Northville						
Project Manager: Tyler Washington						
General Contractor: Tony and Sons, Inc.						
Contractor	Facility	Store	Reset			
Sunday - 8/3	Monday - 8/4	Tuesday - 8/5	Wednesday - 8/6	Thursday - 8/7	Friday - 8/8	Saturday
<b><u>Dairy</u></b> <b>9PM</b> Refrigeration & electrical to CKT 19 <b><u>Men's Cust. Restroom</u></b> <b>9PM</b> Install partitions and countertop <b><u>Sales Floor</u></b> Store to remove all fixtures, pallets, etc. from areas being worked on by <b>8PM</b> - put back before <b>6AM</b> Reset to lighten gondolas #2 & #3 by <b>9PM</b> Reset to remove all product from bottom 2 or 3 shelves & shelves against Murray's Cheese wall by <b>9PM</b> Put shelves back before <b>6AM</b> <b>9PM</b> Move gondolas #2 & #3 & Floral millwork Flooring to start @ <b>10PM</b> and to finish by <b>5AM</b> Move gondolas and millwork back before <b>6AM</b>	<b><u>Dairy</u></b> <b>9PM</b> Finish refrigeration & electrical to CKT 19 <b><u>Men's Cust. Restroom</u></b> <b>AM</b> Reinstall hand dryers <b>AM/PM</b> Install new toilets & hookup sinks <b>9PM</b> Install restroom accessories & grab bars <b><u>Sales Floor</u></b> Store to remove all fixtures, pallets, etc. from areas being worked on by <b>8PM</b> - put back before <b>6AM</b> Reset to lighten gondola #4 by <b>9PM</b> <b>9PM</b> Move gondola #4 Flooring to start @ <b>10PM</b> and to finish by <b>5AM</b> Move gondolas back before <b>6AM</b>	<b><u>Dairy</u></b> <b>4AM</b> Final case evacuations <b>8AM</b> CKT 19 (24') to be operational <b><u>Men's Cust. Restroom</u></b> <b>AM</b> Install mirrors <b>Afternoon</b> Remove/save unisex signage and slidebolt from men's customer restroom Final cleanup Restroom to open by <b>1pm</b> <b><u>Sales Floor</u></b> Store to remove all fixtures, pallets, etc. from areas being worked on by <b>8PM</b> - put back before <b>6AM</b> Reset to lighten gondola #5 by <b>9PM</b> <b>9PM</b> Move gondola #5 Flooring to start @ <b>10PM</b> and to finish by <b>5AM</b> Move gondolas back before <b>6AM</b>	<b><u>Dairy</u></b> Store to empty 18'/36' dairy island by <b>8PM</b> <b>8PM</b> Pump down/disconnect 18' dairy island Demo refrigeration chase and pipe <b>9PM</b> Demo 18' dairy island Cover floor with plates and carpets where needed <b><u>Sales Floor</u></b> Store to remove all fixtures, pallets, etc. from areas being worked on by <b>8PM</b> - put back before <b>6AM</b> Reset to lighten gondola #6 by <b>9PM</b> <b>9PM</b> Move gondola #6 Flooring to start @ <b>10PM</b> and to finish by <b>5AM</b> Move gondolas back before <b>6AM</b>	<b><u>Dairy</u></b> <b>9PM</b> Cut/cap/remove old hub drains Concrete if needed <b><u>Sales Floor</u></b> Store to remove all fixtures, pallets, etc. from areas being worked on by <b>8PM</b> - put back before <b>6AM</b> Reset to lighten gondola #7 by <b>9PM</b> <b>9PM</b> Move gondola #7 Flooring to start @ <b>10PM</b> and to finish by <b>5AM</b> Move gondolas back before <b>6AM</b>		<b>Week 14</b>

Updated on 7/22/25

# Kroger #442 Northville

**Project Manager: Tyler Washington**

**General Contractor: Tony and Sons, Inc.**

Contractor	Facility	Store				
Sunday - 8/10	Monday - 8/11	Tuesday - 8/12	Wednesday - 8/13	Thursday - 8/14	Friday - 8/15	Saturday
<u>Bakery</u> Store to empty existing 12' 5-deck deli, 15' low-profile bakery, and donut/bread fixtures by <b>8PM</b> *The existing 4dr frozen bakery that is to stay cannot remain operational while the new cases are being installed & piped to* *Store to use 2 Mida cases by deli temporarily* <b>8PM</b> Pump down/disconnect 15' low-profile bakery Disconnect power to donut/bread fixtures <b>9PM</b> Demo 15' low-profile bakery, and old donut/bread fixtures <b>9PM</b> Receive/set 4 57" low-profile, 1 2dr, and 1 5dr bakery cases Permanently set bakery displays *Modify/install hub drains as needed* <u>Sales Floor</u> Store to remove all fixtures, pallets, etc. from areas being worked on by <b>8PM</b> - put back before <b>6AM</b> Reset to lighten gondola #8 by <b>9PM</b> <b>9PM</b> Move gondola #8 Flooring to start @ <b>10PM</b> and to finish by <b>5AM</b> Move gondolas back before <b>6AM</b> <u>Pharmacy</u> Store to empty/lighten shelving against wall for temporary relocation by <b>8PM</b> Store to have overnight Pharmacist from <b>9PM</b> Temporarily move wall shelving away from walls for wallpaper demo, drywall finishing, and painting for the week Demo wallpaper in the main pharmacy only Demo countertop backsplashes in main pharmacy *Do not remove wallpaper in counsel or waiting room yet*	<u>Floral</u> <b>AM</b> Receive floral millwork Store to vacate old floral millwork again by <b>8PM</b> <b>9PM</b> Install new floral millwork <u>Bakery</u> <b>9PM</b> Refrigeration & electrical to bakery cases <u>Both Empl. Restrooms</u> Both employee restrooms close @ <b>9PM</b> <b>9PM</b> Disconnect/demo sinks *Sanitizing cabinets & toilets stay* <b>10PM</b> Demo partitions, mirrors & countertops Remove/save restroom accessories *Grab bars stay* <u>Meat/Seafood</u> <b>9PM</b> Receive/store 6' meat/seafood C5-7 case <u>Sales Floor</u> Store to remove all fixtures, pallets, etc. from areas being worked on by <b>8PM</b> - put back before <b>6AM</b> Reset to lighten gondola #9 by <b>9PM</b> <b>9PM</b> Move gondola #9 Flooring to start @ <b>10PM</b> and to finish by <b>5AM</b> Move gondolas back before <b>6AM</b> <u>Pharmacy</u> <b>9PM</b> Skim coat	<u>Floral</u> <b>9PM</b> Finish floral millwork <u>Bakery</u> <b>9PM</b> Refrigeration & electrical to bakery cases <u>Both Empl. Restrooms</u> <b>9PM</b> Install new countertops first then partitions & accessories Reinstall existing accessories per plan <u>Sales Floor</u> Store to remove all fixtures, pallets, etc. from areas being worked on by <b>8PM</b> - put back before <b>6AM</b> Reset to remove all product from bottom 2 or 3 shevles & remove shelves on gondola #10 by <b>9PM</b> Put shelves back before <b>6AM</b> Flooring to start @ <b>10PM</b> and to finish by <b>5AM</b> <u>Pharmacy</u> <b>9PM</b> Sand & cleanup	<u>Floral</u> <b>AM/PM</b> Run power & data for new millwork <b>9PM</b> Reinstall existing floral sink & water heater <u>Bakery</u> <b>9PM</b> Refrigeration & electrical to bakery cases <u>Both Empl. Restrooms</u> <b>9PM</b> Finish installing partitions & accessories Reinstall existing accessories per plan Hookup new sinks <u>Meat/Seafood</u> <b>9PM</b> Receive/store 6' meat/seafood C5-7 case <u>Sales Floor</u> Store to remove all fixtures, pallets, etc. from areas being worked on by <b>8PM</b> - put back before <b>6AM</b> Flooring ? <u>Pharmacy</u> <b>9PM</b> Paint	<u>Floral</u> <b>9PM</b> Technology to relocate floral equipment to new millwork Relocate needed fixtures to floral storage and millwork <u>Bakery</u> <b>9PM</b> Finish frigeration & electrical to bakery cases <u>Both Empl. Restrooms</u> <b>AM</b> Install new mirrors Final cleanup Both restrooms to open by 3pm <u>Sales Floor</u> Store to remove all fixtures, pallets, etc. from areas being worked on by <b>8PM</b> - put back before <b>6AM</b> Flooring ? <u>Pharmacy</u> <b>9PM</b> Move wall shelving back in its place	<u>Floral</u> <b>9PM</b> Install balloon boxes, slatwall, etc. <u>Bakery</u> <b>4AM</b> Final case evacuations <b>8AM</b> New and existing bakery cases to be operational <u>Pharmacy</u> Store to restock wall shelving as needed	Week 15

Updated on 7/22/25