

# KROGER 465 IMLAY CITY

PROJECT MANAGER: CARL REGNER

MNGR.

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
3/16	3/17	3/18	3/19	3/20	3/21	WK 1
STORE	FACILITY	CONTRACTOR				
	<p><b>ADDITION</b></p> <p>AM DEMO PLUMBING FIXTURES                      AM DEMO ELECTRICAL/LIGHTING                      AM DEMO O.H. HVAC</p>	<p><b>ADDITION</b></p> <p>AM COMPLETE DEMO ELECTRICAL/LIGHTING                      AM COMPLETE DEMO O.H. HVAC                      AM DEMO RESTROOMS                      AM DEMO WALLS AND FINISHES                      AM DEMO CEILING                      AM INSTALL TEMP LIGHTING</p>	<p><b>ADDITION</b></p> <p>AM DEMO FINISHES &amp; CEILING</p>	<p><b>ADDITION</b></p> <p>AM DEMO FINISHES &amp; CEILING</p>	<p><b>ADDITION</b></p> <p>AM DEMO FINISHES &amp; CEILING</p>	
			02/28/25			

# KROGER 465 IMLAY CITY

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
3/23	3/24	3/25	3/26	3/27	3/28	WK 2

STORE	FACILITY	CONTRACTOR				
	<p><b>ADDITION</b></p> <p>AM DEMO</p> <p>AM DEMO O.H. MECHANICALS TO DECK</p> <p>AM DEMO O.H. PLUMBING</p> <p>AM DEMO O.H. ELECTRICAL</p> <p>AM INSTALL TEMP LIGHTING</p>	<p><b>ADDITION</b></p> <p>AM DEMO</p> <p>AM DEMO O.H. MECHANICALS TO DECK</p> <p>AM DEMO O.H. PLUMBING</p> <p>AM DEMO O.H. ELECTRICAL</p> <p>AM INSTALL TEMP LIGHTING</p> <p><b>SALES FLOOR</b></p> <p><b>STORE TO EMPTY WALL SHELVING @ NORTH END BY 8PM</b></p> <p>PM FIXTURE CARPENTERS TO RELOCATE SHELVING TEMPORARILY</p>	<p><b>ADDITION</b></p> <p>AM DEMO</p> <p>AM DEMO O.H. MECHANICALS TO DECK</p> <p>AM DEMO O.H. PLUMBING</p> <p>AM DEMO O.H. ELECTRICAL</p> <p>AM INSTALL TEMP LIGHTING</p> <p>AM BUILD TEMP BARRICADES/INSULATE/INSTALL PLYWOOD ON ADDTION SIDE 8' HIGH</p>	<p><b>ADDITION</b></p> <p>AM DEMO</p> <p>AM DEMO O.H. MECHANICALS TO DECK</p> <p>AM DEMO O.H. PLUMBING</p> <p>AM DEMO O.H. ELECTRICAL</p> <p>AM INSTALL TEMP LIGHTING</p> <p>AM INSTALL TEMP BARRICADES BEHIND TEMP SHELVING</p>	<p><b>ADDITION</b></p> <p>AM COMPLETE DEMO</p> <p>AM DEMO EXISTING ENTRY DOORS</p> <p>AM COMPLETE DEMO O.H. MECHANICALS TO DECK</p> <p>AM COMPLETE DEMO O.H. PLUMBING</p> <p>AM COMPLETE DEMO O.H. ELECTRICAL</p> <p>AM COMPLETE TEMP LIGHTING</p> <p>AM COMPLETE BARRICADE</p>	

# KROGER 465 IMLAY CITY

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
3/30	3/31	4/1	4/2	4/3	4/4	WK 3

STORE	FACILITY	CONTRACTOR				
	<p style="color: red; margin: 0;"><b>ADDITION</b></p> <p>AM INSTALL SHORING AM IN-FILL OLD DOOR OPENINGS</p>	<p style="color: red; margin: 0;"><b>ADDITION</b></p> <p>AM INSTALL SHORING</p>	<p style="color: red; margin: 0;"><b>ADDITION</b></p> <p>AM COMPLETE SHORING PM DEMO CMU WALLS AS MARKED</p>	<p style="color: red; margin: 0;"><b>ADDITION</b></p> <p>PM DEMO CMU WALLS AS MARKED</p>		

# KROGER 465 IMLAY CITY

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/6	4/7	4/8	4/9	4/10	4/11	WK 4
STORE	FACILITY	CONTRACTOR				
<p><b>ADDITION</b></p> <p>PM COMPLETE DEMO OF CMU WALLS</p>	<p style="color: blue;">RECEIVE STEEL BEAMS AND LINTELS</p> <p><b>ADDITION</b></p> <p>AM INSTALL NEW STEEL BEAMS</p> <p>AM SAW CUT FOR NEW MASS FOOTING</p> <p>AM SAW CUT FOR NEW STAIR PAD</p> <p>AM DEMO EXISITNG BOLLARDS</p>	<p><b>ADDITION</b></p> <p>AM INSTALL NEW STEEL BEAMS</p> <p>AM PREP MASS FOOTING</p> <p>AM PREP STAIR PAD</p> <p>AM PRE-POUR INSPECTION</p> <p>AM POUR MASS FOOTING &amp; STAIR PAD</p>	<p><b>ADDITION</b></p> <p>AM INSTALL NEW STEEL BEAMS</p> <p>AM CUT FOR NEW EMERGENCY EXIT DOOR OPENINGS (135.1 &amp; 135.2)</p> <p>(COVER W/PLYWOOD)</p> <p>AM CUT NEW OPENING FOR WALK-UP WINDOW (COVER W/PLYWOOD)</p>	<p><b>ADDITION</b></p> <p>AM COMPLETE NEW STEEL BEAMS</p> <p>AM INSTALL NEW LINTELS AT DOOR OPENINGS (135.1/135.2)</p> <p>AM INSTALL NEW LINTEL FOR NEW RX WALK-UP WINDOW</p> <p>AM CMU IN-FILL @ STOREFRONT</p>	<p><b>ADDITION</b></p> <p>AM REMOVE SHORING</p> <p>AM COMPLETE INSTALL OF LINTELS</p>	

# KROGER 465 IMLAY CITY

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT	
4/13	4/14	4/15	4/16	4/17	4/18	WK 5	
STORE	FACILITY	CONTRACTOR					
	<b>ADDITION</b> AM START CONCRETE PULVERIZATION PROCESS	<b>ADDITION</b> AM PULVERIZE CONCRETE	<b>ADDITION</b> AM PULVERIZE CONCRETE	<b>ADDITION</b> AM PULVERIZE CONCRETE	<b>ADDITION</b> AM PULVERIZE CONCRETE	<b>ADDITION</b> AM PULVERIZING COMPLETED	

# KROGER 465 IMLAY CITY

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/20	4/21	4/22	4/23	4/24	4/25	WK 6

STORE	FACILITY	CONTRACTOR				
<b>EASTER SUNDAY</b>	<b>ADDITION</b> AM U.G. PLUMBING AM INSTALL EXTERIOR STAIRS	<b>ADDITION</b> AM U.G. PLUMBING	<b>ADDITION</b> AM U.G. PLUMBING	<b>ADDITION</b> AM COMPLETE U.G. PLUMBING	<b>ADDITION</b> AM U.G. INSPECTION AM BACK FILL & REMOVE SPOILS	

# KROGER 465 IMLAY CITY

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/27	4/28	4/29	4/30	5/1	5/2	WK 7

STORE	FACILITY	CONTRACTOR				
	<p><b>ADDITION</b></p> <p>AM START GRANULAR FILL &amp; COMPACTING</p> <p>AM INSTALL NEW GAS LINES ON ROOF</p> <p>AM KROGER TO INSPECT COMPACTION</p>	<p><b>ADDITION</b></p> <p>AM GRANULAR FILL &amp; COMPACTING</p> <p>AM KROGER TO INSPECT COMPACTION</p>	<p><b>ADDITION</b></p> <p>AM COMPLETE GRANULAR FILL &amp; COMPACTING</p> <p>AM KROGER TO INSPECT COMPACTION</p>	<p><b>ADDITION</b></p> <p>AM PRE-POUR INSPECTION</p> <p>AM POUR CONCRETE</p> <p>AM KROGER TO INSPECT COMPACTION/ CONCRETE</p>	<p>RECEIVE DOORS &amp; FRAMES</p> <p><b>ADDITION</b></p> <p>AM COMPLETE CONCRETE</p> <p>AM DEMO OLD GAS METER IN BACK OF BUILDING</p> <p>AM KROGER TO INSPECT COMPACTION/ CONCRETE</p>	

# KROGER 465 IMLAY CITY

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/4	5/5	5/6	5/7	5/8	5/9	WK 8
STORE	FACILITY	CONTRACTOR				
	<p><b>ADDITION</b></p> <p>AM START INTERIOR FRAMING (RX WALLS FIRST)</p>	<p><b>ADDITION</b></p> <p>AM INTERIOR FRAMING AM INSTALL EXTERIOR DOORS &amp; FRAMES</p>	<p><b>ADDITION</b></p> <p>AM INTERIOR FRAMING AM IN-WALL ELECTRICAL AM IN-WALL PLUMBING AM O.H. ELECTRICAL AM O.H PLUMBING AM INSTALL NEW WINDOWS/GLAZING</p>	<p><b>ADDITION</b></p> <p>AM INTERIOR FRAMING AM IN-WALL ELECTRICAL AM IN-WALL PLUMBING AM O.H. ELECTRICAL AM O.H PLUMBING AM INSTALL NEW WINDOW FILM</p>	<p><b>ADDITION</b></p> <p>AM INTERIOR FRAMING AM IN-WALL ELECTRICAL AM IN-WALL PLUMBING AM O.H. ELECTRICAL AM O.H PLUMBING AM COMPLETE WINDOW FILM</p>	



# KROGER 465 IMLAY CITY

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/11	5/12	5/13	5/14	5/15	5/16	WK 9

STORE	FACILITY	CONTRACTOR				
	<p><b>ADDITION</b></p> <p>AM FRAMING                      AM IN-WALL ELECTRICAL                      AM O.H. ELECTRICAL                      AM IN-WALL PLUMBING                      AM O.H PLUMBING                      AM O.H. HVAC (RX FIRST)</p>	<p><b>ADDITION</b></p> <p>AM INSTALL BREAK METAL                      AROUND NEW WALK-UP WINDOW                      AM FRAMING                      AM IN-WALL ELECTRICAL                      AM O.H. ELECTRICAL                      AM IN-WALL PLUMBING                      AM O.H PLUMBING                      AM O.H. HVAC</p>	<p><b>ADDITION</b></p> <p>AM COMPLETE FRAMING                      AM COMPLETE IN-WALL ELECTRICAL                      AM COMPLETE O.H. ELECTRICAL                      AM COMPLETE IN-WALL PLUMBING                      AM COMPLETE O.H PLUMBING                      AM O.H. HVAC</p>	<p><b>ADDITION</b></p> <p>AM IN-WALL ELECTRICAL INSPECTIONS                      AM IN-WALL PLUMBING INSPECTION                      AM O.H. HVAC</p>	<p><b>ADDITION</b></p> <p>AM FRAMING INSPECTION                      AM O.H. HVAC</p>	

# KROGER 465 IMLAY CITY

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/18	5/19	5/20	5/21	5/22	5/23	WK 10

**STORE**

**FACILITY**

**CONTRACTOR**

	<u>ADDITION</u>	<u>ADDITION</u>	<u>ADDITION</u>	<u>ADDITION</u>	<u>ADDITION</u>	
	<b>AM</b> CARPENTERS TO INSTALL INSULATION AND DRYWALL <b>AM</b> COMPLETE O.H. HVAC <b>AM</b> FIRE SUPPRESSION	<b>AM</b> CARPENTERS TO INSTALL INSULATION AND DRYWALL <b>AM</b> FIRE SUPPRESSION	<b>AM</b> CARPENTERS TO INSTALL INSULATION AND DRYWALL <b>AM</b> FIRE SUPPRESSION	<b>AM</b> CARPENTERS TO INSTALL INSULATION AND DRYWALL <b>AM</b> FIRE SUPPRESSION	<b>AM</b> FIRE SUPPRESSION	

# KROGER 465 IMLAY CITY

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/25	5/26	5/27	5/28	5/29	5/30	WK 11

STORE	FACILITY	CONTRACTOR				
	MEMORIAL DAY	<p style="color: red; margin: 0;"><u>ADDITION</u></p> <p>AM COMPLETE INSULATION AND DRYWALL</p> <p>AM START MUD &amp; TAPE (RX FIRST)</p> <p>AM FIRE SUPPRESSION</p>	<p style="color: red; margin: 0;"><u>ADDITION</u></p> <p>AM MUD &amp; TAPE</p> <p>AM FIRE SUPPRESSION</p>	<p style="color: red; margin: 0;"><u>ADDITION</u></p> <p>AM MUD &amp; TAPE</p> <p>AM FIRE SUPPRESSION</p> <p>AM KROGER TO INSTALL NEW RX WALK-UP DRAWER/WINDOW (DEAL DRAWER)</p>	<p style="color: blue; margin: 0;">RECEIVE NEW LIGHTING</p> <p style="color: red; margin: 0;"><u>ADDITION</u></p> <p>AM MUD &amp; TAPE</p> <p>AM KROGER TO COMPLETE NEW RX WALK-UP DRAWER/WINDOW (DEAL DRAWER)</p>	

# KROGER 465 IMLAY CITY

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/1	6/2	6/3	6/4	6/5	6/6	WK 12

STORE	FACILITY	CONTRACTOR				
	<p><b>ADDITION</b></p> <p>AM MUD &amp; TAPE</p> <p>AM INSTALL NEW RX DROP CEILING</p> <p>AM FIRE SUPPRESSION</p> <p>AM INSTALL NEW DROP BOX DIFFUSERS</p>	<p><b>ADDITION</b></p> <p>AM MUD &amp; TAPE</p> <p>AM RX DROP CEILING</p> <p>AM FIRE SUPPRESSION</p> <p>AM INSTALL NEW FIRE ALARM WIRING</p> <p>AM INSTALL NEW DROP BOX DIFFUSERS</p>	<p><b>ADDITION</b></p> <p>AM COMPLETE MUD &amp; TAPE</p> <p>AM COMPLETE RX DROP CEILING</p> <p>AM FIRE SUPPRESSION</p> <p>AM FIRE ALARM</p> <p>AM INSTALL NEW DROP BOX DIFFUSERS</p>	<p><b>ADDITION</b></p> <p>AM SAND WALLS FOR PAINT</p> <p>AM COMPLETE FIRE SUPPRESSION</p> <p>AM INSTALL NEW LIGHTS IN RX DROP CEILING</p> <p>AM INSTALL NEW RX DIFFUSERS</p> <p>AM FIRE ALARM</p>	<p><b>ADDITION</b></p> <p>AM COMPLETE SANDING &amp; CLEAN -UP</p> <p>AM FIRE SUPPRESION INSPECTION</p> <p>AM COMPLETE NEW LIGHTS IN RX DROP CEILING</p> <p>AM O.H. MECHANICAL/ OPEN CEILING INSPECTION</p> <p>AM OPEN CEILING ELECTRICAL INSPECTION</p> <p>AM COMPLETE FIRE ALARM</p> <p>AM INSTALL NEW RX GATE TRACK</p>	

# KROGER 465 IMLAY CITY

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/8	6/9	6/10	6/11	6/12	6/13	WK 13

STORE	FACILITY	CONTRACTOR				
	<p style="color: red; margin: 0;"><b>ADDITION</b></p> <p style="margin: 0;">AM OPEN CEILING INSPECTION</p> <p style="margin: 0;">AM PAD RX CEILING</p> <p style="margin: 0;">AM PAINT SALES AREA DECK</p>	<p style="color: red; margin: 0;"><b>ADDITION</b></p> <p style="margin: 0;">AM COMPLETE RX CEILING</p> <p style="margin: 0;">AM PAINT SALES AREA DECK</p>	<p style="color: red; margin: 0;"><b>ADDITION</b></p> <p style="margin: 0;">AM PAINT SALES AREA DECK</p> <p style="margin: 0;">AM PRIME &amp; PAINT RX WALLS</p>	<p style="color: red; margin: 0;"><b>ADDITION</b></p> <p style="margin: 0;">AM PAINT SALES AREA DECK</p> <p style="margin: 0;">AM PRIME &amp; PAINT RX WALLS</p>	<p style="color: red; margin: 0;"><b>ADDITION</b></p> <p style="margin: 0;">AM COMPLETE DECK PAINTING</p> <p style="margin: 0;">AM COMPLETE RX WALLS</p>	

# KROGER 465 IMLAY CITY

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/15	6/16	6/17	6/18	6/19	6/20	WK 14

STORE	FACILITY	CONTRACTOR				
	<p><b><u>ADDITION</u></b>                      AM INSTALL SALES FLOOR LIGHTING                      AM PRIME &amp; PAINT SALES FLOOR WALLS</p>	<p><b><u>ADDITION</u></b>                      AM INSTALL SALES FLOOR LIGHTING                      AM PRIME &amp; PAINT SALES FLOOR WALLS</p>	<p><b><u>ADDITION</u></b>                      AM INSTALL SALES FLOOR LIGHTING                      AM PRIME &amp; PAINT SALES FLOOR WALLS</p>	<p><b>ADDITION</b>                      AM INSTALL SALES FLOOR LIGHTING                      AM PRIME &amp; PAINT SALES FLOOR WALLS</p>	<p><b><u>ADDITION</u></b>                      AM COMPLETE PAINTING</p>	

# KROGER 465 IMLAY CITY

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/22	6/23	6/24	6/25	6/26	6/27	WK 15

STORE	FACILITY	CONTRACTOR				
	<p><b>ADDITION</b></p> <p>AM START FLOOR POLISHING</p> <p>AM INSTALL NEW RX CARPET &amp; LVT</p>	<p><b>ADDITION</b></p> <p>AM FLOOR POLISHING</p> <p>AM COMPLETE NEW RX CARPET &amp; LVT</p> <p>AM INSTALL VINYL BASE</p>	<p><b>ADDITION</b></p> <p>AM FLOOR POLISHING</p>	<p><b>ADDITION</b></p> <p>AM FLOOR POLISHING</p>	<p>RECEIVE RX MILLWORK</p> <p>RECEIVE RX FURNITURE &amp; CHAIRS</p> <p>RECEIVE RX SHELVING</p> <p><b>ADDITION</b></p> <p>AM COMPLETE FLOOR POLISHING</p>	

# KROGER 465 IMLAY CITY

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/29	6/30	7/1	7/2	7/3	7/4	WK16

STORE	FACILITY	CONTRACTOR				
	<p style="color: blue; margin: 0;">RECEIVE DÉCOR</p> <p style="color: red; margin: 0;"><u>ADDITION</u></p> <p style="margin: 0;">AM INSTALL NEW RX MILLWORK &amp; SHELVING</p> <p style="margin: 0;">AM INSTALL RX FURNITURE</p>	<p style="color: red; margin: 0;"><u>ADDITION</u></p> <p style="margin: 0;">AM INSTALL NEW RX MILLWORK &amp; SHELVING</p> <p style="margin: 0;">AM INSTALL RX FURNITURE</p>	<p style="color: red; margin: 0;"><u>ADDITION</u></p> <p style="margin: 0;">AM INSTALL NEW RX MILLWORK &amp; SHELVING</p> <p style="margin: 0;">AM INSTALL RX FURNITURE</p>	<p style="color: red; margin: 0;"><u>ADDITION</u></p> <p style="margin: 0;">AM COMPLETE MILLWORK AND SHELVING</p> <p style="margin: 0;">AM COMPLETE FURNITURE</p> <p style="margin: 0;">AM INSTALL NEW SINKS</p> <p style="margin: 0;">AM KROGER TECHNOLOGY TO INSTALL NEW RX EQUIPMENT</p>	<p>4TH OF JULY</p>	



# KROGER 465 IMLAY CITY

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
7/6	7/7	7/8	7/9	7/10	7/11	WK17

STORE	FACILITY	CONTRACTOR				
	<p><b>ADDITION</b></p> <p>AM INSTALL NEW OTC SHELVING AM INSTALL NEW DÉCOR</p>	<p><b>ADDITION</b></p> <p>AM INSTALL NEW OTC SHELVING AM INSTALL NEW DÉCOR</p>	<p><b>ADDITION</b></p> <p>AM INSTALL NEW OTC SHELVING AM INSTALL NEW DÉCOR</p>	<p><b>ADDITION</b></p> <p>AM INSTALL OTC LIGHTS AM COMPLETE DECOR</p>	<p><b>ADDITION</b></p> <p>AM COMPLETE OTC LIGHTS AM REMOVE TEMP BARRICADE FINAL CLEAN-UP</p>	

# KROGER 465 IMLAY CITY

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
7/13	7/14	7/15	7/16	7/17	7/18	WK18

STORE	FACILITY	CONTRACTOR				
	<p><b>ADDITION</b></p> <p>OBTAIN TEMP C OF O</p> <p>AM RELOCATE PHARMACY &amp; OTC</p>	<p><b>ADDITION</b></p> <p>AM RELOCATE PHARMACY &amp; OTC</p>	<p><b>ADDITION</b></p> <p>AM RELOCATE PHARMACY &amp; OTC</p>	<p><b>ADDITION</b></p> <p>AM RELOCATE PHARMACY &amp; OTC</p>	<p><b>ADDITION</b></p> <p>NEW ADDITION OPENS</p>	