

KROGER 486 WARREN

PROJECT MANAGER: ALEX EDGE

GENERAL CONTRACTOR: TONY AND SONS, INC

| | | | | | | |
|--------|--------|---------|-----------|----------|--------|------|
| SUNDAY | MONDAY | TUESDAY | WEDNESDAY | THURSDAY | FRIDAY | SAT |
| 1/12 | 1/13 | 1/14 | 1/15 | 1/16 | 1/17 | WK 7 |

| | | | | | | |
|--------------|-----------------|-------------------|--|--|--|--|
| STORE | FACILITY | CONTRACTOR | | | | |
|--------------|-----------------|-------------------|--|--|--|--|

| <u>MEN'S CUST RESTROOM</u> | <u>MEN'S CUST RESTROOM</u> | <u>MEBN'S CUST RESTROOM</u> | <u>MEN'S CUST RESTROOM</u> | <u>MEN'S CUST RESTROOM</u> | <u>MEN'S CUST RESTROOM</u> |
|--------------------------------------|--|---|--|--|----------------------------|
| <p>AM EPOXY CURE TIME</p> | <p>9PM INSTALL PARTITIONS, COUNTERTOP, GRAB BARS & ACCESSORIES</p> | <p>9PM COMPLETE PARTITIONS, GRAB BARS & ACCESSORIES</p> | <p>AM INSTALL NEW TOILETS & SINK(S)/FAUCET(S) 9PM PAINT DOORS & FRAMES</p> | <p>AM INSTALL HAND DRYERS INSTALL MIRROR(S) PM INSTALL DOOR SIGNAGE FINAL CLEAN UP</p> | <p>RE-OPENS</p> |
| <p>UPDATED 1/16/2025</p> | | | | | |

KROGER 486 WARREN

PROJECT MANAGER: ALEX EDGE

GENERAL CONTRACTOR: TONY AND SONS, INC

| SUNDAY | MONDAY | TUESDAY | WEDNESDAY | THURSDAY | FRIDAY | SAT |
|--------|--------|---------|-----------|----------|--------|------|
| 1/19 | 1/20 | 1/21 | 1/22 | 1/23 | 1/24 | WK 8 |

| STORE | FACILITY | CONTRACTOR | | | | |
|-------|----------|------------|--|--|--|--|
|-------|----------|------------|--|--|--|--|

| | | | | | | |
|---|---|--|---|--|--|--|
| <p><u>MEN'S EMPLOYEE RESTROOM</u> RESTROOM CLOSING AT 8PM WOMEN'S BECOMES UNISEX 9PM DISCONNECT/REMOVE TOILETS & SINKS INSTALL SLIDEBOLT & SIGNAGE ON WOMEN'S RESTROOM DOOR 10PM DEMO PARTITIONS, MIRRORS, COUNTERTOPS & RESTROOM ACCESSORIES DEMO WALL FINISHES (DOWN TO SUDS) DEMO FLOOR TILE & GROUT</p> | <p><u>MEN'S EMPLOYEE RESTROOM</u> 9PM DEMO WALL FINISHES (DOWN TO SUDS) DEMO FLOOR TILE & GROUT</p> | <p><u>MEN'S EMPLOYEE RESTROOM</u> 9PM DEMO FLOOR & WALL TILE</p> | <p><u>MEN'S EMPLOYEE RESTROOM</u> 9PM COMPLETE ALL DEMO</p> | <p><u>MEN'S EMPLOYEE RESTROOMS</u> AM IN-WALL ELECTRIC FOR HAND DRYERS 9PM INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS & ACCESSORIES 10PM INSTALL DRYWALL CEMENT BOARD TAPE JOINTS ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p> | | |
|---|---|--|---|--|--|--|

KROGER 486 WARREN

PROJECT MANAGER: ALEX EDGE

GENERAL CONTRACTOR: TONY AND SONS, INC

| SUNDAY | MONDAY | TUESDAY | WEDNESDAY | THURSDAY | FRIDAY | SAT |
|--------|--------|---------|-----------|----------|--------|------|
| 1/26 | 1/27 | 1/28 | 1/29 | 1/30 | 1/31 | WK 9 |

| | | | | | | |
|--------------|-----------------|-------------------|--|--|--|--|
| STORE | FACILITY | CONTRACTOR | | | | |
|--------------|-----------------|-------------------|--|--|--|--|

| <u>MEN'S EMPLOYEE RESTROOM</u> | <u>MEN'S EMPLOYEE RESTROOM</u> | <u>MEN'S EMPLOYEE RESTROOM</u> | <u>MEN'S EMPLOYEE RESTROOM</u> | <u>MEN'S EMPLOYEE RESTROOM</u> | <u>MEN'S EMPLOYEE RESTROOM</u> | <u>EPOXY CURE</u> |
|--|------------------------------------|------------------------------------|---|------------------------------------|------------------------------------|-----------------------|
| <p>9PM COMPLETE DRYWALL/CEMENT BOARD & TAPE JOINTS</p> | <p>AM CERAMIC WALL TILE</p> | <p>AM CERAMIC WALL TILE</p> | <p>AM COMPLETE CERAMIC WALL TILE CLEAN & WIPE RESIDUE PM EPOXY PREP</p> | <p>PM EPOXY</p> | <p>PM COMPLETE EPOXY</p> | |

KROGER 486 WARREN

PROJECT MANAGER: ALEX EDGE

GENERAL CONTRACTOR: TONY AND SONS, INC

| SUNDAY 2/9 | MONDAY 2/10 | TUESDAY 2/11 | WEDNESDAY 2/12 | THURSDAY 2/13 | FRIDAY 2/14 | SAT WK 11 |
|---------------|----------------|-----------------|-------------------|------------------|----------------|--------------|
|---------------|----------------|-----------------|-------------------|------------------|----------------|--------------|

| STORE | FACILITY | CONTRACTOR | | | | |
|-------|----------|------------|--|--|--|--|
|-------|----------|------------|--|--|--|--|

| <u>WOMEN'S EMPLOYEE RESTROOM</u> | <u>WOMEN'S EMPLOYEE RESTROOM</u> | <u>WOMEN'S EMPLOYEE RESTROOM</u> | <u>WOMEN'S EMPLOYEE RESTROOM</u> | <u>WOMEN'S EMPLOYEE RESTROOM</u> | | |
|---|--|--|--------------------------------------|---|--|--|
| <p>RESTROOM CLOSES AT 8PM MEN'S BECOMES UNISEX 9PM DISCONNECT/REMOVE TOILETS & SINKS INSTALL SLIDEBOLT & SIGNAGE ON MEN'S RESTROOM DOOR 10PM DEMO PARTITIONS, MIRRORS, COUNTERTOPS & RESTROOM ACCESSORIES DEMO WALL FINISHES (DOWN TO SUDS) DEMO FLOOR TILE & GROUT</p> | <p>9PM DEMO WALL FINISHES (DOWN TO SUDS) DEMO FLOOR TILE & GROUT</p> | <p>9PM DEMO FLOOR & WALL TILE</p> | <p>9PM COMPLETE ALL DEMO</p> | <p>AM IN-WALL ELECTRIC FOR HAND DRYERS 9PM INSTALL BLOCKING FOR PARTITIONS, HAND DRYERS & ACCESSORIES 10PM INSTALL DRYWALL CEMENT BOARD TAPE JOINTS ADJUST FLOOR DRAIN HEIGHT AS NECESSARY</p> | | |

KROGER 486 WARREN

PROJECT MANAGER: ALEX EDGE

GENERAL CONTRACTOR: TONY AND SONS, INC

| SUNDAY | MONDAY | TUESDAY | WEDNESDAY | THURSDAY | FRIDAY | SAT |
|--------|--------|---------|-----------|----------|--------|-------|
| 2/16 | 2/17 | 2/18 | 2/19 | 2/20 | 2/21 | WK 12 |

| STORE | FACILITY | CONTRACTOR | | | | |
|-------|----------|------------|--|--|--|--|
|-------|----------|------------|--|--|--|--|

| <u>WOMEN'S EMPLOYEE RESTROOM</u> | <u>WOMEN'S EMPLOYEE RESTROOM</u> | <u>WOMEN'S EMPLOYEE RESTROOM</u> | <u>WOMEN'S EMPLOYEE RESTROOM</u> | <u>WOMEN'S EMPLOYEE RESTROOM</u> | <u>WOMEN'S EMPLOYEE RESTROOM</u> | <u>EPOXY CURE</u> |
|---|----------------------------------|----------------------------------|---|----------------------------------|----------------------------------|-------------------|
| 9PM COMPLETE DRYWALL/CEMENT BOARD & TAPE JOINTS | AM CERAMIC WALL TILE | AM CERAMIC WALL TILE | AM COMPLETE CERAMIC WALL TILE CLEAN & WIPE RESIDUE PM EPOXY PREP | PM EPOXY | PM COMPLETE EPOXY | |

KROGER 486 WARREN

PROJECT MANAGER: ALEX EDGE

GENERAL CONTRACTOR: TONY AND SONS, INC

| | | | | | | |
|--------|--------|---------|-----------|----------|--------|-------|
| SUNDAY | MONDAY | TUESDAY | WEDNESDAY | THURSDAY | FRIDAY | SAT |
| 2/23 | 2/24 | 2/25 | 2/26 | 2/27 | 2/28 | WK 13 |

| | | | | | | |
|--------------|-----------------|-------------------|--|--|--|--|
| STORE | FACILITY | CONTRACTOR | | | | |
|--------------|-----------------|-------------------|--|--|--|--|

| <u>WOMEN'S EMPLOYEE RESTROOM</u> | <u>WOMEN'S EMPLOYEE RESTROOM</u> | <u>WOMEN'S EMPLOYEE RESTROOM</u> | <u>WOMEN'S EMPLOYEE RESTROOM</u> | <u>WOMEN'S EMPLOYEE RESTROOM</u> | | |
|--|---|---|--|---|--|--|
| <p>9PM INSTALL PARTITIONS, COUNTERTOP, GRAB BARS & ACCESSORIES</p> | <p>9PM COMPLETE WOMEN'S PARTITIONS, GRAB BARS & ACCESSORIES</p> | <p>AM INSTALL HAND DRYERS INSTALL SINKS & TOILETS</p> | <p>AM INSTALL MIRRORS PM PAINT DOORS & FRAMES REPLACE ANY DAMAGED CEILING TILE</p> | <p>AM FINAL CLEAN-UP RESTROOM REOPENS</p> | | |