

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/7	4/8	4/9	4/10	4/11	4/12	WK 2
STORE	FACILITY	CONTRACTOR				
<p>DAIRY DEPARTMENT</p> <p>9PM FIXTURE CARPENTERS TO RECEIVE/SET 12' DAIRY ISLAND (CKT. C-3)</p> <p>PM O.H. REFRIGERATION & PVC FOR NEW ISLAND</p> <p>O.H. ELECTRIC FOR NEW ISLAND</p>	<p>DAIRY DEPARTMENT</p> <p>PM O.H. REFRIG/ELECTRIC TO NEW DAIRY ISLAND</p> <p>DELI DEPARTMENT</p> <p>RECEIVE NEW DELI DEPARTMENT DESK</p> <p>STORE TO EMPTY 12' SERVICE DELI CASE, 6' HOT FOOD CASE & MILLWORK COUNTER BY 8PM</p> <p>8PM PUMP DOWN/DISC 12' SERVICE DELI CASE</p> <p>DISCONNECT 6' HOT FOOD CASE</p> <p>9PM DEMO 12' SERVICE DELI, 6' HOT FOOD & PASS THRU COUNTER</p> <p>9PM FIXTURE CARPENTERS TO RECEIVE/SET 8' DELI (CKT. A-5B) & 6' HOT CHICKEN CASES</p> <p>9PM RECEIVE/SET 8' DELI (CKT. A-5A) FROM HILL PHOENIX</p>	<p>*WEEKLY CONSTRUCTION MEETING @9AM*</p> <p>STORE MEETINGS?</p> <p>DAIRY DEPARTMENT</p> <p>PM O.H. REFRIG/ELECTRIC TO NEW DAIRY ISLAND</p> <p>INSTALL KICKPLATES & TRIM</p> <p>DELI DEPARTMENT</p> <p>PM REFRIG/ELECTRIC TO 8' SERVICE DELI CASES & 6' HOT CHICKEN CASES</p> <p>INSTALL POWER/DATA FOR NEW DELI DEPARTMENT DESK</p>	<p>DAIRY DEPARTMENT</p> <p>10PM SAWCUT/REMOVE CONCRETE FOR U.G. HUB DRAINS @ NEW DAIRY & BEVERAGE CASES</p> <p>PM O.H. REFRIG/ELECTRIC TO NEW DAIRY ISLAND</p> <p>DELI DEPARTMENT</p> <p>PM REFRIG/ELECTRIC TO 8' SERVICE DELI CASES & 6' HOT CHICKEN CASES</p> <p>INSTALL NEW DELI DEPARTMENT DESK</p> <p>INSTALL NEW HOSE BIBB FOR PROPORTIONER</p>	<p>DAIRY DEPARTMENT</p> <p>PM COMPLETE O.H. REFRIG/ELECTRIC TO NEW DAIRY ISLAND</p> <p>FINAL EVAC. @4AM</p> <p>10PM U.G. PLUMBING FOR NEW DAIRY & BEVERAGE CASES</p> <p>DELI DEPARTMENT</p> <p>KROGER TECHNOLOGY TO INSTALL EQUIPMENT/PHONE @ NEW DEPARTMENT DESK</p> <p>PM COMPLETE REFRIG/ ELECTRIC TO 8' SERVICE DELI CASES & 6' HOT CHICKEN CASES</p> <p>FINAL EVAC. @4AM</p> <p>INSTALL KICKPLATES & TRIM</p>	<p>DAIRY DEPARTMENT</p> <p>STORE TO STOCK DAIRY ISLAND BY 6AM</p> <p>AM U.G. PLUMBING INSPECTION</p> <p>DELI DEPARTMENT</p> <p>8AM STORE TO STOCK 8' SERVICE DELI CASES & 6' HOT CHICKEN CASES</p>	
			04/08/24			

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/14	4/15	4/16	4/17	4/18	4/19	WK 3
STORE	FACILITY	CONTRACTOR				
<p><u>DAIRY DEPARTMENT</u> PM BACKFILL & REMOVE SPOILS PM MIX/POUR CONCRETE TRENCHES (BARRICADE AREA) O.H. REFRIG/ELECTRIC FOR DAIRY/BEVERAGE CASES STORE TO EMPTY 24' WALL SHELVING & 16' WATER PALLET RACKING BY 9PM 10PM DEMO SHELVING & PALLET RACKING</p>	<p><u>DAIRY DEPARTMENT</u> PM O.H. REFRIG/ELECTRIC FOR DAIRY/BEVERAGE CASES 9PM RECEIVE/SET 24' DAIRY (CKT. C-18) & 12' BEVERAGE (CKT.C-18) <u>FRONT END</u> RECEIVE NEW TOBACCO CABINETS MADIX DELIVERY PM INSTALL NEW TOBACCO CABINETS O.H. ELEC/DATA FOR RELOCATED U-SCANS RELAMINATE CHECKOUTS</p>	<p>*WEEKLY CONSTRUCTION MEETING @9AM* STORE MEETINGS? <u>DAIRY DEPARTMENT</u> PM REFRIG/ELECTRIC TO DAIRY/BEVERAGE CASES <u>FRONT END</u> STORE TO TRANSFER CIGARETTES TO NEW CABINETS PM RELAMINATE CHECKOUTS 9PM DEMO OLD CIGARETTE CORRAL DISCONNECT POWER/DATA TO 6 USCANS & CASHIERS STATION 10PM RELOCATE 6 USCANS & CASHIERS STATION</p>	<p><u>DAIRY DEPARTMENT</u> PM COMPLETE REFRIG/ELECTRIC TO DAIRY/BEVERAGE CASES INSTALL KICKPLATES & TRIM <u>FRONT END</u> PM POWER/DATA TO RELOCATED USCANS & CASHIERS STATION RELAMINATE CHECKOUTS</p>	<p><u>DAIRY DEPARTMENT</u> 4AM FINAL CASE EVACUATIONS/TURN ON CASES <u>FRONT END</u> AM TECHNOLOGY TO COMPLETE INSTALLATION OF 6 USCANS & CASHIERS STATION (OPERATIONAL BY 6PM) PM COMPLETE CHECKOUT RELAMINATION</p>	<p><u>DAIRY DEPARTMENT</u> STORE TO STOCK 24' DAIRY & 12' SS BEVERAGE CASES</p>	

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/21	4/22	4/23	4/24	4/25	4/26	WK 4
STORE	FACILITY	CONTRACTOR				
<p>BAKERY</p> <p>RECEIVE 15' S.S BAKERY & 10' ARTISAN FIXTURES</p>	<p>NEW PICKUP AREA</p> <p>STORE TO EMPTY OTC SHELVING BY 9PM</p> <p>9PM DEMO OLD OTC SHELVING (INCLUDING WALL SHELVING)</p> <p>10PM CARPENTERS TO BUILD NEW OTC SHELVING</p> <p>PHARMACY</p> <p>STORE TO EMPTY STORAGE SHELVING BY 8PM</p> <p>9PM PHARMACIST ON SITE RELOCATE LIGHT FIXTURE</p> <p>10PM DEMO/RELOCATE STORAGE SHELVING</p> <p>DEMO PARTIALS CEILING, WALLS & FINISHES FOR NEW PICKUP AREA</p> <p>BUILD TEMP WALL FOR SECURITY</p>	<p>*WEEKLY CONSTRUCTION MEETING @9AM*</p> <p>STORE MEETINGS?</p> <p>NEW PICKUP AREA</p> <p>9PM FRAME NEW PICKUP WALLS, INSTALL SUPPORT POSTS & INSTALL DOOR FRAME (DRYWALL SALES SIDE AT LEAST 4' HIGH)</p> <p>PHARMACY</p> <p>9PM PHARMACIST ON SITE FRAME PHARMACY WALL & DRYWALL PHARMACY SIDE</p> <p>10PM DEMO PHARMACY WINDOW, IN-FILL & DRYWALL PHARMACY SIDE</p>	<p>NEW PICKUP AREA</p> <p>9PM IN-WALL ELEC/DATA EXTEND LIGHT FIXTURE(S)</p> <p>PHARMACY</p> <p>9PM PHARMACIST ON SITE KROGER TECHNOLOGY TO REMOVE/REPLACE EQUIPMENT FOR LAMINATE WORK</p> <p>RELAMINATE MILLWORK & END PANELS</p>	<p>NEW PICKUP AREA</p> <p>9PM COMPLETE IN-WALL ELEC/DATA</p> <p>PHARMACY</p> <p>9PM PHARMACIST ON SITE KROGER TECHNOLOGY TO REMOVE/REPLACE EQUIPMENT FOR LAMINATE WORK</p> <p>RELAMINATE MILLWORK & END PANELS</p>	<p>NEW PICKUP AREA</p> <p>AM IN-WALL & FRAMING INSPECTIONS</p>	

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/28	4/29	4/30	5/1	5/2	5/3	WK 5
STORE	FACILITY	CONTRACTOR				
<p>NEW PICKUP AREA</p> <p>9PM DRYWALL/PLYWOOD</p>	<p>NEW PICKUP AREA</p> <p>9PM COMPLETE DRYWALL/PLYWOOD</p> <p>PHARMACY</p> <p>9PM PHARMACIST ON SITE</p> <p>DEMO CARPET TILE & VINYL BASE/INSTALL NEW CARPET TILE & BASE @ 1/2 OF PHARMACY</p> <p>FLORAL</p> <p>STORE TO EMPTY 12' UPRIGHT FLORAL CASE BY 8PM</p> <p>8PM PUMP DOWN/DISC 12' UPRIGHT FLORAL CASE</p> <p>9PM RECEIVE NEW 12' UPRIGHT FLORAL CASE</p> <p>9PM DEMO OLD 12' FLORAL CASE</p> <p>10PM SET NEW UPRIGHT FLORAL CASE</p>	<p>*WEEKLY CONSTRUCTION MEETING @9AM*</p> <p>STORE MEETINGS?</p> <p>NEW PICKUP AREA</p> <p>AM DRYWALL TAPING</p> <p>INSTALL CAMERA(S) & SPEAKER(S)</p> <p>PM DEMO FLOR TILE</p> <p>PHARMACY</p> <p>9PM PHARMACIST ON SITE</p> <p>DEMO CARPET TILE & VINYL BASE/INSTALL NEW CARPET TILE & BASE @ BALANCE OF PHARMACY</p> <p>FLORAL</p> <p>PM REGRIG/ELEC TO 12' FLORAL CASE</p>	<p>SALES AREA</p> <p>9PM REPLACE/REPAIR LVT @ OTC, DAIRY/BEVERAGE, WATER PALLET RACKING, ETC.</p> <p>NEW PICKUP AREA</p> <p>AM DRYWALL TAPING</p> <p>PM GRIND GLUE FROM CONCRETE & SEAL FLOOR</p> <p>FLORAL</p> <p>PM COMPLETE REFRIG/ELEC TO 12' FLORAL CASE</p> <p>INSTALL KICKPLATES & TRIM</p> <p>PHARMACY</p> <p>PHARMACY COMPLETE</p>	<p>NEW PICKUP AREA</p> <p>AM COMPLETE DRYWALL TAPING</p> <p>PM INSTALL VINYL BASE</p> <p>FLORAL</p> <p>4AM 12' FLORAL CASE FINAL EVACUATIONS</p> <p>8AM STORE TO STOCK 12' FLORAL CASE</p>	<p>NEW PICKUP AREA</p> <p>AM SAND DRYWALL (COVER ALL PRODUCT & DISPLAYS NEAR BY)</p> <p>(CLEAN-UP WHEN FINISHED)</p>	

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/5	5/6	5/7	5/8	5/9	5/10	WK 6
STORE	FACILITY	CONTRACTOR				
<p>NEW PICKUP AREA</p> <p>PM PRIME DRYWALL</p>	<p>RECEIVE NEW IMPACT DOORS RECEIVE TRACK LIGHTS, PRUDENTIAL LIGHTS & OTC VALANCE/LIGHTING</p> <p>NEW PICKUP AREA</p> <p>RECEIVE 8' REACH-IN COOLER (IDDF5SU-8)</p> <p>RECEIVE TOTE/CARTS, CHARGING STATION, SCALE & SHELVING</p> <p>PM PAINT DRYWALL</p> <p>BREAKROOM</p> <p>AM RECEIVE BREAKROOM CABINETS, COUNTERTOP & SINK/FAUCET</p>	<p>*WEEKLY CONSTRUCTION MEETING @9AM*</p> <p>STORE MEETINGS? NEW PICKUP AREA</p> <p>PM SET/INSTALL 8' REACH-IN COOLER, SHELVING CARTS, CHARGING STATION & SCALE POWER TO REACH-IN COOLER INSTALL OTC WALL SHELVING</p> <p>RECYCLE ROOM</p> <p>RECYCLE ROOM CLOSSES AT END OF DAY</p> <p>PMINSTALL POWER FOR TEMP MACHINES (A & DC) DISCONNECT DUCT FROM MACHINES (SAVE CONNECTIONS) REMOVE SINK/FAUCET DEMO PAPER TOWELL DISP REMOVE/SAVE BUG ZAPPER DEMO OLD MARLITE & VINYL BASE DELIVER NEW MATERIALS</p>	<p>NEW PICKUP AREA</p> <p>STORE TO EMPTY REACH-IN PICKUP COOLER/FREEZER BY 9PM</p> <p>9PM RELOCATE EXISTING REACH- IN COOLER/FREEZER RELOCATE PICKUP U-BOAT, POS TERMINAL & HOT HOLDING RACKS POWER TO REACH-IN COOLER & FREEZER COMPLETE OTC WALL SHELVING</p> <p>RECYCLE ROOM</p> <p>8AM TOMRA TO INSTALL TEMP MACHINES & REMOVE OLD MACHINES</p> <p>STORE TO CLEAN DEBRIS & REMOVE TRASH BINS</p> <p>PM VERIFY OPENINGS/ADJUST AS NECESSARY INSTALL MARLITE PANELING & MCCUE BUMPER</p> <p>BREAKROOM</p> <p>STORE TO EMPTY BREAKROOM CABINETS BY 8PM</p> <p>8PM DISC SINK/FAUCET 9PM REMOVE ALL BULLETIN BOARDS, WALL DECOR, SOAP/TOWEL DISPENSERS FROM WALLS (SAVE FOR RE- INSTALLATION) 10PM DEMO CABINETS & TOP DEMO VINYL WALL COVERING, PANELING & VINYL BASE</p>	<p>NEW PICKUP AREA</p> <p>6AM TECHNOLOGY CONNECTIONS/INSTALLATION</p> <p>PM COMPLETE POWER TO REACH- IN COOLERS/FREEZER AND PERFORM START-UP INSTALL MARLITE PANELING ON SALES SIDE OF WALLS AS SHOWN INSTALL IMPACT DOOR(S) 10PM DEMO BALANCE OF OLD PICKUP EQUIPMENT</p> <p>RECYCLE ROOM</p> <p>EPOXY INSTALLATION INCLUDING BEHIND FRONT OF MACHINES (BACK ROOM)</p> <p>BREAKROOM</p> <p>PM RELOCATE/ADJUST WALL ELECTRIC AS SHOWN TAPE/PATCH WALLS</p>	<p>NEW PICKUP AREA</p> <p>PICKUP OPENS IN NEW LOCATION</p> <p>RECYCLE ROOM</p> <p>COMPLETE EPOXY INSTALLATION</p>	<p>RECYCL</p> <p>E</p> <p>ROOM</p> <p>EPOXY CURE</p>

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/12	5/13	5/14	5/15	5/16	5/17	WK 7
STORE	FACILITY	CONTRACTOR				
<p>SALES AREA</p> <p>PM REPLACE DAMAGED/ STAINED CEILING TILE @ CUSTOMER SERVICE, ACCOUNTING, SAFE ROOM & VESTIBULE AS SHOWN ELECTRICIAN TO DEMO OLD PRUDENTIAL LIGHTS ABOVE DELI & MEAT ISLANDS INSTALL OTC VALANCES</p> <p>DELI DEPARTMENT</p> <p>PM DEMO OLD CEILING TILE & PROCOAT CEILING GRID @ DELI SOFFIT AS SHOWN</p> <p>FRONT END</p> <p>PM DEMO OLD PICKUP AREA POWER & INSTALL NEW POP COOLER POWER</p> <p>RECYCLE ROOM</p> <p>PM REMOVE/REPLACE WHITE FRP AS NECESSARY COMPLETE MARLITE PANELING & MCCUE BUMPER</p> <p>BREAKROOM</p> <p>PM TAPE/PATCH WALLS</p>	<p>SALES AREA</p> <p>PM REPLACE DAMAGED/ STAINED CEILING TILE @ CUSTOMER SERVICE, ACCOUNTING, SAFE ROOM & VESTIBULE AS SHOWN INSTALL NEW PRUDENTIAL LIGHTS ABOVE DELI & MEAT ISLANDS AS SHOWN</p> <p>DELI DEPARTMENT</p> <p>PM INSTALL NEW CEILING TILE IN DELI SOFFIT</p> <p>FRONT END</p> <p>VENDOR TO INSTALL NEW POP COOLERS @ OLD PICKUP</p> <p>RECYCLE ROOM</p> <p>PM PAINT WALLS (SW 6203) PAINT DOOR FRAME (SW 7046 ANONYMOUS)</p> <p>BREAKROOM</p> <p>PM SAND WALLS & CLEAN-UP</p>	<p>*WEEKLY CONSTRUCTION MEETING @9AM*</p> <p>STORE MEETINGS?</p> <p>SALES AREA</p> <p>PM REMOVE OLD/INSTALL NEW IMPACT DOORS INSTALL OTC VALANCE LIGHTING</p> <p>RECYCLE ROOM</p> <p>PM INSTALL SINK/FAUCET INSTALL HAND DRYER INSTALL SOAP DISPENSER INSTALL VINYL BASE CLEAN CEILING TILE & DIFFUSERS</p> <p>BREAKROOM</p> <p>PM INSTALL VINYL WALL PAPER PAINT DOOR & FRAME</p>	<p>SALES AREA</p> <p>PM COMPLETE INSTALLATION OF IMPACT DOORS COMPLETE OTC VALANCE LIGHTING INSTALL PRODUCE/ FLORAL/BEVERAGE TRACK LIGHTING</p> <p>RECYCLE ROOM</p> <p>8AM TOMRA TO INSTALL NEW MACHINES & REMOVE TEMP MACHINES BY END OF DAY</p> <p>RECYCLE ROOM OPENS BREAKROOM</p> <p>PM COMPLETE VINYL WALL COVERING INSTALL CABINETS & TOPS</p>	<p>SALES AREA</p> <p>PM INSTALL PRODUCE/ FLORAL/BEVERAGE TRACK LIGHTING</p> <p>RECYCLE ROOM</p> <p>PM REMOVE TEMP POWER (A & DC) REATTACH DUCT TO NEW MACHINES INSTALL STAINLESS CORNERS</p> <p>BREAKROOM</p> <p>PM INSTALL SINK/FAUCET INSTALL MARLITE PANELING</p>		

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/19	5/20	5/21	5/22	5/23	5/24	WK 8
STORE	FACILITY	CONTRACTOR				
<p><u>SALES AREA</u> PM COMPLETE PRODUCE/ FLORAL/BEVERAGE TRACK LIGHTING</p> <p><u>BREAKROOM</u> PM COMPLETE MARLITE PANELING REINSTALL WALL DÉCOR, BULLETIN BOARDS, SOAP/TOWELL DISPENSERS, ETC.</p> <p><u>FROZEN FOOD</u> STORE TO EMPTY 26DRS FROZEN & 2-2DR FROZEN END CAPS BY 8PM (CR-1 & CR-8) 8PM PUMP DOWN/DISC 26DRS FROZEN & 2-2DR END CAPS (CR-1 & CR-8) 9PM DEMO ABOVE CASES STORE TO CLEAN FLOOR</p>	<p><u>BREAKROOM</u> PM INSTALL VINYL BASE</p> <p><u>VESTIBULE</u> PM REMOVE/REPLACE CARPET TILES IN VESTIBULE & INSTALL TRANSITION STRIPS</p> <p><u>FROZEN FOOD</u> 9PM RECEIVE 28DRS FROZEN CR- 1 & 2-3DR FROZEN ENDS CR-8 BEGIN REFRIG/ELECTRICK TO ABOVE CASES</p>	<p>*WEEKLY CONSTRUCTION MEETING @9AM* STORE MEETINGS? <u>FROZEN FOOD</u> PM REFRIG/ELECTRIC TO 26 DRS FROZEN CR-1</p>	<p><u>FROZEN FOOD</u> PM COMPLETE REFIRG/ ELECTRIC TO 26 DRS FROZEN CR-1 INSTALL KICKPLATES & TRIM</p>	<p><u>FROZEN FOOD</u> 4AM FINAL EVACUATIONS FOR 26 DRS FROZEN CR-1 PM STORE TO STOCK 26 DRS FROZEN FOOD CASES</p>		

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/26	5/27	5/28	5/29	5/30	5/31	WK 9
STORE	FACILITY	CONTRACTOR				
	MEMORIAL DAY	<p>*WEEKLY CONSTRUCTION MEETING @9AM*</p> <p>STORE MEETINGS?</p> <p>FROZEN FOOD</p> <p>STORE TO EMPTY 26DRS FROZEN CR-7 & 2-3DR FROZEN ENDS CR-8 BY 8PM</p> <p>8PM 8PM PUMP DOWN/DISC ABOVE CASES</p> <p>9PM DEMO 26 DRS FROZEN & 2-3DR FROZEN END CASES</p> <p>STORE TO CLEAN FLOOR</p> <p>RECEIVE/SET 2-3DR FROZEN END CAPS CR-8 & 26 DRS FROZEN CR-7</p>	<p>FROZEN FOOD</p> <p>PM REFRIG/ELECTRIC TO 26DRS FROZEN CR-7</p>	<p>FROZEN FOOD</p> <p>PM REFRIG/ELECTRIC TO 26DRS FROZEN CR-7</p>		

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/2	6/3	6/4	6/5	6/6	6/7	WK 10
STORE	FACILITY					
<p>FROZEN FOOD</p> <p>PM COMPLETE REFRIG/ELECTRIC TO 26DRS FROZEN CR-7 INSTALL KICKPLATES & TRIM</p>	<p>FROZEN FOOD</p> <p>4AM FINAL CASE EVACUATION FOR C-7</p> <p>PM REFRIG/ELECTRIC FOR 4-3DR FROZEN END CASES CR-8</p> <p>PICK-UP</p> <p>9PM RECEIVE/SET 8' SC PICK-UP COOLER</p>	<p>*WEEKLY CONSTRUCTION MEETING @9AM*</p> <p>STORE MEETINGS?</p> <p>FROZEN FOOD</p> <p>STORE TO STOCK 26 DRS FROZEN FOOD CR-7</p> <p>PM REFRIG/ELECTRIC TO 4-3DR FROZEN END CASES</p> <p>FLORAL</p> <p>AM RECEIVE FLORAL STEP DISPLAY & HELIUM CABINET & 12' BALLOON BOX</p> <p>STORE TO EMPTY LOW PROFILE FLORAL CASES & PARTIAL COUNTER BY 8PM</p> <p>8PM PUMPDOWN/DISC LOW PROFILE FLORAL CASES</p> <p>9PM DEMO FLORAL CASES & PARTIAL MILLWORK (PROVIDE NEW END PANEL)</p> <p>10PM FIXTURE CARPENTERS TO INSTALL NEW STEP DISPLAY & HELIUM CABINET & 12' BALLOON BOX</p>	<p>FROZEN FOOD</p> <p>STORE TO EMPTY 26DRS FROZEN FOODBY 8PM (CR-6/5)</p> <p>8PM PUMP DOWN/DISC 26DRS FROZEN CR-6/5</p> <p>9PM DEMO 26 DRS FROZEN FOOD CASES</p> <p>STORE TO CLEAN FLOOR</p> <p>PM COMPLETE REFRIG/ ELECTRIC TO 4-3DR FROZEN END CASES INSTALL KICKPLATES & TRIM</p>	<p>FROZEN FOOD</p> <p>4AM FINAL CASE EVACUATIONS FOR 4-3DR FROZEN END CASES CR-8</p> <p>9PM RECEIVE/SET 26 DRS FROZEN CR-6/5</p> <p>BEGIN REFRIG/ELECTRIC TO 26 DRS FROZEN CR6/5</p>	<p>FROZEN FOOD</p> <p>STORE TO STOCK 4-3DR FROZEN END CASES</p>	

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/9	6/10	6/11	6/12	6/13	6/14	WK 11
STORE	FACILITY	CONTRACTOR				
<p><u>PUNCHLIST</u></p> <p>SALES AREA</p> <p>PM ELECTROSTATIC PAINT ALL EXISTING CASES TO MATCH NEW</p> <p>FROZEN FOOD</p> <p>PM REFRIG/ELECTRIC TO 26DRS FROZEN CR-6/5</p>	<p><u>PUNCHLIST</u></p> <p>SALES AREA</p> <p>PM ELECTROSTATIC PAINT ALL EXISTING CASES TO MATCH NEW</p> <p>FROZEN FOOD</p> <p>PM COMPLETE REFRIG/ ELECTRIC TO 26 DRS FROZEN CR-6/5 INSTALL KICKPLATES & TRIM 9PM RECEIVE/STORE 26 DRS FROZEN CR-4/5</p>	<p>*WEEKLY CONSTRUCTION MEETING @9AM*</p> <p>STORE MEETINGS?</p> <p><u>PUNCHLIST</u></p> <p>SALES AREA</p> <p>PM ELECTROSTATIC PAINT ALL EXISTING CASES TO MATCH NEW</p> <p>FROZEN FOOD</p> <p>4AM FINAL EVACUATIONS FOR 26 DRS FROZEN CR-6/5 & TURN-ON</p>	<p><u>PUNCHLIST</u></p> <p>FROZEN FOOD</p> <p>STORE TO STOCK 26 DRS FROZEN CR-6/5 & EMPTY 26DRS FROZEN CR-4/5 BY 8PM</p> <p>8PM PUMP DOWN/DISC 26 DRS FROZEN CR-4-5</p> <p>9PM DEMO 26 DRS FROZEN FOOD CASES</p> <p>10PM SET 26 DRS FROZEN FOOD CR-4/5</p> <p>BACK ROOM</p> <p>PM PAINT FIRE LANES @ LOADING DOCK & REAR STORAGE</p>	<p><u>PUNCHLIST</u></p> <p>FROZEN FOOD</p> <p>PM REFRIG/ELECTRIC TO 26 DRS FROZEN CR-4/5</p>	<p><u>PUNCHLIST</u></p>	

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/16	6/17	6/18	6/19	6/20	6/21	WK 12
STORE	FACILITY	CONTRACTOR				
<p><u>PUNCHLIST</u></p> <p><u>FROZEN FOOD</u></p> <p>PM REFRIG/ELECTRIC TO 26 DRS FROZEN CR-4/5</p>	<p><u>PUNCHLIST</u></p> <p><u>FROZEN FOOD</u></p> <p>PM COMPLETE REFRIG/ELEC TO 26 DRS FROZEN CR-4/5 INSTALL KICKPLATES & TRIM</p>	<p><u>PUNCHLIST</u></p> <p><u>FROZEN FOOD</u></p> <p>4AM FINAL CASE EVALUATIONS FOR 26DRS FROZEN CR-4/5 & TURN-ON</p>	<p><u>PUNCHLIST</u></p> <p><u>FROZEN FOOD</u></p> <p>STORE TO STOCK 26 DRS FROZEN FOOD CASES</p>	<p><u>PUNCHLIST COMPLETION</u></p>	<p><u>SUBSTANTIAL COMPLETION</u></p>	