

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY 4/14	MONDAY 4/15	TUESDAY 4/16	WEDNESDAY 4/17	THURSDAY 4/18	FRIDAY 4/19	SAT WK 3
<p>DAIRY DEPARTMENT PM O.H. REFRIG/ELECTRIC FOR DAIRY/BEVERAGE CASES STORE TO EMPTY 24'-WALL-SHELVING & 16'-WATER PALLET-RACKING BY 9PM 10PM DEMO SHELVING & PALLET-RACKING</p>	<p>FACILITY DAIRY DEPARTMENT AM U.G. PLUMBING INSPECTION AM BACKFILL & REMOVE SPOILS AM MIX/POUR CONCRETE TRENCHES (BARRICADE AREA) PM O.H. REFRIG/ELECTRIC FOR DAIRY/BEVERAGE CASES 9PM RECEIVE/SET 24' DAIRY (CKT. C-18) & 12' BEVERAGE (CKT. C-18) FRONT END RECEIVE NEW TOBACCO CABINETS (RAVES) PM INSTALL NEW TOBACCO CABINETS O.H. ELEC/DATA FOR RELOCATED U-SCANS</p>	<p>CONTRACTOR * WEEKLY CONSTRUCTION MEETING @ 9AM* STORE MEETINGS? DAIRY DEPARTMENT PM REFRIG/ELECTRIC TO DAIRY/BEVERAGE CASES FRONT END STORE TO TRANSFER CIGARETTES TO NEW CABINETS 9PM DEMO OLD CIGARETTE CORRAL DISCONNECT POWER/DATA TO 6 USCANS & CASHIERS STATION 10PM RELOCATE 6 USCANS & CASHIERS STATION</p>	<p>DAIRY DEPARTMENT PM COMPLETE REFRIG/ELECTRIC TO DAIRY/BEVERAGE CASES INSTALL KICKPLATES & TRIM FRONT END PM POWER/DATA TO RELOCATED USCANS & CASHIERS STATION</p>	<p>DAIRY DEPARTMENT 4AM FINAL CASE EVACUATIONS/TURN ON CASES FRONT END AM KROGER TECHNOLOGY TO COMPLETE INSTALLATION OF 6 USCANS & CASHIERS STATION (OPERATIONAL BY 6PM)</p>	<p>DAIRY DEPARTMENT STORE TO STOCK 24' DAIRY & 12' SS BEVERAGE CASES</p>	
			4/16/2024			

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY 4/21	MONDAY 4/22	TUESDAY 4/23	WEDNESDAY 4/24	THURSDAY 4/25	FRIDAY 4/26	SAT WK 4
STORE						
<p>BAKERY</p> <p>STORE TO EMPTY DONUT CASE & 12' 6 DECK FROZEN BAKERY & FILLERS BY 8PM</p> <p>8PM PUMP DOWN/DISCONNECT REFRIG./ELEC.</p> <p>8PM DISCONNECT POWER TO DONUT CASE</p> <p>9PM DEMO DONUT & 12' 6 DECK FROZEN BAKERY & BOTH FILLERS</p> <p>9PM FIXTURE CARPENTERS TO RECEIVE/SET 15' S-S BAKERY & 10' ARTISAN FIXTURES</p>	<p>BAKERY</p> <p>PM REFRIG./ELEC.</p> <p>PM POWER TO ARTISAN FIXTURES</p> <p>NEW PICKUP AREA</p> <p>STORE TO EMPTY OTC SHELVING BY 9PM</p> <p>9PM DEMO OLD OTC SHELVING (INCLUDING WALL SHELVING)</p> <p>10PM CARPENTERS TO BUILD NEW OTC SHELVING(TEMP?)</p> <p>PHARMACY</p> <p>STORE TO EMPTY STORAGE SHELVING BY 8PM</p> <p>9PM PHARMACIST ON SITE</p> <p>RELOCATE LIGHT FIXTURE</p> <p>10PM DEMO/RELOCATE STORAGE SHELVING</p> <p>DEMO PARTIALS CEILING, WALLS & FINISHES FOR NEW PICKUP AREA</p> <p>BUILD TEMP WALL FOR SECURITY</p>	<p>*WEEKLY CONSTRUCTION MEETING @9AM*</p> <p>STORE MEETINGS?</p> <p>BAKERY</p> <p>PM REFRIG./ELEC.</p> <p>NEW PICKUP AREA</p> <p>9PM FRAME NEW PICKUP WALLS, INSTALL SUPPORT POSTS & INSTALL DOOR FRAME (DRYWALL SALES SIDE AT LEAST 4' HIGH)</p> <p>PHARMACY</p> <p>9PM PHARMACIST ON SITE</p> <p>FRAME PHARMACY WALL & DRYWALL PHARMACY SIDE</p> <p>10PM DEMO PHARMACY WINDOW, IN-FILL & DRYWALL PHARMACY SIDE</p>	<p>BAKERY</p> <p>PM REFRIG./ELEC.</p> <p>NEW PICKUP AREA</p> <p>9PM IN-WALL ELEC/DATA</p> <p>EXTEND LIGHT FIXTURE(S)</p> <p>PHARMACY</p> <p>9PM PHARMACIST ON SITE</p> <p>KROGER TECHNOLOGY TO REMOVE/REPLACE EQUIPMENT FOR LAMINATE WORK</p> <p>RELAMINATE MILLWORK & END PANELS</p>	<p>BAKERY</p> <p>PM COMPLETE REFRIG./ELEC. FINAL EVAC. @4AM</p> <p>NEW PICKUP AREA</p> <p>9PM COMPLETE IN-WALL ELEC/DATA</p> <p>PHARMACY</p> <p>9PM PHARMACIST ON SITE</p> <p>KROGER TECHNOLOGY TO REMOVE/REPLACE EQUIPMENT FOR LAMINATE WORK</p> <p>RELAMINATE MILLWORK & END PANELS</p>	<p>BAKERY</p> <p>STORE TO STOCK 15' S-S. BAKERY BY 6AM</p> <p>NEW PICKUP AREA</p> <p>AM IN-WALL & FRAMING INSPECTIONS</p>	
FACILITY						

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
4/28	4/29	4/30	5/1	5/2	5/3	WK 5
STORE						
<p>NEW PICKUP AREA 9PM DRYWALL/PLYWOOD</p>	<p>NEW PICKUP AREA 9PM COMPLETE DRYWALL/PLYWOOD PHARMACY 9PM PHARMACIST ON SITE DEMO CARPET TILE & VINYL BASE/INSTALL NEW CARPET TILE & BASE @ 1/2 OF PHARMACY FLORAL STORE TO EMPTY 12' UPRIGHT FLORAL CASE BY 8PM 8PM PUMP DOWN/DISC 12' UPRIGHT FLORAL CASE 9PM RECEIVE NEW 12' UPRIGHT FLORAL CASE 10PM DEMO OLD 12' FLORAL CASE 10PM SET NEW UPRIGHT FLORAL CASE</p>	<p>* WEEKLY CONSTRUCTION MEETING @9AM* STORE MEETINGS? NEW PICKUP AREA AM DRYWALL TAPING INSTALL CAMERA(S) & SPEAKER(S) PM DEMO FLOOR TILE PHARMACY 9PM PHARMACIST ON SITE DEMO CARPET TILE & VINYL BASE/INSTALL NEW CARPET TILE & BASE @ BALANCE OF PHARMACY FLORAL PM REGRIG/ELEC TO 12' FLORAL CASE</p>	<p>SALES AREA 9PM REPLACE/REPAIR LVT @ OTC, DAIRY/BEVERAGE, WATER PALLET RACKING, ETC. NEW PICKUP AREA AM DRYWALL TAPING PM GRIND GLUE FROM CONCRETE & SEAL FLOOR FLORAL PM COMPLETE REFRIG/ELEC TO 12' FLORAL CASE INSTALL KICKPLATES & TRIM PHARMACY PHARMACY COMPLETE</p>	<p>NEW PICKUP AREA AM COMPLETE DRYWALL TAPING PM INSTALL VINYL BASE FLORAL 4AM 12' FLORAL CASE FINAL EVACUATIONS 8AM STORE TO STOCK 12' FLORAL CASE</p>	<p>NEW PICKUP AREA AM SAND DRYWALL (COVER ALL PRODUCT & DISPLAYS NEAR BY) (CLEAN-UP WHEN FINISHED)</p>	
FACILITY						

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/5	5/6	5/7	5/8	5/9	5/10	WK 6
STORE						
<p>NEW PICKUP AREA</p> <p>PM PRIME DRYWALL</p>	<p>RECEIVE NEW IMPACT DOORS</p> <p>RECEIVE TRACK LIGHTS, PRUDENTIAL LIGHTS & OTC VALANCE/LIGHTING</p> <p>NEW PICKUP AREA</p> <p>RECEIVE 8' REACH-IN COOLER (IDDF5SU-8)</p> <p>RECEIVE TOTE/CARTS, CHARGING STATION, SCALE & SHELVING</p> <p>PM PAINT DRYWALL</p> <p>BREAKROOM</p> <p>AM RECEIVE BREAKROOM CABINETS, COUNTERTOP & SINK/FAUCET</p>	<p>*WEEKLY CONSTRUCTION MEETING @9AM*</p> <p>STORE MEETINGS?</p> <p>NEW PICKUP AREA</p> <p>PM SET/INSTALL 8' REACH-IN COOLER, SHELVING CARTS, CHARGING STATION & SCALE</p> <p>POWER TO REACH-IN COOLER</p> <p>INSTALL OTC WALL SHELVING</p> <p>RECYCLE ROOM</p> <p>RECYCLE ROOM CLOSSES AT END OF DAY</p> <p>PM INSTALL POWER FOR TEMP MACHINES (A & DC)</p> <p>DISCONNECT DUCT FROM MACHINES (SAVE CONNECTIONS)</p> <p>REMOVE SINK/FAUCET</p> <p>DEMO PAPER TOWELL DISP</p> <p>REMOVE/SAVE BUG ZAPPER</p> <p>DEMO OLD MARLITE & VINYL BASE</p> <p>DELIVER NEW MATERIALS</p>	<p>NEW PICKUP AREA</p> <p>STORE TO EMPTY REACH-IN PICKUP COOLER/FREEZER BY 9PM</p> <p>9PM RELOCATE EXISTING REACH-IN COOLER/FREEZER</p> <p>RELOCATE PICKUP U-BOAT, POS TERMINAL & HOT HOLDING RACKS</p> <p>POWER TO REACH-IN COOLER & FREEZER</p> <p>COMPLETE OTC WALL SHELVING</p> <p>RECYCLE ROOM</p> <p>8AM TOMRA TO INSTALL TEMP MACHINES & REMOVE OLD MACHINES</p> <p>STORE TO CLEAN DEBRIS & REMOVE TRASH BINS</p> <p>PM VERIFY OPENINGS/ADJUST AS NECESSARY</p> <p>INSTALL MARLITE PANELING & MCCUE BUMPER</p> <p>BREAKROOM</p> <p>STORE TO EMPTY BREAKROOM CABINETS BY 8PM</p> <p>8PM DISC SINK/FAUCET</p> <p>9PM REMOVE ALL BULLETIN BOARDS, WALL DECOR, SOAP/TOWEL DISPENSERS FROM WALLS (SAVE FOR RE-INSTALLATION)</p> <p>10PM DEMO CABINETS & TOP DEMO VINYL WALL COVERING, PANELING & VINYL BASE</p>	<p>NEW PICKUP AREA</p> <p>6AM TECHNOLOGY CONNECTIONS/INSTALLATION</p> <p>PM COMPLETE POWER TO REACH-IN COOLERS/FREEZER AND PERFORM START-UP</p> <p>INSTALL MARLITE PANELING ON SALES SIDE OF WALLS AS SHOWN</p> <p>INSTALL IMPACT DOOR(S)</p> <p>10PM DEMO BALANCE OF OLD PICKUP EQUIPMENT</p> <p>RECYCLE ROOM</p> <p>EPOXY INSTALLATION INCLUDING BEHIND FRONT OF MACHINES (BACK ROOM)</p> <p>BREAKROOM</p> <p>PM RELOCATE/ADJUST WALL ELECTRIC AS SHOWN</p> <p>TAPE/PATCH WALLS</p>	<p>NEW PICKUP AREA</p> <p>PICKUP OPENS IN NEW LOCATION</p> <p>RECYCLE ROOM</p> <p>COMPLETE EPOXY INSTALLATION</p>	<p>RECYCLE ROOM</p> <p>EPOXY CURE</p>

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY 5/12	MONDAY 5/13	TUESDAY 5/14	WEDNESDAY 5/15	THURSDAY 5/16	FRIDAY 5/17	SAT WK 7
STORE						
<p>SALES AREA</p> <p>PM REPLACE DAMAGED/ STAINED CEILING TILE @ CUSTOMER SERVICE, ACCOUNTING, SAFE ROOM & VESTIBULE AS SHOWN ELECTRICIAN TO DEMO OLD PRUDENTIAL LIGHTS ABOVE DELI & MEAT ISLANDS INSTALL OTC VALANCES DELI DEPARTMENT</p> <p>PM DEMO OLD CEILING TILE & PROCOAT CEILING GRID @ DELI SOFFIT AS SHOWN FRONT END</p> <p>PM DEMO OLD PICKUP AREA POWER & INSTALL NEW POP COOLER POWER RECYCLE ROOM</p> <p>PM REMOVE/REPLACE WHITE FRP AS NECESSARY COMPLETE MARLITE PANELING & MCCUE BUMPER BREAKROOM</p> <p>PM TAPE/PATCH WALLS</p>	<p>SALES AREA</p> <p>PM REPLACE DAMAGED/ STAINED CEILING TILE @ CUSTOMER SERVICE, ACCOUNTING, SAFE ROOM & VESTIBULE AS SHOWN INSTALL NEW PRUDENTIAL LIGHTS ABOVE DELI & MEAT ISLANDS AS SHOWN DELI DEPARTMENT</p> <p>PM INSTALL NEW CEILING TILE IN DELI SOFFIT FRONT END</p> <p>VENDOR TO INSTALL NEW POP COOLERS @ OLD PICKUP</p> <p>RECYCLE ROOM</p> <p>PM PAINT WALLS (SW 6203) PAINT DOOR FRAME (SW 7046 ANONYMOUS) BREAKROOM</p> <p>PM SAND WALLS & CLEAN-UP BREAKROOM</p>	<p>*WEEKLY CONSTRUCTION MEETING @9AM*</p> <p>STORE MEETINGS?</p> <p>SALES AREA</p> <p>PM REMOVE OLD/INSTALL NEW IMPACT DOORS INSTALL OTC VALANCE LIGHTING RECYCLE ROOM</p> <p>PM INSTALL SINK/FAUCET INSTALL HAND DRYER INSTALL SOAP DISPENSER INSTALL VINYL BASE CLEAN CEILING TILE & DIFFUSERS BREAKROOM</p> <p>PM INSTALL VINYL WALL PAPER PAINT DOOR & FRAME</p>	<p>SALES AREA</p> <p>PM COMPLETE INSTALLATION OF IMPACT DOORS COMPLETE OTC VALANCE LIGHTING INSTALL PRODUCE/ FLORAL/BEVERAGE TRACK LIGHTING RECYCLE ROOM</p> <p>8AM TOMRA TO INSTALL NEW MACHINES & REMOVE TEMP MACHINES BY END OF DAY RECYCLE ROOM OPENS</p> <p>BREAKROOM</p> <p>PM COMPLETE VINYL WALL COVERING INSTALL CABINETS & TOPS</p>	<p>SALES AREA</p> <p>PM INSTALL PRODUCE/ FLORAL/BEVERAGE TRACK LIGHTING RECYCLE ROOM</p> <p>PM REMOVE TEMP POWER (A & DC) REATTACH DUCT TO NEW MACHINES INSTALL STAINLESS CORNERS BREAKROOM</p> <p>PM INSTALL SINK/FAUCET INSTALL MARLITE PANELING</p>		
FACILITY						
CONTRACTOR						

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/19	5/20	5/21	5/22	5/23	5/24	WK 8
STORE						
FACILITY						
<p>SALES AREA</p> <p>PM COMPLETE PRODUCE/ FLORAL/BEVERAGE TRACK LIGHTING</p> <p>BREAKROOM</p> <p>PM COMPLETE MARLITE PANELING REINSTALL WALL DÉCOR, BULLETIN BOARDS, SOAP/TOWELL DISPENSERS, ETC.</p> <p>FROZEN FOOD</p> <p>STORE TO EMPTY 26DRS FROZEN & 2-2DR FROZEN END CAPS BY 8PM (CR-1 & CR-8)</p> <p>8PM PUMP DOWN/DISC 26DRS FROZEN & 2-2DR END CAPS (CR-1 & CR-8)</p> <p>9PM DEMO ABOVE CASES STORE TO CLEAN FLOOR</p>	<p>RECEIVE MADIX ORDER BREAKROOM</p> <p>PM INSTALL VINYL BASE VESTIBULE</p> <p>PM REMOVE/REPLACE CARPET TILES IN VESTIBULE & INSTALL TRANSITION STRIPS FROZEN FOOD</p> <p>9PM RECEIVE 28DRS FROZEN CR- 1 & 2-3DR FROZEN ENDS CR-8</p> <p>BEGIN REFRIG/ELECTRICK TO ABOVE CASES</p>	<p>*WEEKLY CONSTRUCTION MEETING @9AM*</p> <p>STORE MEETINGS?</p> <p>FROZEN FOOD</p> <p>PM REFRIG/ELECTRIC TO 26 DRS FROZEN CR-1</p>	<p>FROZEN FOOD</p> <p>PM COMPLETE REFRIG/ ELECTRIC TO 26 DRS FROZEN CR-1 INSTALL KICKPLATES & TRIM</p>	<p>FROZEN FOOD</p> <p>4AM FINAL EVACUATIONS FOR 26 DRS FROZEN CR-1</p> <p>PM STORE TO STOCK 26 DRS FROZEN FOOD CASES</p>		

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
5/26	5/27	5/28	5/29	5/30	5/31	WK 9

CONTRACTOR						
	MEMORIAL DAY FACILITY	*WEEKLY CONSTRUCTION MEETING @9AM* STORE MEETINGS? FROZEN FOOD STORE TO EMPTY 26DRS FROZEN CR-7 & 2-3DR FROZEN ENDS CR-8 BY 8PM 8PM 8PM PUMP DOWN/DISC ABOVE CASES 9PM DEMO 26 DRS FROZEN & 2-3DR FROZEN END CASES STORE TO CLEAN FLOOR RECEIVE/SET 2-3DR FROZEN END CAPS CR-8 & 26 DRS FROZEN CR-7	FROZEN FOOD PM REFRIG/ELECTRIC TO 26DRS FROZEN CR-7	FROZEN FOOD PM REFRIG/ELECTRIC TO 26DRS FROZEN CR-7		

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/2	6/3	6/4	6/5	6/6	6/7	WK 10
STORE FACILITY						
<p>FROZEN FOOD</p> <p>PM COMPLETE REFRIG/ELECTRIC TO 26DRS FROZEN CR-7 INSTALL KICKPLATES & TRIM</p>	<p>FROZEN FOOD</p> <p>4AM FINAL CASE EVACUATION FOR C-7 PM REFRIG/ELECTRIC FOR 4-3DR FROZEN END CASES CR-8 PICK-UP 9PM RECEIVE/SET 8' SC PICK-UP COOLER</p>	<p>* WEEKLY CONSTRUCTION MEETING @9AM* STORE MEETINGS? FROZEN FOOD STORE TO STOCK 26 DRS FROZEN FOOD CR-7 PM REFRIG/ELECTRIC TO 4-3DR FROZEN END CASES FLORAL AM RECEIVE FLORAL STEP DISPLAY & HELIUM CABINET & 12' BALLOON BOX STORE TO EMPTY LOW PROFILE FLORAL CASES & PARTIAL COUNTER BY 8PM 8PM PUMPDOWN/DISC LOW PROFILE FLORAL CASES 9PM DEMO FLORAL CASES & PARTIAL MILLWORK (PROVIDE NEW END PANEL) 10PM FIXTURE CARPENTERS TO INSTALL NEW STEP DISPLAY & HELIUM CABINET & 12' BALLOON BOX</p>	<p>FROZEN FOOD</p> <p>STORE TO EMPTY 26DRS FROZEN FOODBY 8PM (CR-6/5) 8PM PUMP DOWN/DISC 26DRS FROZEN CR-6/5 9PM DEMO 26 DRS FROZEN FOOD CASES STORE TO CLEAN FLOOR PM COMPLETE REFRIG/ ELECTRIC TO 4-3DR FROZEN END CASES INSTALL KICKPLATES & TRIM</p>	<p>FROZEN FOOD</p> <p>4AM FINAL CASE EVACUATIONS FOR 4-3DR FROZEN END CASES CR-8 9PM RECEIVE/SET 26 DRS FROZEN CR-6/5 BEGIN REFRIG/ELECTRIC TO 26 DRS FROZEN CR6/5</p>	<p>FROZEN FOOD</p> <p>STORE TO STOCK 4-3DR FROZEN END CASES</p>	

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
6/9	6/10	6/11	6/12	6/13	6/14	WK 11
STORE						
FACILITY						
CONTRACTOR						
<p>PUNCHLIST</p> <p>SALES AREA</p> <p>PM ELECTROSTATIC PAINT ALL EXISTING CASES TO MATCH NEW</p> <p>FROZEN FOOD</p> <p>PM REFRIG/ELECTRIC TO 26DRS FROZEN CR-6/5</p>	<p>PUNCHLIST</p> <p>SALES AREA</p> <p>PM ELECTROSTATIC PAINT ALL EXISTING CASES TO MATCH NEW</p> <p>FROZEN FOOD</p> <p>PM COMPLETE REFRIG/ ELECTRIC TO 26 DRS FROZEN CR-6/5</p> <p>INSTALL KICKPLATES & TRIM</p> <p>9PM RECEIVE/STORE 26 DRS FROZEN CR-4/5</p>	<p>*WEEKLY CONSTRUCTION MEETING @9AM*</p> <p>STORE MEETINGS?</p> <p>PUNCHLIST</p> <p>SALES AREA</p> <p>PM ELECTROSTATIC PAINT ALL EXISTING CASES TO MATCH NEW</p> <p>FROZEN FOOD</p> <p>4AM FINAL EVACUATIONS FOR 26 DRS FROZEN CR-6/5 & TURN-ON</p>	<p>PUNCHLIST</p> <p>FROZEN FOOD</p> <p>STORE TO STOCK 26 DRS FROZEN CR-6/5 & EMPTY 26DRS FROZEN CR-4/5 BY 8PM</p> <p>8PM PUMP DOWN/DISC 26 DRS FROZEN CR-4-5</p> <p>9PM DEMO 26 DRS FROZEN FOOD CASES</p> <p>10PM SET 26 DRS FROZEN FOOD CR-4/5</p> <p>BACK ROOM</p> <p>PM PAINT FIRE LAMES @ LOADING DOCK & REAR STORAGE</p>	<p>PUNCHLIST</p> <p>FROZEN FOOD</p> <p>PM REFRIG/ELECTRIC TO 26 DRS FROZEN CR-4/5</p>	<p>PUNCHLIST</p>	

KROGER-715 PORT HURON

PROJECT MANAGER: MICAH BLACKMON

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY 6/16	MONDAY 6/17	TUESDAY 6/18	WEDNESDAY 6/19	THURSDAY 6/20	FRIDAY 6/21	SAT WK 12
STORE						
<p>PUNCHLIST</p> <p>FROZEN FOOD</p> <p>PM REFRIG/ELECTRIC TO 26 DRS FROZEN CR-4/5</p>	<p>PUNCHLIST</p> <p>FROZEN FOOD</p> <p>PM COMPLETE REFRIG/ELEC TO 26 DRS FROZEN CR-4/5 INSTALL KICKPLATES & TRIM</p>	<p>PUNCHLIST</p> <p>FROZEN FOOD</p> <p>4AM FINAL CASE EVALUATIONS FOR 26DRS FROZEN CR-4/5 & TURN-ON</p>	<p>PUNCHLIST</p> <p>FROZEN FOOD</p> <p>STORE TO STOCK 26 DRS FROZEN FOOD CASES</p>	<p>PUNCHLIST COMPLETION</p>	<p>SUBSTANTIAL COMPLETION</p>	