

KROGER-724 NEW BALTIMORE

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
8/31	9/1	9/2	9/3	9/4	9/5	WK 14

STORE

FACILITY

CONTRACTOR

	LABOR DAY	ADDITION PM DEMO CMU WALL AS MARKED (COVER & PROTECT STORE SIDE & NEW DEPARTMENT WALLS W/VISQUINE) AM INSTALLATION OF PROTOCOL	ADDITION PM DEMO CMU WALL AS MARKED (COVER & PROTECT STORE SIDE & NEW DEPARTMENT WALLS W/VISQUINE) AM INSTALLATION OF PROTOCOL	*WEEKLY CONSTRUCTION MEETING @8AM* STORE MEETING @9AM ADDITION PM DEMO CMU WALL AS MARKED (COVER & PROTECT STORE SIDE & NEW DEPARTMENT WALLS W/VISQUINE) AM INSTALLATION OF PROTOCOL	ADDITION AM INSTALLATION OF PROTOCOL RECEIVE STEEL WALL SUPPORTS	
			09/03/25			

KROGER-724 NEW BALTIMORE						
PROJECT MANAGER: CARL REGNER						
GENERAL CONTRACTOR: TONY AND SONS, INC						
SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
9/7	9/8	9/9	9/10	9/11	9/12	WK 15
STORE	FACILITY	CONTRACTOR				
ADDITION PM DEMO CMU WALL AS MARKED (COVER & PROTECT STORE SIDE & NEW DEPARTMENT WALLS W/VISQUINE)	ADDITION PM DEMO CMU WALL AS MARKED (COVER & PROTECT STORE SIDE & NEW DEPARTMENT WALLS W/VISQUINE) AM DEMO OLD CONDENSOR & ALL ASSOCIATED ITEMS	ADDITION PM DEMO CMU WALL AS MARKED (COVER & PROTECT STORE SIDE & NEW DEPARTMENT WALLS W/VISQUINE) AM PATCH ROOF FROM OLD CONDENSOR	ADDITION PM DEMO CMU WALL AS MARKED (COVER & PROTECT STORE SIDE & NEW DEPARTMENT WALLS W/VISQUINE)	*WEEKLY CONSTRUCTION MEETING @8AM* STORE MEETING @9AM ADDITION PM COMPLETE DEMO CMU WALL AS MARKED (COVER & PROTECT STORE SIDE & NEW DEPARTMENT WALLS W/VISQUINE) PM SAW CUT FOR SHORING PYLONS NEEDED?	ADDITION AM COMPLETE PROTOCOL INSTALLATION (START UP TBD)	

KROGER-724 NEW BALTIMORE

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
9/14	9/15	9/16	9/17	9/18	9/19	WK 16

STORE	FACILITY	CONTRACTOR				
-------	----------	------------	--	--	--	--

ADDITION PM SAW CUT & REMOVE CONCRETE FOR MASS FOOTINGS PM SAW CUT EXISTING FOOTING FOR U.G. PLUMBING & ELECTRICAL	ADDITION PM SAW CUT & REMOVE CONCRETE FOR MASS FOOTINGS PM SAW CUT EXISTING FOOTING FOR U.G. PLUMBING & ELECTRICAL	ADDITION PM SAW CUT & REMOVE CONCRETE FOR MASS FOOTINGS PM SAW CUT EXISTING FOOTING FOR U.G. PLUMBING & ELECTRICAL	ADDITION PM SAW CUT & REMOVE CONCRETE FOR MASS FOOTINGS PM SAW CUT EXISTING FOOTING FOR U.G. PLUMBING & ELECTRICAL	*WEEKLY CONSTRUCTION MEETING @8AM* STORE MEETING @9AM ADDITION PM SAW CUT & REMOVE CONCRETE FOR MASS FOOTINGS PM SAW CUT EXISTING FOOTING FOR U.G. PLUMBING & ELECTRICAL	ADDITION AM PREP MASS FOOTINGS AM PRE-POUR INSPECTION AM POUR NEW MASS FOOTINGS RECEIVE RESTROOM PARTITIONS & GRAB BARS RECEIVE HAND DRYERS RECEIVE BABY CHANGING STATIONS & ACCESSORIES	
--	--	--	--	---	--	--

KROGER-724 NEW BALTIMORE

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
9/21	9/22	9/23	9/24	9/25	9/26	WK 17

STORE	FACILITY	CONTRACTOR				
-------	----------	------------	--	--	--	--

	ADDITION AM ROOFER TO CUT ROOF BACK FOR NEW STEEL (COVER/PROTECT OPENINGS)	ADDITION STORE TO VACATE/CLOSE WHILE STEEL IS BEING SWUNG 7AM CRANE ONSITE 9AM SWING STEEL FROM OVERHEAD AM INSTALL STEEL BEAMS & COLUMNS	ADDITION STORE TO VACATE/CLOSE WHILE STEEL IS BEING SWUNG 7AM CRANE ONSITE 9AM SWING STEEL FROM OVERHEAD AM INSTALL STEEL BEAMS & COLUMNS	*WEEKLY CONSTRUCTION MEETING @8AM* STORE MEETING @9AM ADDITION AM INSTALL STEEL BEAMS & COLUMNS	ADDITION AM HOBART TO INSTALL NEW OVEN & PROOFERS AM COMPLETE STEEL BEAMS & COLUMNS	
--	---	--	--	---	--	--

KROGER-724 NEW BALTIMORE						
PROJECT MANAGER: CARL REGNER						
GENERAL CONTRACTOR: TONY AND SONS, INC						
SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
9/28	9/29	9/30	10/1	10/2	10/3	WK 18
STORE	FACILITY	CONTRACTOR				
<u>OLD DELI</u> DELI CLOSES/ALL DEPARTMENTS CLOSE? TEMP CASES FOR PRE-SLICED MEATS? (CLOSED 2 WEEKS) TEMP CLOSE/RELOCATE SUSHI EMPLOYEE RESTROOMS CLOSE PM INSTALL TEMP BARRICADES W/VISQUINE TO THE DECK PM DEMO WALLS AS MARKED PM DEMO CEILINGS <u>EMP.RESTROOM/ BREAKROOM</u> PM DEMO/SCARIFY FLOOR	<u>ADDITION</u> AM REMOVE SHORING AM PATCH CMU WALLS AS NECESSARY FOR NEW STEEL & SHORING <u>OLD DELI</u> PM COMPLETE DEMO <u>EMP.RESTROOM/ BREAKROOM</u> PM COMPLETE SCARIFYING	<u>EMP.RESTROOM/ BREAKROOM</u> AM MODIFY SPRINKLERS AS NEEDED FOR NEW LAYOUT	<u>OLD DELI</u> PM SAW CUT & REMOVE CONCRETE <u>EMP.RESTROOM/ BREAKROOM</u> PM SAW CUT & REMOVE CONCRETE	*WEEKLY CONSTRUCTION MEETING @8AM* STORE MEETING @9AM <u>OLD DELI</u> PM COMPLETE SAW CUT & CONCRETE REMOVAL <u>EMP.RESTROOM/ BREAKROOM</u> PM COMPLETE SAW CUT & CONCRETE REMOVAL		

KROGER-724 NEW BALTIMORE

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
10/5	10/6	10/7	10/8	10/9	10/10	WK 19
STORE	FACILITY	CONTRACTOR				
OLD DELI PM DEMO/RELOCATE U.G PLUMBING PM DEMO/RELOCATE U.G. ELECTRICAL <u>EMP.RESTROOM/</u> <u>BREAKROOM</u> PM DEMO/RELOCATE U.G PLUMBING	OLD DELI PM COMPLETE U.G. PLUMBING PM COMPLETE U.G. ELECTRICAL <u>EMP.RESTROOM/</u> <u>BREAKROOM</u> PM COMPLETE U.G. PLUMBING	OLD DELI AM U.G. PLUMBING INSPECTION AM U.G. ELECTRICAL INSPECTION PM BACKFILL & REMOVE SPOILS <u>EMP.RESTROOM/</u> <u>BREAKROOM</u> AM U.G. PLUMBING INSPECTION PM BACKFILL & REMOVE SPOILS	OLD DELI 4AM PREP CONCRETE AM PRE-POUR INSPECTION AM POUR CONCRETE <u>EMP.RESTROOM/</u> <u>BREAKROOM</u> 4AM PREP CONCRETE AM PRE-POUR INSPECTION AM POUR CONCRETE	*WEEKLY CONSTRUCTION MEETING @8AM* STORE MEETING @9AM <u>OLD DELI</u> PM SHRINK BARRICADE <u>EMP. RESTROOMS</u> PM FRAME NEW WALLS & SOFFIT PM FRAME CEILINGS	NEW DELI BAKERY OPENS	

KROGER-724 NEW BALTIMORE

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
10/12	10/13	10/14	10/15	10/16	10/17	WK 20
STORE	FACILITY	CONTRACTOR				
EMP. RESTROOMS PM FRAME NEW WALLS & SOFFIT PM FRAME CEILINGS PM INSTALL FRAMING FOR NEW CEILING LIGHTS OLD BAKERY STORE TO VACATE OLD BAKERY BY 8PM PM INSTALL BARRICADES & VISQUINE PM DISCONNECT MECHANICALS PM DISCONNECT ELECTRICAL PM DISCONNECT PLUMBING PM START DEMO	EMP. RESTROOMS PM COMPLETE FRAMING & SOFFIT (BOARD SALES SIDE) PM COMPLETE CEILINGS OLD BAKERY PM DEMO	EMP. RESTROOMS PM IN-WALL ELECTRICAL PM IN-WALL PLUMBING SUSHI PM FRAME NEW SUSHI PM INSTALL STEEL WALL SUPPORTS OLD BAKERY PM COMPLETE DEMO	EMP. RESTROOMS PM COMPLETE IN-WALL ELECTRICAL PM COMPLETE IN-WALL PLUMBING SUSHI PM COMPLETE FRAMING (BOARD SALES SIDE) OLD BAKERY AM GPR AM LAYOUT SAW CUTS PM SAW CUT & REMOVE CONCRETE	*WEEKLY CONSTRUCTION MEETING @8AM* STORE MEETING @9AM EMP. RESTROOMS AM IN-WALL INSPECTIONS AM FRAMING INSPECTION PM INSTALL DRYWALL & CEMENT BOARD SLICK COAT JOINTS FOR CERAMIC OLD BAKERY PM COMPLETE CONCRETE REMOVAL PM CUT & CAP MECHANICALS BELOW CONCRETE SUSHI PM IN-WALL ELECTRICAL PM IN-WALL REFRIGERATION PM IN-WALL PLUMBING		

KROGER-724 NEW BALTIMORE

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WENESDAY	THURSDAY	FRIDAY	SAT
10/19	10/20	10/21	10/22	10/23	10/24	WK 21
STORE	FACILITY	CONTRACTOR				
EMP. RESTROOMS PM COMPLETE BOARD START MUD & TAPE NEW BEVERAGE PM U.G PLUMBING NEW MEAT & SEAFOOD PREP PM U.G. PLUMBING SUSHI PM COMPLETE IN-WALL ELECTRICAL PM COMPLETE IN-WALL PLUMBING PM COMPLETE IN-WALL REFRIGERATION	EMP. RESTROOMS PM MUD & TAPE NEW BEVERAGE PM U.G PLUMBING NEW MEAT & SEAFOOD PREP PM U.G. PLUMBING SUSHI AM IN-WALL INSPECTIONS AM FRAMING INSPECTION PM INSTALL DRYWALL	EMP. RESTROOMS PM MUD & TAPE NEW BEVERAGE PM COMPLETE U.G PLUMBING NEW MEAT & SEAFOOD PREP PM COMPLETE U.G. PLUMBING SUSHI PM COMPLETE BOARD PM START MUD & TAPE	EMP. RESTROOMS PM COMPLETE MUD & TAPE PM SAND WALLS FOR PAINT PM CLEAN-UP NEW BEVERAGE PM U.G PLUMBING INSPECTION PM BACKFILL & REMOVE SPOILS NEW MEAT & SEAFOOD PREP AM U.G PLUMBING INSPECTION PM BACKFILL & REMOVE SPOILS SUSHI PM INSTALL FRP PM SAND WALLS FOR PAINT	*WEEKLY CONSTRUCTION MEETING @8AM* STORE MEETING @9AM EMP. RESTROOMS PM INSTALL NEW CERAMIC WALL & FLOOR TILE PM PRIME & PAINT SALES FLOOR WALLS NEW BEVERAGE 4AM PREP CONCRETE AM PRE-POUR INSPECTION AM POUR CONCRETE NEW MEAT & SEAFOOD PREP 4AM PREP CONCRETE AM PRE-POUR INSPECTION AM POUR CONCRETE SUSHI PM INSTALL NEW S.S TABLES PM INSTALL NEW S.S SINKS PM INSTALL NEW EQUIPMENT PM INSTALL NEW SOAP & PAPER TOWEL DISPENSER		

KROGER-724 NEW BALTIMORE

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
10/26	10/27	10/28	10/29	10/30	10/31	WK 22
STORE	FACILITY	CONTRACTOR				
EMP. RESTROOMS PM INSTALL NEW CERAMIC WALL & FLOOR TILE <u>OLD BAKERY/NEW SALES FLOOR</u> PM DEMO/RELOCATE O. H HVAC PM DEMO/RELOCATE ELECTRICAL PM DEMO/RELOCATE O.H REFRIGERATION PM DEMO/RELOCATE/MODIFY FIRE SUPPRESSION <u>SUSHI</u> PM FIXTURE CARPENTERS TO SET <u>RELOCATED</u> S.S CASE PM FIXTURE CARPENTERS TO <u>RECEIVE/SET</u> NEW 32' Q-3 CASES <u>CKTS. ER-12/ER-13</u> <u>DELI</u> PM FIXTURE CARPENTERS TO <u>SET</u> REMAINING 32' DELI DOORS <u>CKT. ER-16</u>	EMP. RESTROOMS PM INSTALL NEW CERAMIC WALL & FLOOR TILE <u>OLD BAKERY/NEW SALES FLOOR</u> PM DEMO/RELOCATE O. H HVAC PM DEMO/RELOCATE ELECTRICAL PM DEMO/RELOCATE O.H REFRIGERATION PM DEMO/RELOCATE/MODIFY FIRE SUPPRESSION <u>SUSHI</u> PM REFRIG./ELEC. <u>DELI</u> PM REFRIG./ELEC.	EMP. RESTROOMS PM COMPLETE CERAMIC PM GROUT WALLS & FLOOR <u>OLD BAKERY/NEW SALES FLOOR</u> PM DEMO/RELOCATE O. H HVAC PM DEMO/RELOCATE ELECTRICAL PM DEMO/RELOCATE O.H REFRIGERATION PM DEMO/RELOCATE/MODIFY FIRE SUPPRESSION <u>SUSHI</u> PM REFRIG./ELEC. <u>DELI</u> PM REFRIG./ELEC.	EMP. RESTROOMS PM COMPLETE GROUT WIPE RESIDUE & CLEAN-UP <u>OLD BAKERY/NEW SALES FLOOR</u> PM PRIME & PAINT DECK <u>SUSHI</u> PM REFRIG./ELEC. <u>DELI</u> PM REFRIG./ELEC.	*WEEKLY CONSTRUCTION MEETING @8AM* STORE MEETING @9AM <u>EMP. RESTROOMS</u> PM INSTALL NEW PARTITIONS <u>NEW BEVERAGE</u> PM COMPLETE PAINTING OF DECK PM SHRINK BARRICADES BACK TO NEW MEAT & SEAFOOD <u>NEW MEAT & SEAFOOD</u> PM FIXTURE CARPENTERS TO BUILD NEW MEAT PREP <u>SUSHI</u> PM COMPLETE REFRIG./ELEC. <u>FINAL EVAC. @4AM</u> <u>DELI</u> PM COMPLETE REFRIG./ELEC. <u>FINAL EVAC. @4AM</u>	<u>SUSHI</u> STORE TO STOCK SUSHI NEW SUSHI OPENS <u>DELI</u> STORE TO STOCK 32' DELI	

KROGER-724 NEW BALTIMORE

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
11/2	11/3	11/4	11/5	11/6	11/7	WK 23
STORE	FACILITY	CONTRACTOR				
EMP. RESTROOMS PM COMPLETE PARTITIONS & INSTALL COUNTERTOPS NEW MEAT & SEAFOOD PM FIXTURE CARPENTERS TO COMPLETE NEW MEAT PREP	EMP. RESTROOMS AM INSTALL NEW HAND DRYERS PM INSTALL NEW TOILETS & SINKS NEW MEAT & SEAFOOD PM FRAME NEW WALLS (BOARD SALES SIDE) PM INSTALLL NEW COILS	EMP. RESTROOMS PM PRIME & PAINT WALLS PM PRIME & PAINT DOORS & FRAMES NEW MEAT & SEAFOOD PM COMPLETE FRAMING PM REFRIG./ELEC. TO COILS	EMP. RESTROOMS AM INSTALL NEW DOOR SIGNAGE AM FINAL CLEAN-UP EMPLOYEE RESTROOMS OPEN NEW MEAT & SEAFOOD PM REFRIG./ELEC. TO COILS PM IN-WALL ELECTRICAL PM IN-WALL PLUMBING PM O.H. HVAC	*WEEKLY CONSTRUCTION MEETING @8AM* STORE MEETING @9AM NEW MEAT & SEAFOOD PM REFRIG./ELEC. TO COILS PM COMPLETE IN-WALL ELECTRICAL PM COMPLETE IN-WALL ELECTRICAL PM COMPLETE O.H. HVAC	NEW MEAT & SEAFOOD AM IN-WALL INSPECTIONS AM O.H. HVAC INSPECTION AM FRAMING INSPECTION	

KROGER-724 NEW BALTIMORE						
PROJECT MANAGER: CARL REGNER						
GENERAL CONTRACTOR: TONY AND SONS, INC						
SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
11/9	11/10	11/11	11/12	11/13	11/14	WK 24
STORE	FACILITY	CONTRACTOR				
NEW MEAT & SEAFOOD PM COMPLETE REFRIG./ELEC. TO COILS FINAL EVAC @4AM PM BOARD WALLS	NEW MEAT & SEAFOOD PM COMPLETE BOARD PM SKIM COAT WALLS FOR CERAMIC	NEW MEAT & SEAFOOD PM INSTALL FRP (HOLD UP 6" FOR EPOXY COVE BASE)	NEW MEAT & SEAFOOD PM COMPLETE FRP	*WEEKLY CONSTRUCTION MEETING @8AM* STORE MEETING @9AM		