## KROGER-459 SCHEDULE PROJECT MANAGER: MICAH BLACKMON

		PROJECT WANAGER: WICAH BLACE	VICAN BLACKWON			
		GENERAL CONTRACTOR: TONY AND SONS, INC	TONY AND SONS, INC			
SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
11/3	11/4	11/5	11/6	11/7	11/8	WK14
STORE	FACILITY	CONTRACTOR				
SWOC	CUSTOMER RESTROOMS	CUSTOMER RESTROOMS	CUSTOMER RESTROOMS	CUSTOMER RESTROOMS	CUSTOMER	
ŧ	PM EPOXY PREP (GRIND &	PM EPOXY		AM EPOXY CURE	RESTROOMS	
	INSTALL BASE)	EXIT VESTIBULE	EXIT VESTIBULE	PM PM INSTALL COUNTERTOP,	AM PAINT RESTROOM	
RESIDUE/CLEAN UP	EXIT VESTIBULE	AM VESTIBULE CLOSED NO		PARTITIONS, GRAB BARS &	CEILING	
EXIT VESTIBULE	<b>7AM</b> INSATLL RUGS FOR	TRAFIC ON VESTIBULE FLOOR	TRANSITION BETWEEN DOORS	ACCESSORIES		
ŧ	TRANSITION BETWEEN DOORS	(FLOOR LEVELING CURE TIME)	VESTIBULE OPEN TO CUSTOMERS			
NES MOVED	<b>9PM EXIT VESTIBULE CLOSES</b>	<b>10PM</b> INTALL NEWCARPET TILE &	PM COMPLETE ANY REMAINING			
FROM EXIT VESTIBULE BY 8PM	REMOVE/SAVE RUGS	LVT	CARPET & LVT INSTALL			
	10PM INSTALL "THICK" FLOOR		VINYL BASE			
-0	LEVELER (PREPPED FOR NEW					
CAR EXISTING ELOOP DRAIN	FIOORING				752	
CAP EXISTING FLOOR DRAIN	FLOORING					
		IIPDATE	_			
		UPDATED	11/05/2024			

	<u>N ⊒ IO</u>				1		
	PM INSTALL TOILETS, URINAL, SINKS AND FAUCETS	STORE	11/10	SUNDAY			
The second secon	AM INSTALL MIRRORS INSTALL MIRRORS INSTALL NEW DOOR SIGNAGE REMOVE UNISEX SIGNAGE FINAL CLEAN-UP PM WOMEN'S RESTROOM REOPENS	FACILITY	11/11	MONDAY			2
		CONTRACTOR	11/12	TUESDAY	GENERAL CONTRACTOR: TONY AND SONS, INC	PROJECT MANAGER: MICAH BLACKMON	<b>KROGER-459 SCHE</b>
			11/13	WEDNESDAY	TONY AND SONS, INC	MICAH BLACKMON	<b>SCHEDULE</b>
			11/14	THURSDAY	*		
			11/15	FRIDAY			
			WK15	SAT			