

KROGER-743 ROYAL OAK

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
10/6	10/7	10/8	10/9	10/10	10/11	WK 12
STORE	FACILITY	CONTRACTOR				
<p><u>MENS EMPLOYEE RESTROOMS</u> store to vacate restroom by 8pm. PM demo mens customer restroom partitions</p> <p><u>SALES FLOOR</u> Concrete floor polish</p> <p><u>APPAREL</u> PM Relocate shelving/racks as needed shelving demo & floor polish after demo is completed</p>	<p><u>MENS EMPLOYEE RESTROOM</u> PM install new partitions, install new hand dryers</p> <p><u>MEAT/SEAFOOD</u> store to stock 8' 5-deck case by 6am.</p> <p>PM connect refrigeration and electric to 12' 5-door seafood case</p> <p>start case evacuations</p> <p><u>SALES FLOOR</u> Concrete floor polish</p> <p>Pharmacist on site for polish in waiting area</p> <p><u>APPAREL</u> PM Relocate shelving/racks as needed shelving demo & floor polish after demo is completed</p>	<p><u>MENS EMPLOYEE RESTROOM</u> PM install baby changing, etc. Install new hand dryers</p> <p>restroom to open 9PM and then close womens</p> <p><u>WOMENS CUSTOMER RESTROOM</u> store to vacate restroom by 9pm.</p> <p>PM disconnect hand dryers</p> <p>PM demo partitions</p> <p><u>SALES FLOOR</u> Concrete floor polish</p> <p><u>APPAREL</u> PM Relocate shelving/racks as needed shelving demo & floor polish after demo is completed</p>	<p><u>WOMENS EMPLOYEE RESTROOM</u> PM installation of new partitions, new hand dryers</p> <p><u>SALES FLOOR</u> Concrete floor polish</p> <p>PM front end marlite</p> <p><u>APPAREL</u> PM Relocate shelving/racks as needed shelving demo & floor polish after demo is completed</p>	<p><u>WOMENS EMPLOYEE RESTROOM</u> PM complete installation of new partitions and new hand dryers, baby changing, etc.</p> <p><u>SALES FLOOR</u> Concrete floor polish</p> <p>PM front end marlite completed</p>	<p><u>WOMENS EMPLOYEE RESTROOM</u> restroom to open by 6am</p>	

KROGER-743 ROYAL OAK

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
10/13	10/14	10/15	10/16	10/17	10/18	WK 13
STORE	FACILITY	CONTRACTOR				
<p>Main Vestibule</p> <p>PM remove and replace carpet tiles and vinyl base</p> <p>BACK ROOM</p> <p>PM paint white lines on floor</p> <p>WOMENS CUSTOMER</p> <p>RESTROOM</p> <p style="color: red;">store to vacate restroom by 10pm.</p> <p>PM install new hand dryers</p> <p>PM demo partitions</p> <p>SALES FLOOR</p> <p style="color: orange;">Concrete floor polish</p> <p>PM paint cases</p>	<p>Secondary Vestibule</p> <p>PM remove and replace carpet tiles and LVT, vinyl base</p> <p>BACK ROOM</p> <p>PM paint white lines on floor</p> <p>WOMENS CUSTOMER</p> <p>RESTROOM</p> <p>PM install new partitions</p> <p style="color: orange;">Concrete floor polish</p> <p>PM paint cases</p>	<p>Secondary Vestibule</p> <p>PM remove and replace carpet tiles and LVT, vinyl base</p> <p>BACK ROOM</p> <p>PM paint white lines on floor</p> <p>WOMENS CUSTOMER</p> <p>RESTROOM</p> <p>PM complete installation of new partitions, new hand dryers, baby changing,etc.</p> <p>MEN'S CUSTOMER</p> <p>RESTROOM store to open Womens by 9pm and vacate men's restroom by 10pm.</p> <p>PM demp partitions</p> <p>SALES FLOOR</p> <p style="color: orange;">Concrete floor polish</p> <p>PM paint cases</p>	<p>Elevator</p> <p>PM LVT replaced and vinyl base installed throughout store</p> <p>BACK ROOM</p> <p>PM paint fire lanes</p> <p>MEN'S CUSTOMER</p> <p>RESTROOM PM install new partitions</p> <p>SALES FLOOR</p> <p style="color: orange;">Concrete floor polish</p> <p>PM paint cases</p>	<p>PUNCHLIST</p> <p>BACK ROOM</p> <p>PM paint fire lanes</p> <p>MEN'S CUSTOMER</p> <p>RESTROOM</p> <p>PM complete installation of new partitions, new hand dryers, baby changing,etc.</p> <p style="color: red;">womens to open by 6am friday</p> <p>SALES FLOOR</p> <p style="color: orange;">Concrete floor polish</p>	<p>PUNCHLIST</p>	