

KROGER-754 SHELBY TWP.

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
7/28	7/29	7/30	7/31	8/1	8/2	WK 5
STORE	FACILITY	CONTRACTOR				
<p>RECEIVE BREAD SLICER</p> <p>RECEIVE BAKERY TABLES</p> <p>RESET</p> <p>PM DEMO OLD BLINE #53</p> <p>PM FIXTURE CARPENTERS TO ROLL BLINE #52/REMOVE 8' PARTS FROM BLINE #52 TO EXTEND BLINE #54</p> <p>DAIRY</p> <p>PM U.G. FOR NEW HUB DRAINS</p> <p>SALES FLOOR</p> <p>PM DEMO WALL DECOR</p> <p>PM FIXTURE CARPENTERS TO INSTALL HANGING DECOR</p>	<p>RECEIVE IDX FIXTURES</p> <p>SUSHI/DELI</p> <p>STORE TO VACATE SUSHI BY 8PM</p> <p>STORE TO EMPTY 10' SUSHI BY 8PM</p> <p>STORE TO EMPTY 6' BEVERAGE BY 8PM</p> <p>STORE TO EMPTY 14' MULTI-DECK SALADS, 8' COLD CHICKEN & 6' HOT CHICKEN BY 8PM</p> <p>9PM PUMP DOWN/DISCONNECT REFRIG./ELEC. TO 14' MULTI-DECK SALADS(Q3 CASES), 8' COLD CHICKEN & 6' HOT CHICKEN</p> <p>9PM PUMP DOWN/DISCONNECT REFRIG./ELEC. TO 10' SUSHI & 6' BEVERAGE</p> <p>PM DEMO 8' COLD CHICKEN, 6' HOT CHICKEN & 6' BEVERAGE & FILLER(S)</p> <p>PM FIXTURE CARPENTERS TO RELOCATE 10' SUSHI & 14' MULTI-DECK(Q3 CASES)</p> <p>14' MULTI-DECK(Q3 CASES)</p> <p>RUNNING 6AM TUESDAY</p> <p>RESET</p> <p>PM FIXTURE CARPENTERS TO ROLL BLINE #51</p> <p>PM DEMO 4' OF BLINE #56 FROM FRONT OF STORE</p> <p>DAIRY</p> <p>PM COMPLETE U.G PLUMBING(COVER W/STEEL PLATES & RUGS)</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @9AM</p> <p>SUSHI/DELI</p> <p>STORE TO STOCK 14'(Q3 CASES) BY 6AM</p> <p>STORE TO STOCK SUSHI BY 6AM</p> <p>AM LAY OUT SAW CUT</p> <p>AM MODIFY SPRINKLER HEADS AS NEEDED</p> <p>PM DISCONNECT IN-WALL ELECTRICAL</p> <p>PM DISCONNECT/RELOCATE LIGHTS</p> <p>PM DISCONNECT IN-WALL MECHANICALS</p> <p>PM DEMO WALLS & SOFFIT AS MARKED</p> <p>PM DEMO CEILING AS MARKED</p> <p>PM INSTALL TEMP BARRICADES & VISQUINE</p> <p>RESET</p> <p>PM DEMO REMAINING WATER RACKING</p> <p>PM FIXTURE CARPENTERS TO RELOCATE 16' WATER PALLET RACKING</p> <p>DAIRY</p> <p>AM U.G. INSPECTION</p> <p>PM BACKFILL & REMOVE SPOILS (COVER W/STEEL PLATES & RUGS)</p> <p>SALES FLOOR</p> <p>PM DEMO WALL DECOR</p> <p>PM FIXTURE CARPENTERS TO INSTALL HANGING DECOR</p>	<p>DELI</p> <p>PM SAW CUT & REMOVE CONCRETE</p> <p>RESET</p> <p>PM FIXTURE CARPENTERS TO EXTEND GONDOLA #40</p> <p>DAIRY</p> <p>4AM PREP CONCRETE</p> <p>AM PRE-POUR INSPECTION</p> <p>AM POUR (COVER W/STEEL PLATES & RUGS)</p> <p>SALES FLOOR</p> <p>PM DEMO WALL DECOR</p> <p>PM FIXTURE CARPENTERS TO INSTALL HANGING DECOR</p> <p>EXTERIOR WALK</p> <p>AM PREP CONCRETE</p> <p>AM PRE-POUR INSPECTION</p> <p>AM POUR SLAB</p>	<p>DELI</p> <p>PM COMPLETE CONCRETE REMOVAL</p> <p>PM DEMO/CUT & CAP MECHANICALS BELOW CONCRETE</p> <p>RESET</p> <p>PM FROZEN/DAIRY WORK</p> <p>DAIRY</p> <p>STORE TO EMPTY 72' OF DAIRY BY 8PM</p> <p>9PM PUMP DOWN/DISCONNECT REFRIG./ELEC.</p> <p>PM FIXTURE CARPENTERS TO RELOCATE 72' FROZEN TO BECOME DAIRY</p> <p>STORE TO CLEAN FLOOR FOR NEW FROZEN DOORS</p> <p>SALES FLOOR</p> <p>PM DEMO WALL DECOR</p> <p>PM FIXTURE CARPENTERS TO INSTALL HANGING DECOR</p>	<p>DELI</p> <p>4AM PREP CONCRETE</p> <p>AM PRE-POUR INSPECTION</p> <p>AM POUR (COVER W/STEEL PLATES & RUGS)</p>	
			07/29/24			

KROGER-754 SHELBY TWP.

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
8/4	8/5	8/6	8/7	8/8	8/9	WK 6
STORE	FACILITY	CONTRACTOR				
<p>DELI</p> <p>PM FRAME NEW WALLS (BOARD SALES SIDE)</p> <p>STORE TO CLEAR WALLS FOR NEW CERAMIC FINISHES</p> <p>PM DISCONN/SAVE HAND SINK(S)</p> <p>PM DEMO WALLS AS MARKED DOWN TO STUDS FOR NEW FINISHES</p> <p>COVER&PROTECT</p> <p>RESET</p> <p>PM FIXTURE CARPENTERS TO REMOVE FEET & BASES FOR APPARELL & ANCHOR GONDOLA/BUILD NEW BABY APPAREL FIXTURES BLINE #50/REUSE OTC PARTS TO EXTEND OTC</p> <p>FROZEN</p> <p>PM FIXTURE CARPENTERS TO SET NEW FROZEN DOORS FROM POD & END CAP</p> <p>(CKTS. C-9/B-14/B-13)</p> <p>SALES FLOOR</p> <p>PM DEMO WALL DECOR</p> <p>PM PATCH WALLS FOR PAINT</p> <p>PM FIXTURE CARPENTERS TO INSTALL HANGING DECOR</p>	<p>RECEIVE MEAT SHELVING</p> <p>DELI</p> <p>AM FRAMING INSPECTION</p> <p>PM COMPLETE BOARD</p> <p>PM MUD&TAPE WALLS</p> <p>PM BOARD WALLS FOR NEW CERAMIC</p> <p>RESET</p> <p>PM DEMO OLD APPARELL FIXTURES</p> <p>PM FIXTURE CARPENTERS TO INSTALL NEW APPARELL FIXTURES</p> <p>DAIRY</p> <p>AM REFRIG./ELEC. TO RELOCATED CASES</p> <p>FROZEN</p> <p>AM REFRIG./ELEC.</p> <p>SALES FLOOR</p> <p>PM DEMO WALL DECOR</p> <p>PM PATCH WALLS FOR PAINT</p> <p>PM FIXTURE CARPENTERS TO INSTALL HANGING DECOR</p> <p>PRODUCE</p> <p>AM PRODUCE RESET</p> <p>BAKERY</p> <p>STORE TO EMPTY IDX FIXTURES BY 8PM</p> <p>PM DISCONNECT ELECTRICAL TO IDX FIXTURES</p> <p>PM FIXTURE CARPENTERS TO SET NEW IDX FIXTURES</p> <p>PM RECONNECT ELECTRICAL TO IDX FIXTURES</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @9AM</p> <p>DELI</p> <p>PM MUD&TAPE</p> <p>PM INSTALL FRP</p> <p>PM MUD&TAPE</p> <p>PM INSTALL FRP</p> <p>PM SKIM COATS WALLS</p> <p>RESET</p> <p>PM CONTINUE WITH APPARELL INSTALLATION</p> <p>DAIRY</p> <p>AM COMPLETE REFRIG./ELEC. TO RELOCATED CASES</p> <p>FINAL EVAC. @ 4AM</p> <p>FROZEN</p> <p>AM REFRIG./ELEC.</p> <p>SALES FLOOR</p> <p>PM DEMO WALL DECOR</p> <p>PM PATCH WALLS FOR PAINT</p> <p>PM FIXTURE CARPENTERS TO INSTALL HANGING DECOR</p> <p>PRODUCE</p> <p>AM PRODUCE RESET</p>	<p>DELI</p> <p>PM MUD&TAPE</p> <p>PM SKIM COATS WALLS</p> <p>PM INSTALL FRP</p> <p>PM TIE IN CEILING GRID</p> <p>RESET</p> <p>PM CONTINUE WITH APPARELL INSTALLATION</p> <p>DAIRY</p> <p>STORE TO STOCK RELOCATED DAIRY BY 6AM</p> <p>FROZEN</p> <p>AM REFRIG./ELEC.</p> <p>SALES FLOOR</p> <p>PM DEMO WALL DECOR</p> <p>PM PATCH WALLS FOR PAINT</p> <p>PM FIXTURE CARPENTERS TO INSTALL HANGING DECOR</p>	<p>DELI</p> <p>AM INSTALL SPRINKER HEADS</p> <p>PM INSTALL RELOCATED/NEW LIGHTS</p> <p>PM COMPLETE MUD&TAPE</p> <p>PM SAND WALLS FOR PAINT CLEAN-UP</p> <p>PM COMPLETE FRP</p> <p>PM COMPLETE GRID/PAD CEILING</p> <p>RESET</p> <p>PM CONTINUE WITH APPARELL INSTALLATION</p> <p>FROZEN</p> <p>AM COMPLETE REFRIG./ELEC. TO NEW FROZEN</p> <p>FINAL EVAC. @4AM</p> <p>SALES FLOOR</p> <p>PM DEMO WALL DECOR</p> <p>PM PATCH WALLS FOR PAINT</p> <p>PM FIXTURE CARPENTERS TO INSTALL HANGING DECOR</p>	<p>FROZEN</p> <p>STORE TO STOCK FROZEN BY 6AM</p>	

KROGER-754 SHELBY TWP.

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
8/11	8/12	8/13	8/14	8/15	8/16	WK 7
STORE	FACILITY	CONTRACTOR				
<p>DELI</p> <p>PM CERAMIC TILE (DEPARTMENT WALLS FIRST)</p> <p>RESET</p> <p>PM CONTINUE WITH APPARELL INSTALLATION</p> <p>SALES FLOOR</p> <p>PM PATCH WALLS FOR PAINT</p> <p>PM PRIME & PAINT WALLS</p> <p>PM FIXTURE CARPENTERS TO INSTALL HANGING DECOR</p>	<p>RECEIVE 60' CHICKEN TABLE</p> <p>RECEIVE REMAINDER OF GABLE&BARNES ORDER</p> <p>RECEIVE HAND DRYERS</p> <p>DELI</p> <p>PM CERAMIC TILE</p> <p>RESET</p> <p>MISC. ITEMS</p> <p>SALES FLOOR</p> <p>PM PATCH WALLS FOR PAINT</p> <p>PM PRIME & PAINT WALLS</p> <p>PM FIXTURE CARPENTERS TO INSTALL HANGING DECOR</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @9AM</p> <p>DELI</p> <p>PM CERAMIC TILE</p> <p>RESET</p> <p>MISC. ITEMS</p> <p>SALES FLOOR</p> <p>PM PATCH WALLS FOR PAINT</p> <p>PM PRIME & PAINT WALLS</p> <p>PM FIXTURE CARPENTERS TO INSTALL HANGING DECOR</p>	<p>DELI</p> <p>PM CERAMIC TILE</p> <p>RESET</p> <p>MISC. ITEMS</p> <p>SALES FLOOR</p> <p>PM PATCH WALLS FOR PAINT</p> <p>PM PRIME & PAINT WALLS</p> <p>PM FIXTURE CARPENTERS TO INSTALL HANGING DECOR</p>	<p>DELI</p> <p>PM GROUT TILE & WIPE RESIDUE</p> <p>PM REMOVE TEMP BARRICADES & VISQUINE</p> <p>RESET</p> <p>MISC. ITEMS</p> <p>SALES FLOOR</p> <p>PM PATCH WALLS FOR PAINT</p> <p>PM PRIME & PAINT WALLS</p> <p>PM FIXTURE CARPENTERS TO INSTALL HANGING DECOR</p>	<p>RESET COMPLETE</p>	

KROGER-754 SHELBY TWP.

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
8/18	8/19	8/20	8/21	8/22	8/23	WK 8
STORE	FACILITY	CONTRACTOR				
<p>DELI</p> <p>PM FIXTURE CARPENTERS TO INSTALL METRO RACKING</p> <p>SALES FLOOR</p> <p>PM PRIME & PAINT WALLS</p> <p>PM FIXTURE CARPENTERS TO INSTALL WALL DECOR</p>	<p>RECEIVE IMPACT DOORS</p> <p>RECEIVE FLORAL TABLES</p> <p>PHARMACY</p> <p>PHARMACIST TO STAY OVERNIGHT</p> <p>PM DEMO EXISTING COUNSEL AND WAITING ROOM FLOORING</p> <p>PM INSTALL NEW LVT & VINYL BASE</p> <p>SALES FLOOR</p> <p>PM PRIME & PAINT WALLS</p> <p>PM FIXTURE CARPENTERS TO INSTALL WALL DECOR</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @9AM</p> <p>SALES FLOOR</p> <p>PM REMOVE & REPLACE IMPACT DOORS</p> <p>SALES FLOOR</p> <p>PM PRIME & PAINT WALLS</p> <p>PM PRIME & PAINT WALLS</p> <p>PM FIXTURE CARPENTERS TO INSTALL WALL DECOR</p>	<p>SALES FLOOR</p> <p>PM REMOVE & REPLACE IMPACT DOORS</p> <p>SALES FLOOR</p> <p>PM PRIME & PAINT WALLS</p> <p>PM FIXTURE CARPENTERS TO INSTALL WALL DECOR</p>	<p>SALES FLOOR</p> <p>PM REMOVE & REPLACE IMPACT DOORS</p> <p>SALES FLOOR</p> <p>PM PRIME & PAINT WALLS</p> <p>PM FIXTURE CARPENTERS TO INSTALL WALL DECOR</p>	<p>RECEIVE NEW FLORAL UPPERS & BALLOON BOXES</p>	

KROGER-754 SHELBY TWP.

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
8/25	8/26	8/27	8/28	8/29	8/30	WK 9
STORE	FACILITY	CONTRACTOR				
<p>SALES FLOOR</p> <p>PM COMPLETE IMPACT DOORS</p> <p>FLORAL</p> <p>STORE TO EMPTY UPPER CABINETS AND BALLOON BOXES BY 9PM</p> <p>9PM DEMO OLD UPPER CABINETS & BALLOON BOXES</p> <p>PM FIXTURE CARPENTERS TO INSTALL NEW UPPER CABINETS & BALLOON BOXES</p> <p>SALES FLOOR</p> <p>PM FIXTURE CARPENTERS TO INSTALL WALL DECOR</p> <p>CUSTOMER SERVICE/ACCT.</p> <p>STORE TO EMPTY ACCOUNTING OFFICE BY 8PM</p> <p>9PM DEMO OLD FLOORING</p> <p>PM INSTALL NEW LVT & VINYL BASE</p>	<p>FLORAL</p> <p>AM FLORAL RESET SALES FLOOR</p> <p>PM FIXTURE CARPENTERS TO INSTALL WALL DECOR</p> <p>CUSTOMER SERVICE/ACCT.</p> <p>STORE TO EMPTY CUSTOMER SERVICE BY 8PM</p> <p>9PM DEMO OLD FLOORING</p> <p>PM INSTALL NEW LVT & VINYL BASE</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p>STORE MEETINGS @9AM</p> <p>FLORAL</p> <p>AM FLORAL RESET PRIMARY VESTIBULE</p> <p>PM REMOVE AND REPLACE CARPET</p> <p>SALES FLOOR</p> <p>PM FIXTURE CARPENTERS TO INSTALL WALL DECOR</p>	<p>SECONDARY VESTIBULE</p> <p>PM REMOVE AND REPLACE CARPET</p> <p>SALES FLOOR</p> <p>PM FIXTURE CARPENTERS TO INSTALL WALL DECOR</p>	<p>SEATING AREA VESTIBULE</p> <p>PM REMOVE AND REPLACE CARPET</p> <p>SALES FLOOR</p> <p>PM FIXTURE CARPENTERS TO COMPLETE WALL DECOR</p>		

KROGER-754 SHELBY TWP.

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
9/1	9/2	9/3	9/4	9/5	9/6	WK 10
STORE	FACILITY	CONTRACTOR	<u>SALES FLOOR</u>	<u>SALES FLOOR</u>		
	LABOR DAY	*WEEKLY CONSTRUCTION MEETINGS @8AM* STORE MEETINGS @9AM <u>SALES FLOOR</u> PM START FLOOR POLISHING	<u>SALES FLOOR</u> PM FLOOR POLISHING	<u>SALES FLOOR</u> PM FLOOR POLISHING		

KROGER-754 SHELBY TWP.

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
9/8	9/9	9/10	9/11	9/12	9/13	WK 11
STORE	FACILITY	CONTRACTOR				
<p><u>SALES FLOOR</u></p> <p>PM FLOOR POLISHING</p>	<p><u>SALES FLOOR</u></p> <p>PM FLOOR POLISHING</p>	<p>*WEEKLY CONSTRUCTION MEETINGS @8AM*</p> <p><u>STORE MEETINGS @9AM</u></p> <p><u>SALES FLOOR</u></p> <p>PM FLOOR POLISHING</p>	<p><u>SALES FLOOR</u></p> <p>PM FLOOR POLISHING</p>	<p><u>SALES FLOOR</u></p> <p>PM FLOOR POLISHING</p>		

KROGER-754 SHELBY TWP.

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
9/15	9/16	9/17	9/18	9/19	9/20	WK 12
STORE	FACILITY	CONTRACTOR				
<u>SALES FLOOR</u> PM FLOOR POLISHING	<u>SALES FLOOR</u> PM FLOOR POLISHING	<u>SALES FLOOR</u> PM FLOOR POLISHING	<u>SALES FLOOR</u> PM FLOOR POLISHING	<u>SALES FLOOR</u> PM FLOOR POLISHING		

KROGER-754 SHELBY TWP.

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
9/22	9/23	9/24	9/25	9/26	9/27	WK 13

STORE	FACILITY	CONTRACTOR			
--------------	-----------------	-------------------	--	--	--

<u>SALES FLOOR</u>	<u>SALES FLOOR</u>	<u>SALES FLOOR</u>	<u>SALES FLOOR</u>	<u>SALES FLOOR</u>	<u>SUBSTANTIAL COMPLETION</u>
PM FLOOR POLISHING	PM FLOOR POLISHING	PM FLOOR POLISHING	PM FLOOR POLISHING	PM COMPLETE FLOOR POLISHING	