

# KROGER-754 SHELBY TWP.

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
9/1	9/2	9/3	9/4	9/5	9/6	WK 10
STORE	FACILITY	CONTRACTOR				
	<b>LABOR DAY</b>	*WEEKLY CONSTRUCTION MEETINGS @8AM* STORE MEETINGS @9AM <u>SALES FLOOR</u> PM START FLOOR POLISHING PM DEMO MARLITE PM INSTALL NEW MARLITE	<u>SALES FLOOR</u> PM FLOOR POLISHING PM DEMO MARLITE PM INSTALL NEW MARLITE	<u>SALES FLOOR</u> PM FLOOR POLISHING PM DEMO MARLITE PM COMPLETE MARLITE	RECEIVE PARTITIONS RECEIVE NEW SOLID SURFACE TOPS	
			09/02/24			

# KROGER-754 SHELBY TWP.

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
9/8	9/9	9/10	9/11	9/12	9/13	WK 11
STORE	FACILITY	CONTRACTOR				
<p><b>SALES FLOOR</b></p> <p>PM FLOOR POLISHING</p> <p><b>RESTROOMS</b></p> <p><b>MEN'S &amp; WOMEN'S RESTROOM CLOSSES @9PM</b></p> <p>PM DISCONNECT TOILETS AND SINKS</p> <p>PM DISCONNECT HAND DRYERS</p> <p>PM DEMO PARTITIONS &amp; ACCESSORIES</p> <p>PM DEMO MIRRORS &amp; COUNTERS</p>	<p><b>SALES FLOOR</b></p> <p>PM FLOOR POLISHING</p> <p><b>RESTROOMS</b></p> <p>PM INSTALL NEW PARTITIONS &amp; ACCESSORIES</p>	<p><b>*WEEKLY CONSTRUCTION MEETINGS @8AM*</b></p> <p><b>STORE MEETINGS @9AM</b></p> <p><b>SALES FLOOR</b></p> <p>PM FLOOR POLISHING</p> <p><b>RESTROOMS</b></p> <p>PM COMPLETE PARTITIONS &amp; ACCESSORIES</p> <p>PM INSTALL NEW COUNTERTOPS</p>	<p><b>SALES FLOOR</b></p> <p>PM FLOOR POLISHING</p> <p><b>RESTROOMS</b></p> <p>AM INSTALL NEW MIRRORS</p> <p>PM INSTALL HAND DRYERS</p> <p>PM INSTALL NEW TOILETS &amp; SINKS</p>	<p><b>SALES FLOOR</b></p> <p>PM FLOOR POLISHING</p> <p><b>RESTROOMS</b></p> <p><b>RESTROOMS RE-OPEN</b></p>		

# KROGER-754 SHELBY TWP.

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
9/15	9/16	9/17	9/18	9/19	9/20	WK 12

STORE	FACILITY	CONTRACTOR			
-------	----------	------------	--	--	--

<p><b>SALES FLOOR</b></p> <p>PM FLOOR POLISHING</p> <p><b>MEZZANINE RESTROOMS</b></p> <p><b>MEN'S &amp; WOMEN'S RESTROOM CLOSSES @9PM</b></p> <p>PM DISCONNECT TOILETS AND SINKS</p> <p>PM DISCONNECT HAND DRYERS</p> <p>PM DEMO PARTITIONS &amp; ACCESSORIES</p> <p>PM DEMO MIRRORS &amp; COUNTERS (DEMO MIRRORS IN BACK HALL RESTROOMS)</p>	<p><b>SALES FLOOR</b></p> <p>PM FLOOR POLISHING</p> <p><b>MEZZANINE RESTROOMS</b></p> <p>PM INSTALL NEW PARTITIONS &amp; ACCESSORIES</p>	<p><b>SALES FLOOR</b></p> <p>PM FLOOR POLISHING</p> <p><b>MEZZANINE RESTROOMS</b></p> <p>PM COMPLETE PARTITIONS &amp; ACCESSORIES</p> <p>PM INSTALL NEW COUNTERTOPS</p>	<p><b>SALES FLOOR</b></p> <p>PM FLOOR POLISHING</p> <p><b>MEZZANINE RESTROOMS</b></p> <p>AM INSTALL NEW MIRRORS/INSTALL NEW IN BACK HALL RESTROOMS</p> <p>PM INSTALL HAND DRYERS</p> <p>PM INSTALL NEW TOILETS &amp; SINKS</p>	<p><b>SALES FLOOR</b></p> <p>PM FLOOR POLISHING</p> <p><b>MEZZANINE RESTROOMS</b></p> <p>RESTROOMS RE-OPEN</p>	
---	--	---	--	--	--

# KROGER-754 SHELBY TWP.

PROJECT MANAGER: CARL REGNER

GENERAL CONTRACTOR: TONY AND SONS, INC

SUNDAY	MONDAY	TUESDAY	WEDNESDAY	THURSDAY	FRIDAY	SAT
9/22	9/23	9/24	9/25	9/26	9/27	WK 13

<b>STORE</b>	<b>FACILITY</b>	<b>CONTRACTOR</b>			
--------------	-----------------	-------------------	--	--	--

<u>SALES FLOOR</u>	<u>SALES FLOOR</u>	<u>SALES FLOOR</u>	<u>SALES FLOOR</u>	<u>SALES FLOOR</u>	<u>SUBSTANTIAL COMPLETION</u>
PM FLOOR POLISHING	PM FLOOR POLISHING	PM FLOOR POLISHING	PM FLOOR POLISHING	PM COMPLETE FLOOR POLISHING	